

DEFENSE LOGISTICS AGENCY













DFSP Norwalk RESTORATION ADVISORY BOARD

August 23, 2018







Remediation of Upper 10 Feet



Soil Remediation Project Progress:

- All Planned Excavations and Cross Trenching Completed
- Approximately 175,000 tons of Soil Excavated
- > 77,000 tons of Cleaned Soil Tested and Approved for Backfill
- > 98,000 tons Treated and Approved for Backfill
- All Soil Between 0 to 10 feet with Contamination Above Cleanup Goals have been Excavated and Treated



Remediation of Upper 10 Feet



Soil Remediation Project Progress (Cont'd):

- All Excavations Backfilled
- Soil Gas Surveys Completed
- Human Health Risk Screening Completed and Documented
- Eastern Area Report: No Further Action from RWQCB, April 2018
- Western Area Report submitted to the RWQCB, pending RWQCB review



Status of Remediation System



- Groundwater Remediation:
 - 672,006 gallons of groundwater extracted and treated in Q1-Q2 2018
 - 78.4MM gallons of groundwater extracted and treated since April 1996
- > SVE System:
 - 9,418 pounds of vapor-phase hydrocarbons removed in Q1-Q2 2018
 - 2.98MM pounds of vapor-phase hydrocarbons removed since April 1996
- **► LNAPL** Recovery:
 - 278 gallons of LNAPL were recovered during Q1-Q2 2018 via hand bailing, absorbent socks, and automatic pumping
 - 50,000 gallons of LNAPL recovered since April 1996



Status of Remediation System




- SVE system is currently operating from re-developed horizontal SVE wells and re-installed SVE wells in east and south parts of the Site
 - Tank Farm: HW-1, HW-5, & HW-7
 - Truck Rack: VEW-38, VEW-40, RW-19, -20, -22, -24, -26 through -30, -32, -33, -35 through -38 and -40 through -50
 - Operation Limited by Vapor Treatment Capacity
- ➤ LNAPL recovery continues in wells TF-18, RTF-18-N, TF-18, RTF-18-N, RTF-18-W and RTF-18-NW



Focus on Deep Soil and LNAPL







Status of Remediation System



- A temporary 300-scfm gas-fired oxidizer is currently being operated due to increased vapor concentrations
 operations limited to day time due to noise concerns
- > A 750-scfm capacity vapor extraction system, with carbon treatment, is used for horizontal wells
- Original 3,000-scfm gas-fired oxidizer no longer functional and has been dismantled
- New 3,000-scfm gas-fired oxidizer has been constructed and shipment to Site is pending
- Electrical Upgrades are required and are being coordinated with SCE
- Natural Gas Services Upgrades are required and are being coordinated with SoCal Gas



Old Thermal Oxidizer







New Thermal Oxidizer







Focus LNAPL Removal




- Currently Finalizing and Updating LNAPL CSM
- LNAPL Bench Test for Surfactant Completed: Evaluation of Potential Flushing of LNAPL-Possible Pilot Test to Evaluate LNAPL Recovery Methods and Options for Enhancement
 - Findings Surfactants are not a Suitable Technology for Use at this Time
- Completed Field Testing to Evaluate Methods of Enhancing LNAPL Recovery and Effectiveness of GW Remediation
 - Vacuum-Enhanced LNAPL Recovery
 - LNAPL Bail-down and Recharge
 - Total Fluids (combined LNAPL and Groundwater Removal) Testing



LNAPL - Maximum








LNAPL - Current







Focus on Deep Soil and LNAPL




- ➤ Based on the Findings of Field and Laboratory Testing, the Remediation System Was Expanded:
 - ➤ 40 New Total Fluids (LNAPL and Groundwater) Wells Throughout the Tank Farm – To Enhance Recovery of LNAPL and Groundwater
 - ➢ 65 New Biosparge Wells To Enhance Remediation of Groundwater
 - ➤ 16 New Vapor Extraction Wells To Enhance Remediation of Deeper Soils Augmenting 4 Horizontal VE Wells and 50 Existing Vapor Extraction Wells
- ➤ Increasing Biosparge Capacity via New 150-scfm Blower
- > Expanded System Fully Operational by Fall of 2018!



Focus on Deep Soil and LNAPL







Long-Term Stewardship



- Long-term Groundwater Monitoring and Sampling Continues after Active Remediation Complete
- Integration of Wells into Future Site Development Plans
 - May Require Decommissioning of Some Wells and/or Relocation of Critical Wells
 - Anticipated Reduction in Sampling Frequency and Number of Wells Sampled
- DLA and Landowner Coordinate Access and Schedules
- Continued Coordination with Stakeholders
- Request for No Further Action and Well Decommissioning





