

April 28, 2017

Paul Cho, P.G. Engineering Geologist California Regional Water Quality Control Board, Site Cleanup Unit III Los Angeles Region 320 West 4th Street, Suite 200 Los Angeles, CA 90013

Subject: First Quarter 2017 Progress Report for Onsite Soil Management Defense Fuel Support Point Norwalk, 15306 Norwalk Boulevard, Norwalk, California (SCP No. 0286A, Site No. 16638)

Dear Mr. Cho:

On behalf of the Defense Logistics Agency - Energy (DLA), The Source Group, Inc. is submitting this *First Quarter 2017 Progress Report for Onsite Soil Management* at the Defense Fuel Support Point (DFSP) Norwalk site (Figure 1) as requested by the California Regional Water Quality Control Board (Regional Board) in a letter to DLA dated February 26, 2014. The *Onsite Soil Management Plan* was submitted on March 8, 2012, by Parsons; the Regional Board provided comments on April 10, 2012; and Parsons prepared responses that were submitted on May 17, 2012. Final approval from the Regional Board of the *Onsite Soil Management Plan* was included in the February 26, 2014, letter to DLA.

As requested by the Regional Board, this report, in accordance with the *Onsite Soil Management Plan*, includes details on the impacted soil excavation, disposal, and onsite soil reuse activities. This report supplements on-going reporting on phases of implementation of the soil remediation tasks at the site that include excavation, stockpiling, treatment and backfilling with associated sampling.

The soil treatment is also reported separately to RWQCB in quarterly reports to comply with the Waste Discharge Requirements (WDR) permit No. 90-148; C1-10118 specific to this site.

Soil Excavation and Soil Sampling

Excavation and soil sampling activities started on March 17, 2015. A summary of excavation areas, volumes, and sampling is presented on Table 1. Figure 2 illustrates the location of the areas with soil excavation, completed or in progress as of March 31, 2017. Sampling during this quarter also included post-treatment sampling of surface soil under former treatment cells in basins 80006 and 80013. This sampling is summarized in Table 2.

Tables 3 and 4 present a summary of clean soil stockpiles and soil treatment stockpiles. As further described in the next section, Table 5 summarizes off-site waste disposal. No soil waste was hauled during this quarter.

During this quarter, four individual reports on excavation sampling, stockpile sampling, or baseline sampling were prepared ("Waste Discharge Requirements Progress Report Fourth Quarter 2016", January 16, 2017; "Phase 11 Stockpiles Confirmation Sampling Report and Updated Request for Soil Reuse", February 17, 2017; "Fourth Quarter 2016 Progress Report for On-Site Soil Management",

January 30 2017; and "Remediation Status Report-Fourth Quarter 2016", February 3, 2017).

Tables 1 to 5 will be updated in future reports to maintain a full record of all site excavations, sampling and backfilling.

As of the end of Q1 2017, approximately 110,247 cubic yards of soil have been excavated, with approximately 67,245 cubic yards of contaminated soil treated or hauled away for off-site disposal (Table 1).

One excavation (Excavation 40) was completed in the first quarter. One small area at the west edge of basin 80008 is scheduled for excavation and soil hauling in April 2017.

As shown on Table 4, soil treatment is complete. Currently three treated soil stockpiles and one clean soil stockpile are pending RWQCB approval for reuse as backfill (Phase 12). All treatment cells have been dismantled. The sampling of clean soil piles and treated soil piles are documented in reports filed with the RWQCB for each phase of soil handling.

During backfilling, watering was required to maintain compaction, and compaction was documented by a third-party geotechnical firm (Albus-Keefe).

Waste Management

Table 5 presents a summary of off-site soil disposal associated with the site remediation. During this quarter approximately 100 tons of concrete was hauled away for off-site disposal.

Used plastic sheeting that was used for covering stockpiles, plastic liner from beneath treatment cells and unusable PVC piping used in stockpiles SVE were stored in bins and hauled for off-site disposal as non-hazardous waste.

Multiple rain events occurred during the first quarter of 2017. Accumulated rain water in areas around active treatment piles was removed by vacuum truck and stored in an on-site tank located adjacent to the treatment system in the Powerine Basin. That water is discharged to the remediation system, and treated by the treatment equipment. Some areas outside active treatment stockpiles around clean soil piles and over former excavations were periodically covered by rain water, however the bermed areas and former excavation backfilling ensured that no site water escaped the facility. The facility is also encircled to the north and east by lines of sand bags. The facility is also inspected monthly by the City of Norwalk for storm water management compliance.

As reported in remediation status report, LNAPL recovered from TF-18 area wells was also hauled off site for disposal.

Health and Safety, Dust and Air Quality

All field activities were conducted in accordance with the site-specific Health and Safety Plan (HASP) and Occupational Safety and Health Administration (OSHA) regulations pertaining to hazardous waste site investigations (29 Code of Federal Regulations [CFR] 1910.120). The HASP includes protocols for safe work practices for the field portion of the project. All personnel working at the site are required to read, sign, and adhere to the requirements of the HASP. Tailgate safety meetings were held prior to fieldwork each day during which key aspects of the HASP and potential hazards were discussed. The HASP was in effect throughout the duration of field activities.

The soil handling and treatment were also managed under the South Coast Air Quality Management District (AQMD) site-specific permits. In addition to VOC emissions mitigation, the soil handling operations were also conducted under strict dust mitigation measures.

Proposed Second Quarter 2017 Soil Management Activities

Following approval of the Phase 12 Confirmation Sampling Report and Request for Soil Reuse, submitted on April 10, 2017, all remaining soil will be used for backfill or hauled away for off-site disposal.

Backfilling and associated soil reuse will be documented in the next quarterly Progress Report for Onsite Soil Management.

A set of soil gas probes will be installed and sampled to confirm that the site does not represent any significant risks of vapor intrusion.

A comprehensive report of shallow soil conditions, including soil and soil gas confirmation samples, will be prepared and submitted. An LNAPL Conceptual Site Model (CSM) will be submitted to document the proposed deeper remediation of the site.

If you have any questions or comments, please call me at (562) 597-1055.

Sincerely,

Manut

Paul Parmentier, PG 3915 Principal Geologist

Attachments


- Site Location Map
- Figure 1 Figure 2 Operations Status Map, March 31, 2017
- Table 1 Summary of Excavations
- Baseline and Post-Treatment Sampling of Surface Soil Summary of Clean Soil Piles Summary of Treatment Soil Piles Table 2
- Table 3
- Table 4
- Table 5 Summary of Off-Site Disposal or Treatment

CC:

Ms. Carol Devier-Heeney, DLA

Attachments

The Source Group, Inc.






Table 1 Summary of Excavations DFSP Norwalk 15306 Norwalk Boulevard Norwalk, CA 90650

Excavation	Location	Excavation Start Date	Excavation Complete Date	Total Excavated Volume (Approximate yds ³)	PID readings > 50 ppmv?	Estimated Clean Soil * Volume (yds ³)	Estimated Soil Volume to be Treated or Hauled**	Location of Soil Pile Treatment	Status of Confirmation Sampling of Ecavation	Excavation Complete?	Backfilling Status	Notes
							Complete					
EX-1	80002	04/01/15	04/03/15	515	No	500	15	Powerine Basin	Complete	Yes	Yes	Partially backfilled to allow for stormwater collection
EX-2	80007	03/31/15	04/01/15	1,091	No	19	1,072	Powerine Basin	Complete	Yes	Yes	
EX-3	NE	03/18/15	03/19/15	896	Yes	289	607	Powerine Basin	Complete	Yes	Yes	Expanded into EX-14
EX-4	NE	03/30/15	03/30/15	1,789	Yes	186	1,603	Powerine Basin	Complete	Yes	Yes	Re-excavated areas > clean-up goals
EX-5	NE	04/03/15	04/07/15	434	Yes	414	20	Powerine Basin	Complete	Yes	Yes	
EX-8	80013	04/07/15	04/10/15	1,399	No	1,025	374	Powerine Basin	Complete	Yes	Yes	
EX-9	55003	06/15/15	07/07/15	1,612	No	1,330	282	80006 Basin	Complete	Yes	Yes	
EX-10	South Central	07/07/15	08/26/15	4,270	Yes	2,170	2,100	80004 & Powerine Basins	Complete	Yes	Yes	
EX-11	55004	04/13/15	04/20/15	1,313	No	900	413	80002 Basin	Complete	Yes	Yes	
EX-14	NE	03/20/15	03/27/15	1,305	Yes	625	680	Powerine Basin	Complete	Yes	Yes	
EX-15	80005	05/28/15	10/01/15	1,653	No	1,538	115	80006 Basin	Complete	Yes	Yes	
EX-16	80008	05/13/15	05/14/15	4,877	No	4,877	0	N/A	Complete	Yes	Yes	
EX-21	South Central	07/14/15	07/14/15	144	Yes	0	144	N/A	Complete	Yes	Yes	
EX-22	South Central	07/27/15	08/24/15	7,687	Yes	3,500	4,187	80006 & Powerine Basins	Complete	Yes	Yes	
EX-25	80007	01/27/15	01/28/15	612	Yes	0	612	80006 and 80013 Basins	Complete	Yes	Yes	
EX-26	80008	05/18/15	06/17/15	9,036	No	8,135	901	80002 Basin	Complete	Yes	Yes	
EX-27	80008	05/15/15	05/19/15	7,205	No	7,205	0	80002 Basin	Complete	Yes	Yes	
EX-35	80008	08/31/15	12/03/15	17,983	Yes	1,330	16,653	Powerine, 80002, 80006, 80004, & 80013	Complete	Yes	Yes	
EX-19/-37	55004	04/21/15	12/21/15	8,783	Yes	69	8,714	Powerine, 80002, 80006, 80004, & 80013	Complete	Yes	Yes	
EX-38	South Central	10/07/15	12/07/15	9,797	Yes	376	9,421	80013	Complete	Yes	Yes	
EX-6	80009	06/04/15	06/23/15	2,263	Yes	687	1,576	80004 & 80006 Basins	Complete	Yes	Yes	
EX-7	South West	12/30/15	10/12/16	12,059	Yes	4,416	7,643	80002 Basin	Complete	Yes	Yes	
EX-13	80001	05/21/15	06/11/15	5,366	Yes	550	4,816	80002 & 80006 Basins	Complete	Yes	Yes	
EX-15A	80005	11/05/15	11/09/15	1,265	Yes	0	1,265	Powerine & 80004 Basins	Complete	Yes	Yes	
EX-17	80009	06/22/15	10/01/15	1,685	Yes	650	1,035	80004 & 80006 Basins	Complete	Yes	Yes	
EX-28	80009	06/24/15	07/07/15	1,631	Yes	519	1,112	80004 Basin	Complete	Yes	Yes	
EX-39	80004	05/26/15	06/23/16	655	Yes	80	575	80002 and 80006 Basins	Complete	Yes	Yes	
EX-40	55003	12/20/15	03/16/17	2,200	Yes	1,086	1,000	80001	Complete	Yes	No	Portion of soil to be hauled off-site
Truck Area Pilot tes	st		June 23-25 2014	472			472	-	N/A	No	n/a	All soil was hauled off site for disposal
Separator Area Pilo	ot Test		June 23-25 2014	20			20	-	N/A	No	n/a	All soil was hauled off site for disposal
	***TOT	AL Excavated	, Clean or Treated	110,017		42,476	67,527					

* Verification of contaminant concentrations in assumed clean soil will follow RWQCB directives

Verification of contaminant concentrations in treated soil will follow RWQCB directives
 Verification of contaminant concentrations in treated soil will follow RWQCB directives
 Volumes as reported for clean soil stockpiles and treated/hauled for treated or hauled

Table 2 Baseline and Post-Treatment Sampling of Surface Soil DFSP Norwalk 15306 Norwalk Boulevard Norwalk, CA 90650

Basin Location	Treatment Pile	Date Sampled	Number of Initial Samples Collected	Sample ID	Post Treatment Sampling	Number of Post Treatment Samples Collected	Sample ID
	POWERINE-A-01	01/26/15	4	SB00001 to SB00004	10/18/2016	10	SB00275-SB00284
	POWERINE-B-01	01/27/15	4	SB00005 to SB00008	10/18/2016	10	SB00285-SB00294
Powerine	POWERINE-C-01	01/28/15	4	SB00009 to SB00012	10/18/2016	10	SB00295-SB00304
Powerine	POWERINE-D-01	01/29/15	4	SB00013 to SB00016	10/18/2016	10	SB00305-SB00314
	*POWERINE-E-01				10/18/2016	10	SB00315-SB00324
	POWERINE-J-01	08/27/15	4	SB-170 to SB-173	10/18/2016	10	SB00265-SB00274
80001	80001-A-01	10/29/15	4	SB00198 to SB00201	4/5/2017	10	SB00556-SB00563
80001	80001-B-01	11/02/15	4	SB00202 to SB205	4/5/2017	10	SB00546-SB00555
	80002-A-01	05/11/15	4	80002-ROW5-S-SB114 to SB117	4/4/2017	10	SB00496-SB00505
	80002-B-01	05/07/15	3	80002-ROW4-S-SB111 to SB113	4/4/2017	10	SB00486-SB00495
80002	80002-C-01	04/24/15	3	80002-ROW3-S-SB108 to SB110	4/4/2017	10	SB00476-SB00485
	80002-D-01	04/22/15	4	80002-ROW2-S-SB104 to SB107	4/4/2017	10	SB00466-SB00475
	80002-E-01	04/20/15	4	80002-ROW1-S-SB100 to SB103	4/4/2017	10	SB00456-SB00465
	80004-A-01	06/17/15	4	80004-ROWA-SB138 to SB141	4/19/2016	6	SB00214-SB00219
	80004-B-01	06/17/15	4	80004-ROWB-SB142 to SB145	4/19/2016	6	SB00220-SB00225
	80004-C-01	06/23/15	4	80004-ROWC-SB146 to SB149	4/19/2016	6	SB00226-SB00231
80004	80004-D-01	07/07/15	4	80004-ROWD-SB150 to SB153	4/19/2016	6	SB00232-SB00237
	80004-E-01	07/07/15	4	80004-ROWE-SB154 to SB157	4/19/2016	6	SB00238-SB00243
	80004-F-01	07/07/15	4	80004-ROWF-SB158 to SB161	4/19/2016	6	SB00244-SB00249
	80004-G-01	07/10/15	4	80004-ROWG-SB162 to SB165	4/19/2016	6	SB00250-SB00255
	80006-A-01	05/21/15	4	80006-ROWA-SB118 to SB121	2/16/2017	10	SB00386-SB00395
	80006-B-01	05/22/15	4	80006-ROWB-SB122 to SB125	2/16/2017	10	SB00396-SB00405
	80006-C-01	05/28/15	4	80006-ROWC-SB126 to SB129	2/16/2017	10	SB00406-SB00415
80006	80006-D-01	06/12/15	4	80006-ROWD-SB130 to SB133	2/16/2017	10	SB00416-SB00425
	80006-E-01	06/12/15	4	80006-ROWE-SB134 to SB137	2/16/2017	10	SB00426-SB00435
	80006-F-01	08/04/15	4	80006-ROWZ-SB166 to SB169	2/16/2017	10	SB00436-SB00445
	80006-L-01	10/06/15	4	SB-186 to SB-189	2/16/2017	10	SB00446-SB00455
	80013-A-01	09/29/15	4	SB-174 to SB-177	2/16/2017	10	SB00376-SB00385
	80013-B-01	09/30/15	4	SB-178 to SB-181	2/16/2017	10	SB00366-SB00375
	80013-C-01	10/05/15	4	SB-182 to SB-185	2/16/2017	10	SB00356-SB00365
80013	80013-D-01	10/07/15	4	SB-190 to SB-193	7/20/2016	16	SB00256-SB00265
	80013-E-01	10/12/15	4	SB00194 to SB00197	2/16/2017	10	SB00346-SB00355
	80013-F-01	12/2/2015	4	SB00206 to SB00209	2/16/2017	10	SB00336-SB00345
	80013-G-01	12/3/2015	4	SB00210 to SB00213	2/16/2017	10	SB00326-SB00335
**80007	Onsite soil treatment are	ea			4/3/2017	40	SB00506-SB00545

Notes:

*POWERINE-E-01-no baseline samples were collected from treatment cell POWERINE-E-01,

however, post-treatment sampling results were below site cleanup goals.

**Basin 80007 contained four, 30-mil HDPE lined, pre-treatment soil staging rows.

No Baseline samples were collected in this temporary treatment area, however,

post- treatment samples were collected and all results were below site cleanup goals.

Table 3 Summary of Clean Soil Piles DFSP Norwalk 15306 Norwalk Boulevard Norwalk, CA 90650

Pile Name	Location	Origin of Soil	Approximate Volume (cb yds)	Date Sampled	Number of Samples	Project Phase	Comments	
C-CS-01-EX14-SP01	Northeast Corner	EX-02, -03, -14	933	05/05/15	34	Phase 1	RWQCB Approval 07/2015, used for backfill EX-1, 2, and 8	
C-CS-02A-EX11-SP01	Basin 80017	EX-11	900	05/28/15	39	Phase 1	RWQCB Approval 07/2015, used for backfill EX-35	
C-CS-04A-EX08-SP01	Basin 80013	EX-08	1,025	6/2/2015, 12/3/15	25	Phase 7	RWQCB Approval 03/2016, used for backfill EX-35	
C-CS-06-EX06-SP01	Basin 80009	EX-06, -17, -28	1,856	09/21/15	27	Phase 4	RWQCB Approval 12/2015, used for backfill EX-35	
C-CS-08-EX13-SP01	Basin 80001	EX-13	550	09/23/15	21	Phase 4		
C-CS-09-EX01-SP01	Basin 80002	EX-01	500	06/04/15	20	Phase 5	RWQCB Approval 01/2016, used for backfill EX-35	
C-CS-10-EX05-SP01	Northeast Corner	EX-04, -05	600	04/30/15	35	Phase 1	RWQCB Approval 07/2015, used for backfill EX-35	
C-CS-11-EX19-SP01	Basin 55006/80017	EX-19	1,850	05/28/15	31	Phase 1	RWQCB Approval 08/2015, used for backfill EX-35	
C-CS-12-EX19-SP01	East	EX-16, -19, -26, -27	4,550	06/02/15	46	Phase 1	RWQCB Approval 07/2015, used for backfill EX-1, 2, 8, and 35	
C-CS-13-EX16-SP01	Basin 80005	EX-16, -27	1,130	06/01/15	29	Phase 1	RWQCB Approval 08/2015, used for backfill EX-35	
C-CS-14-EX26-SP01	Basin 80017	EX-26, -27	2,460	06/01/15	44	Phase 1	RWQCB Approval 07/2015, used for backfill EX-35	
C-CS-15-BERM-SP01	Basin 80017	Various Berms	5,264	12/7/15, 1/7/15	39	Phase 7	RWQCB Approval 03/2016, used for backfill EX-35	
C-CS-16-EX15-SP01	Basin 80005	EX-15	1,200	06/03-04/15	28	Phase 5	RWQCB Approval 01/2016, used for backfill EX-35	
C-CS-17-EX15-SP01	Basin 80005	EX-15	239	09/22/15	10	Phase 4		
C-CS-18-EX09-SP01	Basin 55003	EX-09, -10, -22	7,000	09/21/15	37	Phase 4	RWQCB Approval 12/2015, used for backfill EX-35	
C-CS-19-EX27-SP01	Basin 55003/Northeast Corner	EX-27	-	-	-	Phase 5	CS-19 (~1,000 yds3) combined with CS-20, RWQCB Approval	
C-CS-20-EX35-SP01	Northeast Corner	EX-15, -17, -35, -37	8,000	10/27-10/28/15	43	Phase 5	01/2016, used for backfill EX-35	
C-CS-21-BERM-SP01	Basin 80001	Various Berms	104	12/15/15	5	Phase 7		
C-CS-22-EX38-SP01	Southeast Area	EX-35, -37	3,725	12/15/15, 1/21/16	30	Phase 7	RWQCB Approval 03/2016, used for backfill EX-35	
C-CS-22A-EX38-SP01	Southeast Area	EX-38	376	12/15/15	15	Phase 7		
C-CS-23-EX07-SP01	South Central Area	EX-07	4,416	03/14/16	32	Phase 9	RWQCB Approval 05/2016, used for backfill EX-7, and 38	
C-CS-24-Berm	Basin 80005	Various Berms	3,812	05/09/16	31	Phase 10	RWQCB Approval 08/2016, used for backfill EX-6 and 15A	
C-CS-25-Berm	Basin 55003	Various Berms	3,479	05/10/16	30	Phase 10	RWQCB Approval 08/2016, used for backfill EX-7	
C-CS-26-Berm	Basin 80005	Various Berms	2,667	05/12/16	32	Phase 10	RWQCB Approval 08/2016, used for backfill EX-13	
C-CS-27-Concrete Shake	Basin 80009	Various Berms	900	08/31/16	24	Phase 11	RWQCB Approval 03/2017, backfill pending	
C-CS-28-EX-39	Basin 55003	EX-39	80	08/31/16	4	Phase 11	RWQCB Approval 03/2017, backfill pending	
C-CS-29-EX-40	Basin 80007	EX-40	1,086	3/16/17, 3/27/17	31	Phase 12	Pending	
Total Clean Soil from Berms		16,226			·			
Total Clean Soil from Overburden		42,476						
Total			58,702					

Table 4 Summary of Treatment Soil Piles DFSP Norwalk 15306 Norwalk Boulevard Norwalk, CA 90650

Location	Treatment Pile	Origin of Soil	Approximate Volume (yds ³)	Final Sampling Dates	Number of Samples	Sample ID	Comments	
	POWERINE-A	EX-01, -02, -05	984	07/20/15	35	T00106-T00140		
	POWERINE-B	EX-05, -08	918	07/20/15	35	T00071-T00105		
	POWERINE-C	EX-04, -14	757	07/15/15	35	T00036-T00070	RWQCB Approval 08/2015, used for backfill EX-2, and 8	
	POWERINE-D	EX-03, -14	792	07/16/05	35	T00001-T00035		
	POWERINE-E	EX-22	946	10/21/15	35	T00736-T00770		
	POWERINE-F	EX-22	771	10/21/15	35	T00771-T00805	1	
	POWERINE-G	EX-22	857	10/21/15	35	T00806-T00840	RWQCB Approval 01/2016, used for backfill EX-35	
	POWERINE-H	EX-10, -22	892	10/22/15	35	T00841-T00875		
Powerine Basin	POWERINE-I	EX-10, -36	832	10/22/15	35	T00876-T00910	1	
	POWERINE-J	EX-35, -36	998	03/21/16	35	T01611-T01645	RWQCB Approval 05/2016, used for backfill EX-38	
	POWERINE-K	EX-15A	1,024	03/21/16	35	T01261-T01295	RWQCB Approval 03/2016, used for backfill EX-35	
		EX-15A			35		RVVQCB Approval 03/2016, used for backfill EX-35	
	POWERINE-L		903	03/21/16		T01646-T01680	_	
	POWERINE-M	EX-38	805	03/21/16	35	T01681-T01715	RWQCB Approval 05/2016, used for backfill EX-38	
	POWERINE-N	EX-38, -37	926	03/22/16	35	T01716-T01750		
	POWERINE-O	EX-38	811	03/22/16	35	T01751-T01785		
	POWERINE-P	EX-7	1,162	11/01/16	35	T02617-T02651	RWQCB Approval 02/2017, backfill pending	
	80001-A	EX-38	1,087	04/26/16	35	T02136-T02170	RWQCB Approval 08/2016, used for backfill EX-38	
Basin 80001	80001-B	EX-38	1,075	04/27/16	35	T02171-T02205	RWQCB Approval 08/2016, used for backfill EX-13	
240	80001-C	Phase 11 Retreat	1,300	03/14/17	35	T02792-T02826	Pending	
	80002-A	EX-04, -26, -13	758	08/18/15	35	T00141-T00175	_	
	80002-B	EX-19	760	08/18/15	35	T00176-T00210	RWQCB Approval 09/2015, used for backfill EX-1, 2, 7	
	80002-C 80002-D	EX-19 EX-19	832 713	08/18/15 08/18/15	35 35	T00211-T00245 T00246-T00280	(gas line trench), 8 and 35	
	80002-D 80002-E	EX-19 EX-11, -19	815	08/24/15	35	T00246-T00280 T00281-T00315	-	
	80002-E	EX-35	920	12/08/15	35	T01121-T01155		
	80002-G	EX-35	753	12/07/15	35	T01051-T01085	RWQCB Approval 02/2016, used for backfill EX-15, 2 and 35	
	80002-H	EX-35	909	12/08/15	35	T01086-T01120		
	80002-I	EX-35	918	11/25/15	35	T00981-T01015		
D : 00000	80002-J	EX-38	966	04/20/16	35	T01986-T02030 T02031-T02065	RWQCB Approval 08/2016, used for backfill EX-38	
Basin 80002	80002-K 80002-L	EX-38 EX-37	828 1,058	04/20/16 03/22/16	35 35	T02031-T02065	RWQCB Approval 05/2016, used for backfill EX-38	
	80002-L	EX-7	978	11/01/16	35	T02582-T02616	RWQCD Approval 03/2010, used for backfill EX-30	
	80002-N	EX-7	1,208	11/02/16	35	T02652-T02686	RWQCB Approval 02/2017, backfill pending	
	80002-O	EX-25, 35, 39	811	10/12/16	35	T02406-T02440	RWQCB Approval 02/2017, backfill pending	
	80002-P	Phase 10 Retreat	265	10/17/16	18	T02546-T02563		
	80002-Q	Phase 11 Retreat, Mixed operations, EX-7, EX-39, EX-40 and Drill Cuttings	1,116	03/14/17	35	T02827-T02861	Pending	
	80002-R	EX-40	863	03/15/17	35	T02862-T02896	Pending	
	80004-A	EX-17, -06	858	09/28/15	35	T00491-T00525	RWQCB Approval 12/2015, used for backfill EX-15, 25,	
	80004-B 80004-C	EX-06, -28 EX-28, -17	794 824	1014/15 10/15/15	35 35	T00631-T00665 T00666-T00700	and 35	
	80004-C 80004-D	EX-20, -17 EX-17, -28, -04	880	11/24/15	35	T00946-T00980	RWQCB Approval 02/2016, used for backfill EX-35	
	80004-E	EX-17	903	10/15/15	35	T00701-T00735		
	80004-F	EX-10, -28	862	09/30/15	35	T00526-T00560	RWQCB Approval 12/2015, used for backfill EX-15, 25, and 35	
Basin 80004	80004-G	EX-28, -10	835	09/30/15	35	T00561-T00595	ailu 30	
20011 00004	80004-H	EX-35, -37	891	03/09/16	35	T01576-T01610	4	
	80004-I 80004-J	EX-37	891 1,035	03/03/16 03/01/16	35	T01505-T01540 T01401-T01435	4	
	80004-J 80004-K	EX-38, -37 EX-37	868	03/01/16	35 35	T01401-T01435	RWQCB Approval 05/2016, used for backfill EX-38	
	80004-K	EX-37	903	03/01/16	35	T01436-T01470		
	80004-M	EX-37, EX-15A	1,075	03/02/16	35	T01471-T01505	1	
	80004-N	Re-Treat Various EX	949	03/03/16	35	T01541-T01575	7	

Table 4 Summary of Treatment Soil Piles DFSP Norwalk 15306 Norwalk Boulevard Norwalk, CA 90650

Location	Treatment Pile	Origin of Soil	Approximate Volume (yds ³)	Final Sampling Dates	Number of Samples	Sample ID	Comments	
	80006-A	EX-13, -15	731	08/24/15	35	T00316-T00350		
	80006-B	EX-13	761	08/24/15	35	T00351-T00385	RWQCB Approval 09/2015, used for backfill EX-1, 2,	
	80006-C	EX-13	731	08/25/15	35	T00386-T00420	and 8	
	80006-D	EX-13	791	08/25/15	35	T00421-T00455	anu o	
	80006-E	EX-13, -09, -06, -17	775	08/25/15	35	T00456-T00490		
	80006-F	EX-22	834	10/14/15	35	T00596-T00630	RWQCB Approval 12/2015, used for backfill EX-35	
	80006-G	EX-35	936	03/23/16	35	T01821-T01855	RWQCB Approval 05/2016, used for backfill EX-38	
	80006-H	EX-35, -37	1,047	03/23/16	35	T01891-T01925	TWIGOD Approval 03/2010, daed for backing EX-30	
	80006-I	EX-35	1,151	12/08/15	35	T01156-T01190	RWQCB Approval 02/2016, used for backfill EX-35	
Basin 80006	80006-J	EX-35	845	03/23/16	35	T01856-T01890	RWQCB Approval 05/2016, used for backfill EX-38	
Dasin 00000	80006-K	EX-35	868	01/08/16	35	T01226-T01260	RWQCB Approval 03/2016, used for backfill EX-35	
	80006-L	EX-35, -37	845	12/08/15	35	T01191-T01225	RWQCB Approval 02/2016, used for backfill EX-35	
	80006-M	EX-38	926	02/12/16	35	T01296-T01330	RWQCB Approval 03/2016, used for backfill EX-38	
	80006-N	EX-7	1,052	11/02/16	35	T02687-T02721		
	80006-O	EX-7	845	10/13/16	35	T02476-T02510		
	80006-P	EX-7	1,156	10/12/16	35	T02441-T02475		
	80006-Q	EX-25, 35, 7	556	08/31/16	35	T02231-T02265	RWQCB Approval 02/2017, backfill pending	
	80006-R	80004 Retreat	1,236	08/31/16	35	T02266-T02300		
	80006-S	80004 Retreat	1,150	08/31/16	35	T02301-T02335		
	80006-T	80004 Retreat	477	10/13/16	35	T02511-T02545		
Basin 80007	80007-A	Mixed Operations	523	07/20/16	25	T02206-T02230	RWQCB Approval 02/2017, backfill pending	
	80013-A	EX-35, -37, -38	1,035	12/01/15	35	T01016-T01050	RWQCB Approval 02/2016, used for backfill EX-35	
	80013-B	EX-35	914	03/24/16	35	T01926-T01960	RWQCB Approval 05/2016, used for backfill EX-38	
	80013-C	EX-35	897	03/24/16	35	T01961-T01995	Revised Approval 03/2010, used for backfill EX-38	
Basin 80013	80013-D	EX-35	673	10/10/16	35	T02371-T02405	RWQCB Approval 02/2017, backfill pending	
	80013-E	EX-35	1,018	02/12/16	35	T01331-T01365	RWQCB Approval 03/2016, used for backfill EX-38	
	80013-F	EX-38, -13, -35	983	11/03/16	35	T02757-T02791	RWQCB Approval 02/2017, backfill pending	
	80013-G	EX-13, -35	1,070	04/26/16	35	T02066-T02100	RWQCB Approval 08/2016, used for backfill EX-38	
	80013-H	EX-37	1,116	04/25/16	35	T02101-T02135		
	80013-I (a)	EX-25, -35	340	10/17/16	18	T02564-T02581	RWQCB Approval 02/2017, backfill pending	
	80013-I (b)	EX-7	971	11/03/16	35	T02722-T02756	The work of the second	

Table 5Summary of Off-Site Disposal or TreatmentDFSP Norwalk15306 NorwalkBoulevardNorwalk, CA 90650

Area of Soil	Date of Excavation	Date of Hauling	Weight (tons)	Soil Disposal Site	Comments						
Current - Q1 2017											
Site wide: concrete	N/A	3/14/2017	100 Irwindale								
			Previous								
Northeast	March - April 2015	5/21-22 and 5/26/2015	790.24	Simi Valley Landfill	Soil with Oily Nodules						
Site-wide: soil from well at	pandonment	Jan 26 2015	14.07	Soil Safe Adelanto							
Truck Area	June 23-25 2014	July and Dec 2014	605.00	Soil Safe Adelanto	Soil from Pilot Test						
Separator Area	June 23-25 2014	July and Dec 2014	10.00	Soil Safe Adelanto	Soil from Pilot Test						
Site wide: ECM and misc.	debris	April and May 2016	534.76	Simi Valley Landfill	Clumpy Soil/Misc. Debris						
Site wide: concrete	N/A	4/25-5/3/2016	1,890.00	Hanson Agregates, Long Beach							
Site wide: concrete	N/A	5/3-5/4/2016	288.00	Azusa Land Reclamation							
Site wide: concrete	N/A	5/11-5/25/2016	1,710.00	Arcadia Reclamation							
		Total to Date	5,942.07								