



Transmittal

Sent Via: Messenger U.S. Mail Overnight Mail

Date: July 13, 2012 **From:** Vladimir Carino
To: Mr. Paul Cho
California Regional Water Quality
Control Board – Los Angeles Region
(RWQCB)
320 West 4th Street, Suite 200
Los Angeles, CA 90013
CH2M HILL
6 Hutton Centre Drive, Suite 700
Santa Ana, CA 92707

Subject: Remediation System Operational Status, June 2012

Project Name: SFPP Norwalk Pump Station, Norwalk, California

Item	Description
1	Table 1 – Remediation Well Construction and Status

Remarks

On behalf of SFPP, L.P., (SFPP) an operating partnership of Kinder Morgan Energy Partners, L.P. (KMEP), CH2M HILL is transmitting this monthly remediation system operational status for June 2012. As requested in the RWQCB's July 20, 2010, e-mail, this status report includes the following:

1. Groundwater and soil vapor extracted from individual wells for treatment
2. Treated groundwater discharged under the National Pollutant Discharge Elimination System (NPDES) permit
3. System downtime, wells affected, and reason for downtime

A summary of remediation wells in the south-central, southeastern, and West Side Barrier areas is presented in Table 1. Table 1 includes well identifications, well construction details, well use, and operational status as of June 21, 2012. Operational status and maintenance of the system are briefly discussed below.

Tasks performed for operation and maintenance of the remediation systems during the reporting period included:

- Weekly maintenance and monitoring of the south-central and southeastern soil vapor extraction (SVE) and total fluids extraction/groundwater extraction (TFE/GWE) wells, and soil vapor and groundwater treatment systems (collectively referred to as remediation systems)
- Inspection of groundwater extraction pumps
- Inspection and repairs of soil vapor extraction wells
- Collection and analysis of treatment system influent and midpoint groundwater samples
- Collection and analysis of treatment system effluent soil vapor and water samples.

During the reporting period, remediation system inspections were performed on a weekly basis and volumes of extracted groundwater, hours of operation and other system parameters were recorded on an approximately weekly basis during system operation. Effluent flow readings for the TFE/GWE system and SVE system temperature and flow readings are recorded daily using the digital chart recorder. These data are downloaded by the KMEP technicians at least weekly.

Soil Vapor Extraction and Treatment System

The SVE system was on for approximately 480 hours (99 percent uptime) from June 1 to June 21, 2012. The SVE system was turned off on June 21, 2012 to allow the vadose zone to recover to ambient conditions prior to sampling the newly installed soil vapor probes in the southern offsite and southeastern areas. The SVE wells in operation prior to June 21, 2012 include MW-SF-3, MW-SF-4, MW-SF-9, MW-SF-12, MW-SF-16, GWR-3, MW-O-1, MW-O-2, GMW-O-12, GMW-O-20, and GMW-O-23 in the south-central area; and wells GMW-36, GMW-O-15 and GMW-O-18 in the southeastern area.

On May 31, 2012, the SVE system was off on arrival due to a blown fuse. On June 1, 2012, the fuse was replaced and the system was restarted the same day. The system was operational from June 1 until the planned shutdown mentioned above.

Total Fluids and Groundwater Extraction and Treatment System

The TFE/GWE system was operational for approximately 750 hours (98 percent uptime) from June 1 to July 3, 2012. The TFE/GWE wells in operation at the end of June include MW-SF-3, MW-SF-12, MW-SF-14, MW-SF-15, and GMW-O-21 in the south-central area; and wells GMW-O-15, GMW-O-18, GMW-36, and GMW-SF-9 in the southeastern area.

On June 19 and June 22, 2012, the system was down due to clogged bag filters down stream of the oil water separator and the transfer tank. The bag filters were replaced and the system was immediately restarted. A second bag filter housing will be installed parallel to the existing bag filter housing in order to extend the life of the upstream bag filters. Two additional bag filter housings and a filter backwash system will also be installed upstream of the carbon polishing vessels and downstream of the fluidized bed bioreactors. It is anticipated that these upgrades to the treatment system will extend the life of the bag filters and granular activated carbon, and reduce the frequency of system shut downs. It is anticipated that the upgrades will be completed by the end of the third quarter 2012.

Total groundwater extracted, treated, and discharged under the NPDES permit in June 2012 was approximately 713,771 gallons.

Please contact Vladimir Carino at 714.435.6017 if you have any questions.

Distribution List

Mr. Steve Defibaugh, KMEP
LTC Tam Gaffney, DLA Energy
Mr. Matt Young, DLA Energy
Mr. Redwan Hassan, Parsons
Ms. Mary Lucas, Parsons
Ms. Mary Jane McIntosh, RAB
Dr. Eugene Garcia, RAB
Mr. Bob Hoskins, RAB
Ms. Tracy Winkler, RAB
Mr. Everett Ferguson, WRD

Ms. Ly Phuong, WRD
Ms. Minxia Dong, Norwalk Regional Library
Ms. Adriana Figueroa, City of Norwalk
Mr. Norman Dupont, Richards/Watson/Gershon
Mr. Charles Emig, City of Cerritos
Mr. Gary Lynch, Park Water Company
Office of Congresswoman Grace F. Napolitano
Mr. Tim Whyte, URS
Mr. Mark Wuttig, CH2M HILL
Mr. Dan Jablonski, CH2M HILL

**TABLE 1
REMEDATION WELL CONSTRUCTION AND STATUS**

SFPP, L.P.
Defense Fuel Support Point Norwalk
Norwalk, California

Remediation Area	Remediation Well ID	Installation Date	Top of Well Casing Elevation (ft msl)	Well Screen Interval (ft bgs)	Well Operation Status on June 21, 2012 ¹	
					SVE	TFE/GWE
South-Central	MW-SF-1	6/18/1990	78.93	25 - 40	OFF	--
	MW-SF-2	6/18/1990	78.53	25 - 40	OFF	OFF
	MW-SF-3	6/18/1990	78.12	25 - 40	ON	ON
	MW-SF-4	6/19/1990	79.38	25 - 40	ON	--
	MW-SF-5	9/19/1990	79.74	23 - 38	OFF	--
	MW-SF-6	9/19/1990	76.80	25 - 40	OFF	OFF
	MW-SF-9	6/15/1995	74.10	NA	ON	--
	MW-SF-10	9/23/2003	76.53	10 - 30	OFF	--
	MW-SF-11	6/19/2007	78.56	20 - 40	OFF	OFF
	MW-SF-12	6/18/2007	78.07	20 - 40	ON	ON
	MW-SF-13	6/19/2007	73.40	20 - 40	OFF	OFF
	MW-SF-14	6/21/2007	78.16	20 - 40	OFF	ON
	MW-SF-15	6/21/2007	78.27	20 - 40	OFF	ON
	MW-SF-16	6/20/2007	78.21	20 - 40	ON	OFF
	GMW-9	7/8/1991	74.44	20 - 50	OFF	OFF
	GMW-10	7/8/1991	74.67	25 - 50	OFF	--
	GMW-22	8/2/1991	74.17	25 - 60	OFF	OFF
	GMW-24	8/5/1991	74.04	25 - 60	OFF	OFF
	GMW-25	1/10/1992	74.29	20 - 50	OFF	OFF
	GWR-3	1/10/1992	74.93	20 - 50	ON	OFF
	VEW-1	NA	NA	NA	OFF	--
	VEW-2	NA	NA	NA	OFF	--
	MW-O-1	1/22/1991	75.48	25 - 40	ON	OFF
	MW-O-2	1/23/1991	71.90	25 - 40	ON	OFF
	GMW-O-11	5/20/1992	74.17	20 - 50	OFF	OFF
	GMW-O-12	5/21/1992	73.49	20 - 50	ON	--
	GMW-O-20	6/15/1995	73.32	NA	ON	OFF
	GMW-O-21	10/1/1997	71.43	26 - 46	--	ON
GMW-O-23	6/25/2007	73.63	20 - 40	ON	OFF	
MW-18 (MID)	6/10/1991	75.67	50 - 60	OFF	--	
HW-1	9/6/1992	NA	NA	--	--	
HW-2	9/6/1992	NA	NA	ON	--	
Southeastern	GMW-O-15	4/19/1994	74.23	20 - 50	ON	ON
	GMW-O-18	7/25/1994	74.36	21 - 40	ON	ON
	GMW-36	4/11/1994	74.53	20 - 50	ON	ON
	GMW-SF-9	4/1/2003	73.00	37 - 46	--	ON
	GMW-SF-10	4/2/2003	75.77	37 - 46	--	OFF
West Side Barrier	BW-2	5/20/1996	73.57	27 - 47	NA	OFF
	BW-3	5/17/1996	74.16	31 - 50	NA	OFF
	BW-4	5/20/1996	74.61	28 - 47	NA	OFF
	BW-5	5/23/1996	73.59	27 - 46	NA	OFF
	BW-6	5/22/1996	73.48	28 - 47	NA	OFF
	BW-7	5/22/1996	74.65	27 - 46	NA	OFF
	BW-8	5/21/1996	75.08	27 - 46	NA	OFF
	BW-9	5/21/1996	76.19	27 - 46	NA	OFF

Notes

1. Based on information provided by SFPP, L.P.

Abbreviations

--- = not applicable
 NA = information not available
 ft msl = feet above mean sea level based on the National Geodetic Vertical Datum of 1929.
 ft bgs = feet below ground surface
 GWE = groundwater extraction
 SVE = soil vapor extraction
 TFE = total fluids extraction