WASTE DISCHARGE REQUIREMENTS
PROGRESS REPORT
FIRST QUARTER 2016

Defense Fuel Support Point Norwalk
15306 Norwalk Boulevard
Norwalk, California 90650

GeoTracker Global ID# SLT43185183
(Order No. 90-148; File No. 90-60-145; Monitoring and Reporting Program CI-10118)
04-NDLA-007

Prepared For:

Defense Logistics Agency – Energy
8725 John J. Kingman Drive
Fort Belvoir, VA 22060-6222

Prepared By:

1962 Freeman Avenue
Signal Hill, CA 90755

April 8, 2016

Prepared By:

Benjamin McVeigh
Senior Staff Geologist

Reviewed By:

Paul Parmentier
Principal Geologist
Professional Geologist No. 3915

PAGE

LIST OF FIGURES ii
LIST OF TABLES ii
LIST OF APPENDICES ii
CERTIFICATION STATEMENT iii

1.0 INTRODUCTION **1**

2.0 LAND TREATMENT **2**
2.1 Cell Construction 2
2.1.1 Surface Soil Baseline Sampling 2
2.1.2 HDPE Liners 2
2.1.3 Cell Construction 2
2.1.4 Cells: Plastic Cover 2
2.2 Storm Water Runoff Control 3
2.3 Soil Treatment 3
2.3.1 Soil Moisture Monitoring 3
2.3.2 Additional Water and Nutrients Addition 3
2.3.3 Soil Treatment Volume 3
2.4 Progress Sampling 4
2.5 Acceptance Sampling and Post-Treatment Sampling 4
2.6 Exceptions to the Order 4

3.0 REFERENCES **4**

LIST OF FIGURES

Figure 1 Site Location Map
Figure 2 Operation Status Map

LIST OF TABLES

Table 1 Land Treatment Summary
Table 2 Progress Sampling

LIST OF APPENDICES

Appendix A Microbiology Laboratory Reports
Appendix B Total Petroleum Hydrocarbon Laboratory Reports
Appendix C Stockpile Inspection Records

CERTIFICATION STATEMENT

I declare under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted.

Based upon my inquiry of the person or persons who manage the system or those directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of a fine and imprisonment for knowing violations. [CWC Sections 13263, 13267, and 13268]

Executed on the 15 day of April at Signal Hill, California

Paul Parmentier, P.G.
Principal Geologist
The Source Group, Inc.

1.0 INTRODUCTION

On behalf of the Defense Logistics Agency - Energy (DLA Energy), The Source Group, Inc. (SGI) is submitting this *First Quarter 2016 Waste Discharge Progress Report* at the Defense Fuel Support Point (DFSP) Norwalk site (Figure 1) as required by the California Regional Water Quality Control Board (RWQCB) Order Number 90-148, CI-10118.

This report, in accordance with the *Onsite Soil Management Plan* (Parsons, 2012), includes details on the impacted soil excavation, disposal, and onsite soil reuse activities.

The RWQCB approved the Waste Discharge Requirements Permit (WDR) on February 6, 2015 with a provision for a time period limit of 365 days. During discussion with the RWQCB on March 30, 2016, a one-year extension was requested.

In February 2015, SGI submitted the technical document titled *Field Sampling and Analysis Plan* (Plan), dated February 11, 2015 to the RWQCB, revised on April 10, 2015 and on June 15, 2015 (SGI, 2015a).

On July 9, 2015, SGI submitted to RWQCB a document to propose revised cleanup goals, which were approved by RWQCB on July 16, 2015.

During this quarter, SGI has submitted the following reports and work plans for phases of soil remediation and soil reuse:

- *Phase 6 Stockpiles and Excavations Confirmation Sampling Report*; January 6,2016
    - Approved February 23, 2016.
- *Waste Discharge Requirements Progress Report Fourth Quarter 2015, January 15, 2016*
- *Remediation Status Report-Fourth Quarter 2015; January 29, 2016*
- *Fourth Quarter 2015Progress Report for On-Site Soil Management; January 30, 2016*
- *Updated Work Plan for Post Excavation Soil Gas Sampling; February 29, 2016*
    - Approved March 9, 2016
- *Phase 7 Stockpiles and Excavations Confirmation Sampling Report*; March 3,2016
    - Approved March 18, 2016

In addition to the Regional Board requirements, the soil treatment operations are also conducted in compliance with South Coast Air Quality Management District site-specific permit numbers 566483 and 568793.

2.0 LAND TREATMENT

Excavation was completed during the first quarter 2016. A summary of the treatment soil piles sampling, volumes, management and timeline is presented on Table 1. Figure 2 illustrates the location of the excavations, stockpiles, and soil treatment areas during the first quarter of 2016. In addition to sampling of excavations and stockpiles, sampling also included baseline sampling of the surface soil in areas scheduled for treatment. The RWQCB was notified in advance of sampling events. As further described in the next section, Table 2 presents the results of progress sampling. Individual reports on excavation sampling, stockpile sampling, and baseline sampling were prepared during this reporting period. Tables 1 and 2 will be updated in future reports to maintain a full record of all site excavations, sampling and back filling.

As summarized in Table 1, as of the end of the First quarter 2016, approximately 68,683 cubic yards of soil have been excavated, placed into treatment piles, and partially reused. Soil treatment, disposal, and confirmation of clean soil will continue to be documented in future reports.

2.1 Cell Construction

2.1.1 Surface Soil Baseline Sampling

Prior to construction of each soil treatment pile, the soil beneath the future treatment stockpile was sampled—as shown in Table 1—and analyzed to determine existing levels of hydrocarbons present. After soil treatment has been completed, this soil will be resampled and analyzed to evaluate if this native soil has been contaminated with hydrocarbons from the soil treatment operations.

2.1.2 HDPE Liners

To further protect the soil beneath the treatment piles, 30 mil high-density polyethylene (HDPE) liners were placed six inches below the ground surface beneath the treatment piles.

2.1.3 Cell Construction

A total of, 34 soil treatment cells have been constructed on site. These consist of six treatment cells in the Powerine Basin, seven treatment piles in each of the 80004, 80006 and 80013 basins, five cells in the 80002 basin, and two in the 80001 basin.

2.1.4 Cells: Plastic Cover

Once the treated soil has been placed in each treatment pile, the pile is covered with two layers of 6mm heavy duty plastic sheets secured with sand bags.

2.2 Storm Water Runoff Control

The treatment cells are located within bermed areas. Where bermed areas are breached to allow for construction equipment access, a slope is maintained to ensure control of runoff. During the first quarter 2016 there were seven significant rain events. The flow of storm water in the soil treatment areas was noted to flow into the storm water collection areas that were constructed in September 2015. A vacuum truck was deployed during each event and ponding rainwater was extracted and added to the on-site treatment system.

All site-watering activities (conducted to control dust) are controlled to prevent runoff. Approximately weekly, a street sweeper service is also contracted to reduce off-site dragging of soil.

2.3 Soil Treatment

Contaminated soil is treated via processing through an Earth Cleaning Machine provided by Bulldog Green Remediation, Inc. (BGR). As soil is fed into the machine, a mixture of non-toxic surfactant and non-pathogenic microbes is mixed throughout the soil. The soil is then discharged for placement into piles within the treatment cells, as shown in the attached photos. Soil moisture is monitored in several ways, including monthly sampling and laboratory testing, tensiometer probe testing, and infrared imaging. Additional water and nutrients did not need to be added to the soil piles during the treatment period.

2.3.1 Soil Moisture Monitoring

Soil moisture was monitored by tensiometer reading, visual inspection of moisture condensation on the inside surface of the pile cover, and confirmed by laboratory analyses (Table 2).

2.3.2 Additional Water and Nutrients Addition

Based on field and laboratory testing results, no water and no nutrients were added to the treatment soil piles during the First quarter 2016.

2.3.3 Soil Treatment Volume

As of March 17, 2016, approximately 63,683 cubic yards of soil have been treated with 32,415 cubic yards approved for reuse by RWQCB. Volumes for each treatment stockpile are also reported to RWQCB for each phase of soil reuse. Table 1 lists the excavated treatment soil pile volumes.

2.4 Progress Sampling

Progress sampling events took place monthly for each soil pile under treatment in July, August, and September, typically during the last week of each month. Table 2 lists the results for moisture, microbiology plate count, and TPH. The laboratory reports are included in Appendix A and B.

Soil piles are also inspected daily during site operations. Inspection logs are included in Appendix C.

2.5 Acceptance Sampling and Post-Treatment Sampling

Acceptance sampling results were submitted to RWQCB in several confirmation sampling reports, and RWQCB approved soil reuse based on segregation of each set of treated soil stockpiles.

2.6 Exceptions to the Order

Aside from the time limit extension mentioned in Section 1.0, there were no exceptions to the Regional Board Order during this reporting period. The site's land treatment operations still fall within the order's guidelines of under 100,000 cubic yards treated.

3.0 REFERENCES

Parsons, 2012, *Soil Management Plan*, March 8.

Regional Water Quality Control Board, 2015. *General Waste Discharge Requirements for Onsite Treatment of Contaminated Soil*, February 6.

Regional Water Quality Control Board, 2016. *Review of Phase 6 Excavations and Stockpiles Sampling Report,* February 23.

Regional Water Quality Control Board, 2016. *Approval of Post-Excavation Soil Gas Sampling Workplan,* March 9.

Regional Water Quality Control Board, 2015. *Review of Phase 7 Excavations and Stockpiles Sampling Report,* March 18.

The Source Group, Inc., 2015. *Revised Field Sampling and Analysis Plan and Sampling Strategy*, June 15.

The Source Group, Inc., 2015. *Proposed Addendum to the Soil Cleanup Goals*, July 9.

The Source Group, Inc., 2016. *Phase 6 Excavation and Stockpile Sampling Report,* January 6.

The Source Group, Inc., 2016, *Waste Discharge Requirements Progress report, Fourth Quarter 2015,* January 15.

The Source Group, Inc., 2016 *Updated Work Plan for Post-Excavation Soil Gas, February* 29.

FIGURES



SOURCE: ESRI 7.5 MINUTE TOPOGRAPHIC MAP. http://resources.esri.com/arcgisonlineservices	PROJECT NO.: 04-NDLA-003	DATE: 5/28/2014	DR.BY: JK	APP.BY: PP	SCALE= 1:24,000 0 875 1,750 3,500 Feet	N
SGI environmental THE SOURCE GROUP, INC. 1962 FREEMAN AVENUE SIGNAL HILL, CA 90755 (562) 597-1055	**DEFENSE FUEL SUPPORT POINT NORWALK** 15306 NORWALK BOULEVARD NORWALK, CALIFORNIA				**SITE LOCATION MAP**	FIGURE **1**



Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Staging Area with Soil
- Clean Soil Pile
- Completed Treatment Row
- Treated Soil Piles Ready to be Backfilled
- Operation Stockpile

Notes:

All Excavations were completed as of March 31, 2016.

Backfilled Excavations as of March 31, 2016:
1, 2, 3, 4, 5, 8, 14, 35 and 37

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	03/31/2016	PW	PP

0 70 140 280 Feet

Operations Status Map (March 31, 2016)

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 2

Document Path: Y:\DLA-Norwalk\GIS Maps\Operation Site Plan Maps\Fig-2 DFSPN Operations Status 2016-03.31.mxd

TABLES

Table 1
Soil Treatment Summary
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Treatment Basin	Treatment Row	Surface Soil Baseline Sampling Date	Row Construction Start-End Date	Source of Soil	Row Volume (yd^3)	Progress Sampling Dates	Water & Nutrient Addition	Visual Inspection Dates	Storm Water Runoff Controlled?	Confirmation Sampling Date
Powerine	A	1/26/2015	3/31-4/3/2015	EX-1, EX-2, EX-5	984	5/12/2015, 6/17/2015, 7/29/2015	None	Daily	Yes	7/30/2015
	B	1/27/2015	4/7-4/8/2015	EX-5, EX-8	918	5/12/2015, 6/17/2015, 7/29/2015	None	Daily	Yes	7/30/2015
	C	1/28/2015	3/24-3/30/2015	EX-4, EX-14	757	5/12/2015, 6/17/2015, 7/29/2015	None	Daily	Yes	7/16/2015
	D	1/29/2015	3/18-3/20/2015	EX-3, EX-14	792	5/12/2015, 6/17/2015, 7/29/2015	None	Daily	Yes	7/15/2015
	E	1/26/2015	8/11-8/12/2015	EX-22	946	8/20/2015, 9/30/2015	None	Daily	Yes	10/21/2015
	F	1/27/2015	8/12-8/18/2015	EX-22	771	8/20/2015, 9/30/2015	None	Daily	Yes	10/21/2015
	G	1/28/2015	8/18-8/20/2015	EX-22	857	8/20/2015, 9/30/2015	None	Daily	Yes	10/21/2015
	H	1/29/2015	8/20 / 8/25/2015	EX-10, EX-22	892	8/20/2015, 9/30/2015	None	Daily	Yes	10/22/2015
	I	1/29/2015	8/25-9/01/2015	EX-10, EX-36	932	8/20/2015, 9/30/2015	None	Daily	Yes	10/22/2015
	J	8/27/2015	9/1-9/9/2015	EX-35, EX-36	980	9/30/15, 10/29/15, 12/28/15, 1/19/16, 2/22/16	None	Daily	Yes	3/21/2016
	K	1/28/2015	11/10-11/16/2015	EX-15A	1,024	11/30/2015, 12/28/2015	None	Daily	Yes	1/8/2016
	L	1/29/2015	11/17-11/18/2015	EX-38	903	11/30/2015, 12/28/2015, 1/19/2016, 2/22/2016	None	Daily	Yes	3/21/2016
	M	1/29/2015	11/18-11/19/2015	EX-38	805	11/30/2015, 12/28/2015, 1/19/2016, 2/22/2016	None	Daily	Yes	3/21/2016
	N	1/27/2015	11/19-11/23/2015	EX-38, EX-37	926	11/30/2015, 12/28/2015, 1/19/2016, 2/22/2016	None	Daily	Yes	3/22/2016
	O	1/26/2015	11/23-11/25/2015	EX-38	811	11/30/2015, 12/28/2015, 1/19/2016, 2/22/2016	None	Daily	Yes	3/22/2016
	P	1/28/2015	1/20 - 1/21/2016	EX-7	1,162	2/22/2016, 3/15/2016	None	Daily	Yes	
80001	A	10/29/2015	11/25-11/30/2015	EX-38	1,087	11/30/2015, 12/28/2015	None	Daily	Yes	
	B	10/29/2015	11/30-12/03/2015	EX-38	1,075	12/28/2015	None	Daily	Yes	

Table 1
Soil Treatment Summary
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Treatment Basin	Treatment Row	Surface Soil Baseline Sampling Date	Row Construction Start-End Date	Source of Soil	Row Volume (yd^3)	Progress Sampling Dates	Water & Nutrient Addition	Visual Inspection Dates	Storm Water Runoff Controlled?	Confirmation Sampling Date
80002	A	5/11/2015	5/12-5/28/2015	EX-4, EX-13, EX-26	758	6/17/2015, 7/29/2015	None	Daily	Yes	8/18/2015
	B	5/7/2015	5/7-5/12/2015	EX-19	760	6/17/2015, 7/29/2015	None	Daily	Yes	8/18/2015
	C	4/24/2015	5/6-5/7/2015	EX-19	832	6/17/2015, 7/29/2015	None	Daily	Yes	8/18/2015
	D	4/22/2015	4/23-5/6/2015	EX-19	713	6/17/2015, 7/29/2015	None	Daily	Yes	8/18/2015
	E	4/20/2015	4/20-4/23/2015	EX-11, EX-19	815	6/17/2015, 7/29/2015	None	Daily	Yes	8/24/2015
	F	5/11/2015	9/9-9/10/2015	EX-35	920	9/21/2015, 10/29/2015, 11/30/2015	None	Daily	Yes	12/8/2015
	G	5/7/2015	9/10-9/15/2015	EX-35	753	9/21/2015, 10/29/2015, 11/30/2015	None	Daily	Yes	12/7/2015
	H	4/24/2015	9/15-9/15/2015	EX-35	176	9/21/2015, 10/29/2015, 11/30/2015	None	Daily	Yes	12/8/2015
	I	4/20/2015	9/17-9/21/2015	EX-35	918	9/21/2015, 10/29/2015	None	Daily	Yes	11/25/2015
	J	4/22/2015	11/11-11/17/2015	EX-38	966	11/30/2015, 12/28/2015, 1/19/2016, 2/22/2016, 3/15/2016	None	Daily	Yes	
	K	4/20/2015	12/3-12/7/2015	EX-38	828	12/28/2015, 1/19/2016, 2/22/2016, 3/15/2016	None	Daily	Yes	
	L	5/7/2015	12/21-1/14/2016	EX-37	247	1/19/2016, 2/22/2016	None	Daily	Yes	3/22/2016
	M	4/24/2015	12/28-1/4/2016	EX-7	978	12/28/2015, 1/19/2016, 2/22/2016, 3/15/2016	None	Daily	Yes	
	N	5/11/2015	1/4-1/11/2016	EX-7	1,208	1/19/2016, 2/22/2016, 3/15/2016	None	Daily	Yes	

Table 1
Soil Treatment Summary
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Treatment Basin	Treatment Row	Surface Soil Baseline Sampling Date	Row Construction Start-End Date	Source of Soil	Row Volume (yd^3)	Progress Sampling Dates	Water & Nutrient Addition	Visual Inspection Dates	Storm Water Runoff Controlled?	Confirmation Sampling Date
80004	A	6/17/2015	6/19-6/23/2015	EX-6, EX-17, MISC	858	6/29/2015, 7/29/2015, 8/27/2015, 9/30/2015	None	Daily	Yes	9/28/2015
	B	6/17/2015	6/23-6/25/2015	EX-6, EX-28	794	6/29/2015, 7/29/2015, 8/27/2015, 9/30/2015	None	Daily	Yes	10/14/2015
	C	6/23/2015	6/30-7/1/2015	EX-17, EX-28	824	7/29/2015, 8/27/2015, 9/30/2015	None	Daily	Yes	10/15/2015
	D	7/7/2015	7/1-7/2/2015	EX-4, EX-17, EX-28	880	7/29/2015, 8/27/2015, 9/30/2015, 12/28/2015	None	Daily	Yes	11/24/2015, 12/15/2015
	E	7/7/2015	7/7-7/9/2015	EX-17, MISC	903	7/29/2015, 8/27/2015, 9/30/2015	None	Daily	Yes	10/15/2015
	F	7/7/2015	7/9-7/13/2015	EX-10, EX-28, MISC	862	7/29/2015, 8/27/2015	None	Daily	Yes	9/29/2015
	G	7/10/2015	7/14-7/16/2015	EX-10, EX-28	835	7/29/2015, 8/27/2015	None	Daily	Yes	9/30/2015
	H	7/10/2015	10/21-10/22/2015	EX-35, EX-37	891	10/29/2015, 11/30/2015, 12/28/2015	None	Daily	Yes	3/9/2016
	I	7/7/2015	10/22-10/26/2015	EX-37	891	10/29/2015, 11/30/2015, 12/28/2015	None	Daily	Yes	3/2/2016
	J	6/17/2015	11/2-11/3/2015	EX-38, EX-37	1,035	11/30/2015, 12/28/2015	None	Daily	Yes	3/1/2016
	K	6/17/2015	11/3-11/4/2015	EX-37	868	11/30/2015, 12/28/2015	None	Daily	Yes	2/16/2016
	L	6/23/2015	11/5-11/9/2015	EX-37	903	11/30/2015, 12/28/2015	None	Daily	Yes	3/1/2016
	M	7/7/2015	11/9-11/10/2015	EX-37, EX-15A	1,075	11/30/2015, 12/28/2015	None	Daily	Yes	3/2/2016
	N	7/7/2015	1/25-2/1/2016	Mixed Retreat	949	2/22/2016	None	Daily	Yes	3/3/2016

Table 1
Soil Treatment Summary
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Treatment Basin	Treatment Row	Surface Soil Baseline Sampling Date	Row Construction Start-End Date	Source of Soil	Row Volume (yd^3)	Progress Sampling Dates	Water & Nutrient Addition	Visual Inspection Dates	Storm Water Runoff Controlled?	Confirmation Sampling Date
80006	A	5/21/2015	5/28-6/4/2015	EX-13, EX-15	731	6/17/15, 7/29/15	None	Daily	Yes	8/24/2015
	B	5/22/2015	6/4-6/10/2015	EX-13	761	6/17/15, 7/29/15	None	Daily	Yes	8/24/2015
	C	5/28/2015	6/10-6/12/2015	EX-13	731	6/29/2015, 7/29/2015	None	Daily	Yes	8/24/2015
	D	6/12/2015	6/12-6/16/2015	EX-13	791	6/29/2015, 7/29/2015	None	Daily	Yes	8/25/2015
	E	6/12/2015	6/16-6/19/2015	EX-9, EX-13, EX-17	775	6/29/2015, 7/29/2015	None	Daily	Yes	8/25/2015
	F	8/4/2015	8/5-8/6/2015	EX-22	834	8/27/2015, 9/30/2015	None	Daily	Yes	10/14/2015
	G	5/21/2015	9/21-9/22/2015	EX-35	1,224	9/30/2015, 10/29/2015, 11/30/2015, 12/28/2015, 1/19/2016,	None	Daily	Yes	3/23/2016
	H	5/22/2015	9/22-9/24/2015	EX-35, EX-37	1,465	9/30/2015, 10/29/2015, 11/30/2015, 12/28/2015, 1/19/2016,	None	Daily	Yes	3/23/2016
	I	5/28/2015	9/24-9/30/2015	EX-35	1,151	10/13/2015, 10/29/2015, 11/30/2015,	None	Daily	Yes	12/8/2015
	J	6/12/2015	9/30-10/5/2015	EX-35	845	10/13/2015, 10/29/2015, 11/30/2015,	None	Daily	Yes	3/23/2016
	K	8/4/2015	10/5-10/7/2015	EX-35	868	10/13/2015, 10/29/2015, 11/30/2015,	None	Daily	Yes	1/8/2016
	L	5/21/2015	10/7-10/8/2015	EX-35, EX-37	845	10/13/2015, 10/29/2015, 11/30/2015	None	Daily	Yes	12/8/2015
	M	8/4/2015	10/29-11/2/2015	EX-38	926	11/30/2015, 12/28/2015	None	Daily	Yes	2/12/2016
	N	5/28/2015	1/12-1/26/2016	EX-7	1,052	2/22/2016, 3/15/2016	None	Daily	Yes	
	O	6/12/2015	1/14-1/18/2016	EX-7	845	2/22/2016, 3/15/2016	None	Daily	Yes	
	P	6/12/2015	1/21-1/26/2016	EX-7	1,156	2/22/2016	None	Daily	Yes	
	Q	8/4/2015	3/9/2016, 3/17/2016	EX-25, EX-35, EX-7	556		None	Daily	Yes	

Table 1
Soil Treatment Summary
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Treatment Basin	Treatment Row	Surface Soil Baseline Sampling Date	Row Construction Start-End Date	Source of Soil	Row Volume (yd^3)	Progress Sampling Dates	Water & Nutrient Addition	Visual Inspection Dates	Storm Water Runoff Controlled?	Confirmation Sampling Date
80013	A	9/29/2015	10/8-10/12/2015	EX-35, EX-37, EX-38	1,035	10/19/2015, 10/29/2015	None	Daily	Yes	12/1/2015
	B	9/30/2015	10/12-10/14/2015	EX-35	914	10/19/20115, 10/29/2015, 11/30/2015, 12/28/2015, 1/19/2016,	None	Daily	Yes	3/24/2016
	C	10/5/2015	10/14-10/15/2015	EX-35	897	10/19/20115, 10/29/2015, 11/30/2015, 12/28/2015, 1/19/2016,	None	Daily	Yes	3/24/2016
	D	10/7/2015	10/15-10/19/2015	EX-35	673	10/19/20115, 10/29/2015, 11/30/2015, 12/28/2015, 1/19/2016,	None	Daily	Yes	
	E	10/12/2015	10/19-10/21/2015	EX-35	1,018	10/29/2015, 11/30/2016, 12/28/2015, 1/19/2016	None	Daily	Yes	2/12/2016
	F	12/2/2015	12/7-12/16/2015	EX-38, EX-13, EX-35	983	12/28/2015, 1/19/2016, 2/22/2016, 3/15/2016	None	Daily	Yes	
	G	12/3/2015	12/10-12/16/2015	EX-13, EX-35	1,070	12/28/2015, 1/19/2016, 2/22/2016, 3/15/2016	None	Daily	Yes	
	H	9/29/2015	12/16-12/21/2015	EX-37	1,116	12/28/2015, 1/19/2016, 2/22/2016, 3/15/2016	None	Daily	Yes	
	I	10/12/2015	3/3-3/9/2016	EX-25, EX-35, EX-7	1,311	3/15/2016	None	Daily	Yes	
				Totals	**63,683**	**yds^3**				
					89,156	**tons**				

***Total does not include soil that was re-treated (949 yds^3).**

Table 2
Treatment Soilpile Progress Sampling Results
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Sample ID	Date Sampled	Moisture	Pseudomonas Spp. Bacteria Count	Gasoline Range Organics (GRO) C4-C12	Carbon Range C13-C22	Carbon Range C23-C32	Carbon Range C33-C44
		(%)	(CFU/gm)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
RWQCB Cleanup Goal				**100**	**100**	**1000**	**1000**
P00315	1/19/2016	--	--	<0.50	**16**	<10	<10
P00316	1/19/2016	9.70	190,000	<0.50	<10	<10	**29**
P00317	1/19/2016	12.56	37,000	<0.50	**22**	<10	<10
P00318	1/19/2016	10.18	100	**120**	**5000**	**1700**	**270**
P00319	1/19/2016	--	--	<0.50	**15**	**17**	<10
P00320	1/19/2016	10.00	400,000	<0.50	<10	<10	**27**
P00321	1/19/2016	12.46	4,400	**2.9**	<10	<10	<10
P00322	1/19/2016	12.22	7,200	**0.94**	**20**	**22**	**13**
P00323	1/19/2016	11.10	52,000	<0.50	**940**	**450**	**94**
P00324	1/19/2016	14.83	37,000	<0.50	**650**	**380**	**84**
P00325	1/19/2016	11.15	11,000	<0.50	**57**	**11**	**51**
P00326	1/19/2016	12.72	530,000	<0.50	**29**	<10	<10
P00327	1/19/2016	13.87	60,000	<0.50	**18**	<10	<10
P00328	1/19/2016	8.39	600,000	**110**	**510**	**120**	**52**
P00329	1/19/2016	10.87	340,000	**2.0**	**130**	**36**	**26**
P00330	1/19/2016	5.33	3,800,000	<0.50	**160**	**13**	**32**
P00331	1/19/2016	6.85	150,000	**210**	**620**	**50**	**33**
P00332	1/19/2016	7.41	600,000	<0.50	<10	<10	**14**
P00333	1/19/2016	7.33	48,000	**0.65**	<10	<10	**14**

Table 2
Treatment Soilpile Progress Sampling Results
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Sample ID	Date Sampled	Moisture	Pseudomonas Spp. Bacteria Count	Gasoline Range Organics (GRO) C4-C12	Carbon Range C13-C22	Carbon Range C23-C32	Carbon Range C33-C44
		(%)	(CFU/gm)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
RWQCB Cleanup Goal				**100**	**100**	**1000**	**1000**
P00334	1/19/2016	12.32	5,600	<50	**23**	**90**	**77**
P00335	1/19/2016	12.23	<100	**5.0**	**300**	<10	<10
P00336	1/19/2016	10.53	<100	**0.62**	**79**	**170**	**120**
P00337	1/19/2016	7.46	250,000	**4.1**	**260**	**77**	**38**
P00338	1/19/2016	8.96	520,000	**2.0**	**140**	**30**	**13**
P00339	1/19/2016	11.61	10,000	**6.6**	**49**	**93**	**110**
P00340	1/19/2016	12.57	31,000	<0.50	**690**	**470**	**180**
P00341	1/19/2016	13.17	600,000	**6.4**	**1600**	**1800**	**930**
P00342	1/19/2016	11.25	480,000	<0.50	**860**	**1200**	**610**
P00343	1/19/2016	13.80	77,000	**11**	**87**	**74**	**42**
P00344	1/19/2016	11.33	5,700,000	**1.4**	**200**	**110**	**58**
P00345	1/19/2016	13.69	800,000	**160**	**11000**	**9800**	**4900**
P00346	1/19/2016	13.01	780,000	**2.0**	**1200**	**1400**	**820**
P00347	1/19/2016	9.36	350,000	<0.50	**37**	**74**	**50**
P00348	1/19/2016	7.89	3,500	**4.5**	**180**	**260**	**110**
P00349	1/19/2016	9.10	530,000	**14**	**540**	**48**	**34**
P00350	1/19/2016	10.62	460,000	**5.0**	**420**	**170**	**110**
P00351	1/19/2016	7.84	3,500,000	**200**	**870**	**220**	**100**

Table 2
Treatment Soilpile Progress Sampling Results
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Sample ID	Date Sampled	Moisture	Pseudomonas Spp. Bacteria Count	Gasoline Range Organics (GRO) C4-C12	Carbon Range C13-C22	Carbon Range C23-C32	Carbon Range C33-C44
		(%)	(CFU/gm)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
RWQCB Cleanup Goal				**100**	**100**	**1000**	**1000**
P00352	1/19/2016	9.01	280,000	**0.81**	**71**	**24**	**14**
P00353	1/19/2016	11.88	7,200	<0.50	<10	**22**	**18**
P00354	1/19/2016	10.29	25,000	**1.6**	**300**	**100**	**69**
P00355	1/19/2016	11.07	38,000	<0.50	<10	<10	<10
P00356	1/19/2016	8.61	32,000	<0.50	<10	<10	<10
P00357	1/19/2016	10.28	12,000	<0.50	<10	<10	<10
P00358	1/19/2016	9.58	5,000	<0.50	<10	<10	<10
P00359	1/19/2016	12.52	84,000	**170**	**3000**	**2700**	**1200**
P00360	1/19/2016	13.07	420,000	**380**	**4300**	**4300**	**1900**
P00361	1/19/2016	12.40	6,000	**10**	**23**	<10	<10
P00362	1/19/2016	10.87	81,000	<0.50	<10	<10	<10
P00363	1/19/2016	13.89	1,100,000	**10**	**810**	**900**	**410**
P00364	1/19/2016	13.14	4,700,000	**110**	**1400**	**1600**	**850**
P00365	1/19/2016	9.32	110,000	**8.1**	**170**	**83**	**26**
P00366	1/19/2016	10.78	960,000	**83**	**14**	<10	<10
P00367	1/19/2016	12.53	96,000	**810**	**880**	<10	<10
P00368	1/19/2016	10.64	12,000	**5.0**	<10	<10	<10
P00369	1/19/2016	10.51	37,000	<0.50	**110**	**110**	**87**
P00370	1/19/2016	6.15	530,000	**370**	**690**	<10	<10

Table 2
Treatment Soilpile Progress Sampling Results
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Sample ID	Date Sampled	Moisture	Pseudomonas Spp. Bacteria Count	Gasoline Range Organics (GRO) C4-C12	Carbon Range C13-C22	Carbon Range C23-C32	Carbon Range C33-C44
		(%)	(CFU/gm)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
RWQCB Cleanup Goal				**100**	**100**	**1000**	**1000**
P00371	1/19/2016	14.68	34,000	<0.50	**14**	<10	<10
P00372	1/19/2016	10.61	3,600	<0.50	**85**	**110**	**70**
P00373	1/19/2016	10.79	72,000	**1.4**	**40**	<10	<10
P00374	1/19/2016	9.40	54,000	<0.50	<10	<10	<10
P00375	1/19/2016	13.05	72,000	**4.0**	**19**	<10	**12**
P00376	1/19/2016	6.89	250,000	**260**	**180**	**55**	**29**
P00377	1/19/2016	10.60	1,400,000	**190**	**40**	<10	<10
P00378	1/19/2016	8.39	25,000	<0.50	<10	**37**	**45**
P00379	2/22/2016	7.72	510,000	<0.50	**10**	**73**	**94**
P00380	2/22/2016	11.86	270,000	<0.50	<10	<10	<10
P00381	2/22/2016	5.95	110,000	**1.5**	**1800**	**960**	**140**
P00382	2/22/2016	5.52	640,000	<0.50	**21**	**26**	**28**
P00383	2/22/2016	9.98	740,000	<0.50	**25**	**76**	**81**
P00384	2/22/2016	10.90	30,000	**3.6**	**16**	**21**	<10
P00385	2/22/2016	12.54	310,000	**0.51**	<10	**13**	<10
P00386	2/22/2016	13.03	360,000	<50	<10	<10	<10
P00387	2/22/2016	11.45	26,000	<0.50	<10	**15**	<10
P00388	2/22/2016	12.65	3,300	<0.50	**630**	**530**	**180**
P00389	2/22/2016	11.69	54,000	**0.84**	**11**	<10	<10

Table 2
Treatment Soilpile Progress Sampling Results
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Sample ID	Date Sampled	Moisture	Pseudomonas Spp. Bacteria Count	Gasoline Range Organics (GRO) C4-C12	Carbon Range C13-C22	Carbon Range C23-C32	Carbon Range C33-C44
		(%)	(CFU/gm)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
RWQCB Cleanup Goal				**100**	**100**	**1000**	**1000**
P00390	2/22/2016	10.13	8,600	<0.50	<10	**27**	**10**
P00391	2/22/2016	11.55	530,000	**1.2**	**45**	<10	<10
P00392	2/22/2016	9.50	940,000	**410**	**1100**	**97**	<50
P00393	2/22/2016	9.17	330,000	**52**	**1300**	<50	<50
P00394	2/22/2016	5.94	1,100,000	<0.50	**53**	**13**	<10
P00395	2/22/2016	12.76	490,000	<0.50	**1200**	**1600**	**840**
P00396	2/22/2016	10.21	780,000	**4.7**	**62**	**27**	**17**
P00397	2/22/2016	8.54	270,000	**640**	**500**	**42**	<10
P00398	2/22/2016	7.91	250,000	<0.50	<10	<10	<10
P00399	2/22/2016	7.12	79,000	<0.50	<10	<10	<10
P00400	2/22/2016	10.82	29,000	**4.7**	**27**	**25**	<10
P00401	2/22/2016	9.08	130,000	**4.4**	**63**	<10	<10
P00402	2/22/2016	10.00	<100	**0.54**	**61**	**100**	**34**
P00403	2/22/2016	7.38	59,000	**6.8**	**250**	**190**	**46**
P00404	2/22/2016	8.02	6,500	**4.3**	**360**	**230**	<100
P00405	2/22/2016	9.23	1,500,000	**2.8**	**160**	**120**	**45**
P00406	2/22/2016	7.93	60,000	**140**	**880**	**14**	<10
P00407	2/22/2016	6.83	340,000	<0.50	**25**	<10	<10

Table 2
Treatment Soilpile Progress Sampling Results
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Sample ID	Date Sampled	Moisture	Pseudomonas Spp. Bacteria Count	Gasoline Range Organics (GRO) C4-C12	Carbon Range C13-C22	Carbon Range C23-C32	Carbon Range C33-C44
		(%)	(CFU/gm)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
RWQCB Cleanup Goal				**100**	**100**	**1000**	**1000**
P00408	2/22/2016	7.73	800,000	**9.1**	**520**	**230**	**64**
P00409	2/22/2016	13.18	1,300,000	**1.0**	**440**	**780**	**100**
P00410	2/22/2016	13.05	430,000	**400**	**2100**	**1900**	**440**
P00411	2/22/2016	11.18	920,000	**1.6**	**79**	**45**	<10
P00412	2/22/2016	12.73	29,000	**0.80**	**14**	**19**	<10
P00413	2/22/2016	8.67	41,000	**0.71**	**670**	**1000**	**290**
P00414	2/22/2016	15.70	43,000	**230**	**9600**	**7200**	**1400**
P00415	2/22/2016	10.63	41,000	**3.7**	**1300**	**520**	**80**
P00416	2/22/2016	11.62	27,000	**1.2**	<100	**120**	<100
P00417	2/22/2016	8.41	680,000	**1.0**	**59**	**24**	<10
P00418	2/22/2016	8.30	510,000	**2.4**	**110**	**53**	**15**
P00419	2/22/2016	10.32	94,000	<0.50	<10	<10	<10
P00420	2/22/2016	14.29	63,000	<0.50	<10	<10	<10
P00421	2/22/2016	11.50	33,000	**15**	**60**	<10	<10
P00422	2/22/2016	8.60	300	**6.9**	**16**	<10	<10
P00423	2/22/2016	14.92	<100	**1.8**	**890**	**1200**	**530**
P00424	2/22/2016	10.45	92,000	**2.3**	**26**	**16**	<10
P00425	2/22/2016	11.06	160,000	<0.50	<10	<10	<10
P00426	2/22/2016	11.45	42,000	<0.50	**12**	<10	<10

Table 2
Treatment Soilpile Progress Sampling Results
DFSP Norwalk, 15306 Norwalk Boulevard, Norwalk, California

Sample ID	Date Sampled	Moisture	Pseudomonas Spp. Bacteria Count	Gasoline Range Organics (GRO) C4-C12	Carbon Range C13-C22	Carbon Range C23-C32	Carbon Range C33-C44
		(%)	(CFU/gm)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
RWQCB Cleanup Goal				**100**	**100**	**1000**	**1000**
P00427	2/22/2016	12.17	320,000	**5.6**	**2000**	**2000**	**700**
P00428	2/22/2016	12.43	200,000	**4.1**	**1300**	**1700**	**660**
P00429	2/22/2016	12.99	410,000	**1.3**	**640**	**1000**	**440**
P00430	2/22/2016	13.34	400,000	**12**	**1200**	**1600**	**630**
P00431	2/22/2016	6.45	10,000	<0.50	**14**	**130**	**120**
P00432	2/22/2016	11.29	880,000	**95**	**49**	<10	<10
P00433	2/22/2016	7.34	580,000	**2.1**	**94**	**42**	**15**
P00434	2/22/2016	12.23	170,000	<0.50	**69**	**220**	**180**
P00435	2/22/2016	9.50	2,500	**3.9**	**610**	**730**	**260**
P00436	2/22/2016	13.63	430,000	**1.1**	**35**	<10	<10
P00437	2/22/2016	2.86	680,000	**10**	**110**	<10	<10
P00438	2/22/2016	9.87	38,000	**1.4**	**100**	**62**	**33**
P00439	2/22/2016	9.21	25,000	<0.50	<10	<10	<10
P00440	2/22/2016	12.24	8,600,000	**8.6**	**190**	<10	<10
P00441	2/22/2016	10.95	1,000,000	<0.50	<10	<10	<10
P00442	2/22/2016	10.46		**2.1**	**270**	**95**	**14**

APPENDIX A

MICROBIOLOGY LABORATORY REPORTS

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 01/27/2016
Lab No. : 011916-M392085
Report No. : 011916-M392085D
Order No. :
Received : 1/19/2016
Page : 1 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
M392085-01	SOIL - P00316 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	190,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.70	%	01/24/16
M392085-02	SOIL - P00317 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	37,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.56	%	01/24/16
M392085-03	SOIL - P00318 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	100	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.18	%	01/24/16
M392085-04	SOIL - P00320 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	400,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.00	%	01/24/16
M392085-05	SOIL - P00321 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	4,400	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.46	%	01/24/16
M392085-06	SOIL - P00322 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	7,200	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.22	%	01/24/16
M392085-07	SOIL - P00323 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	52,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.10	%	01/24/16
M392085-08	SOIL - P00324 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	37,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	14.83	%	01/24/16
M392085-09	SOIL - P00325 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	11,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.15	%	01/24/16
M392085-10	SOIL - P00326 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	530,000	/g	01/19/16

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 01/27/2016
Lab No. : 011916-M392085
Report No. : 011916-M392085D
Order No. :
Received : 1/19/2016
Page : 2 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.72	%	01/24/16
M392085-11	SOIL - P00327 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	60,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.87	%	01/24/16
M392085-12	SOIL - P00328 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	600,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.39	%	01/24/16
M392085-13	SOIL - P00329 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	340,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.87	%	01/23/16
M392085-14	SOIL - P00330 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	3,800,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	5.33	%	01/23/16
M392085-15	SOIL - P00331 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	150,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	6.85	%	01/23/16
M392085-16	SOIL - P00332 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	600,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.41	%	01/23/16
M392085-17	SOIL - P00333 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	48,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.33	%	01/23/16
M392085-18	SOIL - P00334 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	5,600	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.32	%	01/23/16
M392085-19	SOIL - P00335 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	< 100	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.23	%	01/23/16
M392085-20	SOIL - P00336 - DATE: 01/19/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 01/27/2016
Lab No. : 011916-M392085
Report No. : 011916-M392085D
Order No. :
Received : 1/19/2016
Page : 3 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	< 100	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.53	%	01/23/16
M392085-21	SOIL - P00337 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	250,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.46	%	01/23/16
M392085-22	SOIL - P00338 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	520,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.96	%	01/24/16
M392085-23	SOIL - P00339 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	10,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.61	%	01/24/16
M392085-24	SOIL - P00340 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	31,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.57	%	01/24/16
M392085-25	SOIL - P00341 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	600,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.17	%	01/24/16
M392085-26	SOIL - P00342 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	480,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.25	%	01/24/16
M392085-27	SOIL - P00343 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	77,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.80	%	01/24/16
M392085-28	SOIL - P00344 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	5,700,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.33	%	01/24/16
M392085-29	SOIL - P00345 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	800,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.69	%	01/24/16
M392085-30	SOIL - P00346 - DATE: 01/19/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 01/27/2016
Lab No. : 011916-M392085
Report No. : 011916-M392085D
Order No. :
Received : 1/19/2016
Page : 4 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	780,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.01	%	01/24/16
M392085-31	SOIL - P00347 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	350,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.36	%	01/24/16
M392085-32	SOIL - P00348 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	3,500	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.89	%	01/24/16
M392085-33	SOIL - P00349 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	530,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.10	%	01/24/16
M392085-34	SOIL - P00350 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	460,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.62	%	01/24/16
M392085-35	SOIL - P00351 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	3,500,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.84	%	01/24/16
M392085-36	SOIL - P00352 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	280,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.01	%	01/24/16
M392085-37	SOIL - P00353 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	7,200	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.88	%	01/24/16
M392085-38	SOIL - P00354 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	25,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.29	%	01/24/16
M392085-39	SOIL - P00355 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	38,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.07	%	01/24/16
M392085-40	SOIL - P00356 - DATE: 01/19/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 01/27/2016
Lab No. : 011916-M392085
Report No. : 011916-M392085D
Order No. :
Received : 1/19/2016
Page : 5 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	32,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.61	%	01/24/16
M392085-41	SOIL - P00357 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	12,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.28	%	01/24/16
M392085-42	SOIL - P00358 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	5,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.58	%	01/23/16
M392085-43	SOIL - P00359 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	84,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.52	%	01/23/16
M392085-44	SOIL - P00360 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	420,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.07	%	01/23/16
M392085-45	SOIL - P00361 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	6,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.40	%	01/23/16
M392085-46	SOIL - P00362 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	81,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.87	%	01/23/16
M392085-47	SOIL - P00363 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	1,100,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.89	%	01/23/16
M392085-48	SOIL - P00364 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	4,700,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.14	%	01/23/16
M392085-49	SOIL - P00365 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	110,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.32	%	01/23/16
M392085-50	SOIL - P00366 - DATE: 01/19/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 01/27/2016
Lab No. : 011916-M392085
Report No. : 011916-M392085D
Order No. :
Received : 1/19/2016
Page : 6 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	960,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.76	%	01/23/16
M392085-51	SOIL - P00367 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	96,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.53	%	01/23/16
M392085-52	SOIL - P00368 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	12,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.64	%	01/23/16
M392085-53	SOIL - P00369 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	37,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.51	%	01/23/16
M392085-54	SOIL - P00370 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	530,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	6.15	%	01/23/16
M392085-55	SOIL - P00371 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	34,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	14.68	%	01/23/16
M392085-56	SOIL - P00372 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	3,600	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.61	%	01/23/16
M392085-57	SOIL - P00373 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	72,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.79	%	01/23/16
M392085-58	SOIL - P00374 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	54,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.40	%	01/23/16
M392085-59	SOIL - P00375 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	72,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.05	%	01/23/16
M392085-60	SOIL - P00376 - DATE: 01/19/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 01/27/2016
Lab No. : 011916-M392085
Report No. : 011916-M392085D
Order No. :
Received : 1/19/2016
Page : 7 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	250,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	6.89	%	01/24/16
M392085-61	SOIL - P00377 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	1,400,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.60	%	01/23/16
M392085-62	SOIL - P00378 - DATE: 01/19/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	25,000	/g	01/19/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.39	%	01/23/16

*Samples were received at 24.0C

MICHELSON LABORATORIES, INC.

Anne Vitoreli, Microbiology Manager | 1/27/2016 11:23:53 AM

(VR) Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/03/2016
Lab No. : 022216-M396826
Report No. : 022216-M396826A
Order No. : 04-BGR-001
Received : 2/22/2016
Page : 1 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
M396826-01	P00379 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	510,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.72	%	02/25/16
M396826-02	P00380 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	270,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.86	%	02/25/16
M396826-03	P00381 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	110,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	5.95	%	02/25/16
M396826-04	P00382 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	640,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	5.52	%	02/25/16
M396826-05	P00383 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	740,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.98	%	02/25/16
M396826-06	P00384 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	30,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.90	%	02/25/16
M396826-07	P00385 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	310,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.54	%	02/25/16
M396826-08	P00386 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	360,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.03	%	02/25/16
M396826-09	P00387 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	26,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.45	%	02/25/16
M396826-10	P00388 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	3,300	/g	02/22/16

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/03/2016
Lab No. : 022216-M396826
Report No. : 022216-M396826A
Order No. : 04-BGR-001
Received : 2/22/2016
Page : 2 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.65	%	02/25/16
M396826-11	P00389 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	54,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.69	%	02/25/16
M396826-12	P00390 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	8,600	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.13	%	02/25/16
M396826-13	P00400 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	29,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.82	%	02/25/16
M396826-14	P00391 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	530,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.55	%	02/25/16
M396826-15	P00392 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	940,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.50	%	02/25/16
M396826-16	P00393 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	330,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.17	%	02/25/16
M396826-17	P00394 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	1,100,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	5.94	%	02/25/16
M396826-18	P00395 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	490,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.76	%	02/25/16
M396826-19	P00396 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	780,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.21	%	02/25/16
M396826-20	P00397 SOIL DATE: 02/22/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/03/2016
Lab No. : 022216-M396826
Report No. : 022216-M396826A
Order No. : 04-BGR-001
Received : 2/22/2016
Page : 3 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	270,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.54	%	02/25/16
M396826-21	P00398 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	250,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.91	%	02/25/16
M396826-22	P00399 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	79,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.12	%	02/25/16
M396826-23	P00401 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	130,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.08	%	02/25/16
M396826-24	P00402 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	< 100	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.00	%	02/25/16
M396826-25	P00403 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	59,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.38	%	02/25/16
M396826-26	P00404 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	6,500	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.02	%	02/25/16
M396826-27	P00405 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	1,500,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.23	%	02/25/16
M396826-28	P00406 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	60,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.93	%	02/25/16
M396826-29	P00407 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	340,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	6.83	%	02/25/16
M396826-30	P00408 SOIL DATE: 02/22/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/03/2016
Lab No. : 022216-M396826
Report No. : 022216-M396826A
Order No. : 04-BGR-001
Received : 2/22/2016

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	800,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.73	%	02/28/16
M396826-31	P00409 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	1,300,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.18	%	02/25/16
M396826-32	P00410 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	430,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.05	%	02/25/16
M396826-33	P00411 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	920,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.18	%	02/26/16
M396826-34	P00412 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	29,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.73	%	02/26/16
M396826-35	P00413 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	41,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.67	%	02/26/16
M396826-36	P00414 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	43,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	15.70	%	02/26/16
M396826-37	P00415 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	41,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.63	%	02/26/16
M396826-38	P00416 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	27,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.62	%	02/26/16
M396826-39	P00417 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	680,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.41	%	02/26/16
M396826-40	P00418 SOIL DATE: 02/22/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/03/2016
Lab No. : 022216-M396826
Report No. : 022216-M396826A
Order No. : 04-BGR-001
Received : 2/22/2016

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	510,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.30	%	02/26/16
M396826-41	P00419 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	94,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.32	%	02/26/16
M396826-42	P00420 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	63,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	14.29	%	02/26/16
M396826-43	P00421 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	33,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.50	%	02/26/16
M396826-44	P00422 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	300	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.60	%	02/26/16
M396826-45	P00423 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	< 100	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	14.92	%	02/26/16
M396826-46	P00424 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	92,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.45	%	02/26/16
M396826-47	P00425 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	160,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.06	%	02/26/16
M396826-48	P00426 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	42,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.45	%	02/26/16
M396826-49	P00427 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	320,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.17	%	02/26/16
M396826-50	P00428 SOIL DATE: 02/22/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/03/2016
Lab No. : 022216-M396826
Report No. : 022216-M396826A
Order No. : 04-BGR-001
Received : 2/22/2016

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	200,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.43	%	02/26/16
M396826-51	P00429 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	410,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.99	%	02/26/16
M396826-52	P00430 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	400,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.34	%	02/26/16
M396826-53	P00431 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	10,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	6.45	%	02/26/16
M396826-54	P00432 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	880,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.29	%	02/26/16
M396826-55	P00433 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	580,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.34	%	02/26/16
M396826-56	P00434 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	170,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.23	%	02/26/16
M396826-57	P00435 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	2,500	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.50	%	02/26/16
M396826-58	P00436 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	430,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.63	%	02/26/16
M396826-59	P00437 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	680,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	2.86	%	02/26/16
M396826-60	P00438 SOIL DATE: 02/22/16				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/03/2016
Lab No. : 022216-M396826
Report No. : 022216-M396826A
Order No. : 04-BGR-001
Received : 2/22/2016
Page : 7 of 7

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	38,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.87	%	02/26/16
M396826-61	P00439 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	25,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.21	%	02/26/16
M396826-62	P00440 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	8,600,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.24	%	02/26/16
M396826-63	P00441 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	1,000,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.95	%	02/26/16
M396826-64	P00442 SOIL DATE: 02/22/16				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	120,000	/g	02/22/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.46	%	02/26/16

MICHELSON LABORATORIES, INC.

Wendy Lu, Microbiology Director | 3/3/2016 4:20:48 PM

(VR) Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/25/2016
Lab No. : 031516-M400239
Report No. : 031516-M400239B
Order No. :
Received : 3/15/2016
Page : 1 of 4

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
M400239-01	SOIL - P00443				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	130,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.64	%	03/21/16
M400239-02	SOIL - P00444				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	110,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.49	%	03/21/16
M400239-03	SOIL - P00445				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	590,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.83	%	03/21/16
M400239-04	SOIL - P00446				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	160,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.32	%	03/21/16
M400239-05	SOIL - P00447				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	88,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.78	%	03/21/16
M400239-06	SOIL - P00448				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	4,300	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.15	%	03/21/16
M400239-07	SOIL - P00449				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	4,600	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.83	%	03/21/16
M400239-08	SOIL - P00450				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	4,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.25	%	03/21/16
M400239-09	SOIL - P00451				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	310,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.49	%	03/21/16
M400239-10	SOIL - P00452				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	430,000	/g	03/15/16

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/25/2016
Lab No. : 031516-M400239
Report No. : 031516-M400239B
Order No. :
Received : 3/15/2016
Page : 2 of 4

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.84	%	03/21/16
M400239-11	SOIL - P00453				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	170,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.45	%	03/21/16
M400239-12	SOIL - P00454				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	700,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.78	%	03/21/16
M400239-13	SOIL - P00455				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	640,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.88	%	03/21/16
M400239-14	SOIL - P00456				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	14,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	6.44	%	03/21/16
M400239-15	SOIL - P00457				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	5,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.37	%	03/21/16
M400239-16	SOIL - P00458				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	270,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.68	%	03/21/16
M400239-17	SOIL - P00459				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	72,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	14.94	%	03/21/16
M400239-18	SOIL - P00460				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	11,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.23	%	03/21/16
M400239-19	SOIL - P00461				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	76,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.65	%	03/20/16
M400239-20	SOIL - P00462				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/25/2016
Lab No. : 031516-M400239
Report No. : 031516-M400239B
Order No. :
Received : 3/15/2016
Page : 3 of 4

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	56,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.26	%	03/20/16
M400239-21	SOIL - P00463				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	88,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	13.27	%	03/20/16
M400239-22	SOIL - P00464				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	360,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	14.15	%	03/20/16
M400239-23	SOIL - P00465				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	56,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	8.32	%	03/20/16
M400239-24	SOIL - P00466				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	2,300,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	11.90	%	03/20/16
M400239-25	SOIL - P00467				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	57,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	12.10	%	03/20/16
M400239-26	SOIL - P00468				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	1,100	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	10.42	%	03/20/16
M400239-27	SOIL - P00469				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	56,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.42	%	03/20/16
M400239-28	SOIL - P00470				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	430,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.58	%	03/20/16
M400239-29	SOIL - P00471				
	PSEUDOMONAS SPP.	SM9215C MODIFIED	880,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	7.78	%	03/20/16
M400239-30	SOIL - P00472				

Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

Our Experience Is Your Protection

Michelson Laboratories, Inc.

6280 Chalet Drive, Commerce, CA 90040-3704, Telephone (562) 928-0553 / FAX (562) 927-6625

LABORATORY CERTIFICATE

Submitted By: THE SOURCE GROUP, INC.
1962 FREEMAN AVE.
SIGNAL HILL, CA 90755
Attn : PAUL PARMENTIER

Printed : 03/25/2016
Lab No. : 031516-M400239
Report No. : 031516-M400239B
Order No. :
Received : 3/15/2016
Page : 4 of 4

REPORT #	PRODUCT / TEST	METHOD	RESULT	UNITS	START:DT
	PSEUDOMONAS SPP.	SM9215C MODIFIED	45,000	/g	03/15/16
	MOISTURE, AIR OVEN 101C	AOAC 950.46	9.00	%	03/20/16

MICHELSON LABORATORIES, INC.

Anne Vitoreli, Microbiology Manager | 3/25/2016 4:38:08 PM

(JV) Samples were received in good condition unless noted otherwise. As a mutual protection to clients and ourselves, all reports are submitted as the confidential property of clients and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved, pending written approval of both parties. Results on this report relate only to the sample(s) received & analyzed.

APPENDIX B

TOTAL PETROLEUM HYDROCARBON

LABORATORY REPORTS

AMERICAN ANALYTICS

9765 Eton Avenue
Chatsworth
California 91311
Tel: (818) 998-5547
Fax: (818) 998-7258

February 03, 2016

Neil Irish

The Source Group, Inc. (SH)

1962 Freeman Ave.

Signal Hill, CA 90755

Re : DFSP Norwalk Soil Remediation / 04-NDLA-007

A5331622 / 6A20008

Enclosed is an analytical report for the above-referenced project. The samples included in this report were received on 01/20/16 13:08 and analyzed in accordance with the attached chain-of-custody.

Unless otherwise noted, all analytical testing was accomplished in accordance with the guidelines established in our Quality Assurance Program Manual, applicable standard operating procedures, and other related documentation. The results in this analytical report are limited to the samples tested and any reproduction thereof must be made in its entirety.

If you have any questions regarding this report or require additional information please call me at American Analytics.

Sincerely,

Viorel Vasile

Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
8260B/5035 +OXY+TPHG					
P00315	6A20008-01	Soil	5	01/19/16 00:00	01/20/16 13:08
P00316	6A20008-02	Soil	5	01/19/16 00:00	01/20/16 13:08
P00317	6A20008-03	Soil	5	01/19/16 00:00	01/20/16 13:08
P00318	6A20008-04	Soil	5	01/19/16 00:00	01/20/16 13:08
P00319	6A20008-05	Soil	5	01/19/16 00:00	01/20/16 13:08
P00320	6A20008-06	Soil	5	01/19/16 00:00	01/20/16 13:08
P00321	6A20008-07	Soil	5	01/19/16 00:00	01/20/16 13:08
P00322	6A20008-08	Soil	5	01/19/16 00:00	01/20/16 13:08
P00323	6A20008-09	Soil	5	01/19/16 00:00	01/20/16 13:08
P00324	6A20008-10	Soil	5	01/19/16 00:00	01/20/16 13:08
P00325	6A20008-11	Soil	5	01/19/16 00:00	01/20/16 13:08
P00326	6A20008-12	Soil	5	01/19/16 00:00	01/20/16 13:08
P00327	6A20008-13	Soil	5	01/19/16 00:00	01/20/16 13:08
P00328	6A20008-14	Soil	5	01/19/16 00:00	01/20/16 13:08
P00329	6A20008-15	Soil	5	01/19/16 00:00	01/20/16 13:08
P00330	6A20008-16	Soil	5	01/19/16 00:00	01/20/16 13:08
P00331	6A20008-17	Soil	5	01/19/16 00:00	01/20/16 13:08
P00332	6A20008-18	Soil	5	01/19/16 00:00	01/20/16 13:08
P00333	6A20008-19	Soil	5	01/19/16 00:00	01/20/16 13:08

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00334	6A20008-20	Soil	5	01/19/16 00:00	01/20/16 13:08
P00335	6A20008-21	Soil	5	01/19/16 00:00	01/20/16 13:08
P00336	6A20008-22	Soil	5	01/19/16 00:00	01/20/16 13:08
P00337	6A20008-23	Soil	5	01/19/16 00:00	01/20/16 13:08
P00338	6A20008-24	Soil	5	01/19/16 00:00	01/20/16 13:08
P00339	6A20008-25	Soil	5	01/19/16 00:00	01/20/16 13:08
P00340	6A20008-26	Soil	5	01/19/16 00:00	01/20/16 13:08
P00341	6A20008-27	Soil	5	01/19/16 00:00	01/20/16 13:08
P00342	6A20008-28	Soil	5	01/19/16 00:00	01/20/16 13:08
P00343	6A20008-29	Soil	5	01/19/16 00:00	01/20/16 13:08
P00344	6A20008-30	Soil	5	01/19/16 00:00	01/20/16 13:08
P00345	6A20008-31	Soil	5	01/19/16 00:00	01/20/16 13:08
P00346	6A20008-32	Soil	5	01/19/16 00:00	01/20/16 13:08
P00347	6A20008-33	Soil	5	01/19/16 00:00	01/20/16 13:08
P00348	6A20008-34	Soil	5	01/19/16 00:00	01/20/16 13:08
P00349	6A20008-35	Soil	5	01/19/16 00:00	01/20/16 13:08
P00350	6A20008-36	Soil	5	01/19/16 00:00	01/20/16 13:08
P00351	6A20008-37	Soil	5	01/19/16 00:00	01/20/16 13:08
P00352	6A20008-38	Soil	5	01/19/16 00:00	01/20/16 13:08
P00353	6A20008-39	Soil	5	01/19/16 00:00	01/20/16 13:08

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00354	6A20008-40	Soil	5	01/19/16 00:00	01/20/16 13:08
P00355	6A20008-41	Soil	5	01/19/16 00:00	01/20/16 13:08
P00356	6A20008-42	Soil	5	01/19/16 00:00	01/20/16 13:08
P00357	6A20008-43	Soil	5	01/19/16 00:00	01/20/16 13:08
P00358	6A20008-44	Soil	5	01/19/16 00:00	01/20/16 13:08
P00359	6A20008-45	Soil	5	01/19/16 00:00	01/20/16 13:08
P00360	6A20008-46	Soil	5	01/19/16 00:00	01/20/16 13:08
P00361	6A20008-47	Soil	5	01/19/16 00:00	01/20/16 13:08
P00362	6A20008-48	Soil	5	01/19/16 00:00	01/20/16 13:08
P00363	6A20008-49	Soil	5	01/19/16 00:00	01/20/16 13:08
P00364	6A20008-50	Soil	5	01/19/16 00:00	01/20/16 13:08
P00365	6A20008-51	Soil	5	01/19/16 00:00	01/20/16 13:08
P00366	6A20008-52	Soil	5	01/19/16 00:00	01/20/16 13:08
P00367	6A20008-53	Soil	5	01/19/16 00:00	01/20/16 13:08
P00368	6A20008-54	Soil	5	01/19/16 00:00	01/20/16 13:08
P00369	6A20008-55	Soil	5	01/19/16 00:00	01/20/16 13:08
P00370	6A20008-56	Soil	5	01/19/16 00:00	01/20/16 13:08
P00371	6A20008-57	Soil	5	01/19/16 00:00	01/20/16 13:08
P00372	6A20008-58	Soil	5	01/19/16 00:00	01/20/16 13:08
P00373	6A20008-59	Soil	5	01/19/16 00:00	01/20/16 13:08

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00374	6A20008-60	Soil	5	01/19/16 00:00	01/20/16 13:08
P00375	6A20008-61	Soil	5	01/19/16 00:00	01/20/16 13:08
P00376	6A20008-62	Soil	5	01/19/16 00:00	01/20/16 13:08
P00377	6A20008-63	Soil	5	01/19/16 00:00	01/20/16 13:08
P00378	6A20008-64	Soil	5	01/19/16 00:00	01/20/16 13:08
Carbon Chain Custom					
P00315	6A20008-01	Soil	5	01/19/16 00:00	01/20/16 13:08
P00316	6A20008-02	Soil	5	01/19/16 00:00	01/20/16 13:08
P00317	6A20008-03	Soil	5	01/19/16 00:00	01/20/16 13:08
P00318	6A20008-04	Soil	5	01/19/16 00:00	01/20/16 13:08
P00319	6A20008-05	Soil	5	01/19/16 00:00	01/20/16 13:08
P00320	6A20008-06	Soil	5	01/19/16 00:00	01/20/16 13:08
P00321	6A20008-07	Soil	5	01/19/16 00:00	01/20/16 13:08
P00322	6A20008-08	Soil	5	01/19/16 00:00	01/20/16 13:08
P00323	6A20008-09	Soil	5	01/19/16 00:00	01/20/16 13:08
P00324	6A20008-10	Soil	5	01/19/16 00:00	01/20/16 13:08
P00325	6A20008-11	Soil	5	01/19/16 00:00	01/20/16 13:08
P00326	6A20008-12	Soil	5	01/19/16 00:00	01/20/16 13:08
P00327	6A20008-13	Soil	5	01/19/16 00:00	01/20/16 13:08
P00328	6A20008-14	Soil	5	01/19/16 00:00	01/20/16 13:08

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00329	6A20008-15	Soil	5	01/19/16 00:00	01/20/16 13:08
P00330	6A20008-16	Soil	5	01/19/16 00:00	01/20/16 13:08
P00331	6A20008-17	Soil	5	01/19/16 00:00	01/20/16 13:08
P00332	6A20008-18	Soil	5	01/19/16 00:00	01/20/16 13:08
P00333	6A20008-19	Soil	5	01/19/16 00:00	01/20/16 13:08
P00334	6A20008-20	Soil	5	01/19/16 00:00	01/20/16 13:08
P00335	6A20008-21	Soil	5	01/19/16 00:00	01/20/16 13:08
P00336	6A20008-22	Soil	5	01/19/16 00:00	01/20/16 13:08
P00337	6A20008-23	Soil	5	01/19/16 00:00	01/20/16 13:08
P00338	6A20008-24	Soil	5	01/19/16 00:00	01/20/16 13:08
P00339	6A20008-25	Soil	5	01/19/16 00:00	01/20/16 13:08
P00340	6A20008-26	Soil	5	01/19/16 00:00	01/20/16 13:08
P00341	6A20008-27	Soil	5	01/19/16 00:00	01/20/16 13:08
P00342	6A20008-28	Soil	5	01/19/16 00:00	01/20/16 13:08
P00343	6A20008-29	Soil	5	01/19/16 00:00	01/20/16 13:08
P00344	6A20008-30	Soil	5	01/19/16 00:00	01/20/16 13:08
P00345	6A20008-31	Soil	5	01/19/16 00:00	01/20/16 13:08
P00346	6A20008-32	Soil	5	01/19/16 00:00	01/20/16 13:08
P00347	6A20008-33	Soil	5	01/19/16 00:00	01/20/16 13:08
P00348	6A20008-34	Soil	5	01/19/16 00:00	01/20/16 13:08

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00349	6A20008-35	Soil	5	01/19/16 00:00	01/20/16 13:08
P00350	6A20008-36	Soil	5	01/19/16 00:00	01/20/16 13:08
P00351	6A20008-37	Soil	5	01/19/16 00:00	01/20/16 13:08
P00352	6A20008-38	Soil	5	01/19/16 00:00	01/20/16 13:08
P00353	6A20008-39	Soil	5	01/19/16 00:00	01/20/16 13:08
P00354	6A20008-40	Soil	5	01/19/16 00:00	01/20/16 13:08
P00355	6A20008-41	Soil	5	01/19/16 00:00	01/20/16 13:08
P00356	6A20008-42	Soil	5	01/19/16 00:00	01/20/16 13:08
P00357	6A20008-43	Soil	5	01/19/16 00:00	01/20/16 13:08
P00358	6A20008-44	Soil	5	01/19/16 00:00	01/20/16 13:08
P00359	6A20008-45	Soil	5	01/19/16 00:00	01/20/16 13:08
P00360	6A20008-46	Soil	5	01/19/16 00:00	01/20/16 13:08
P00361	6A20008-47	Soil	5	01/19/16 00:00	01/20/16 13:08
P00362	6A20008-48	Soil	5	01/19/16 00:00	01/20/16 13:08
P00363	6A20008-49	Soil	5	01/19/16 00:00	01/20/16 13:08
P00364	6A20008-50	Soil	5	01/19/16 00:00	01/20/16 13:08
P00365	6A20008-51	Soil	5	01/19/16 00:00	01/20/16 13:08
P00366	6A20008-52	Soil	5	01/19/16 00:00	01/20/16 13:08
P00367	6A20008-53	Soil	5	01/19/16 00:00	01/20/16 13:08
P00368	6A20008-54	Soil	5	01/19/16 00:00	01/20/16 13:08

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00369	6A20008-55	Soil	5	01/19/16 00:00	01/20/16 13:08
P00370	6A20008-56	Soil	5	01/19/16 00:00	01/20/16 13:08
P00371	6A20008-57	Soil	5	01/19/16 00:00	01/20/16 13:08
P00372	6A20008-58	Soil	5	01/19/16 00:00	01/20/16 13:08
P00373	6A20008-59	Soil	5	01/19/16 00:00	01/20/16 13:08
P00374	6A20008-60	Soil	5	01/19/16 00:00	01/20/16 13:08
P00375	6A20008-61	Soil	5	01/19/16 00:00	01/20/16 13:08
P00376	6A20008-62	Soil	5	01/19/16 00:00	01/20/16 13:08
P00377	6A20008-63	Soil	5	01/19/16 00:00	01/20/16 13:08
P00378	6A20008-64	Soil	5	01/19/16 00:00	01/20/16 13:08

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/21/16	01/21/16	01/21/16	
AA ID No:	6A20008-01	6A20008-02	6A20008-03	6A20008-04	
Client ID No:	P00315	P00316	P00317	P00318	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	**0.064**	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/21/16	01/21/16	01/21/16	
AA ID No:	6A20008-01	6A20008-02	6A20008-03	6A20008-04	
Client ID No:	P00315	P00316	P00317	P00318	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	**0.013**	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	<0.50	**120**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	**0.054**	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/21/16	01/21/16	01/21/16	
AA ID No:	6A20008-01	6A20008-02	6A20008-03	6A20008-04	
Client ID No:	P00315	P00316	P00317	P00318	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	**0.031**	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	**0.031**	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	116%	117%	118%	114%	70-140
Dibromofluoromethane	121%	127%	126%	142% [5]	70-140
Toluene-d8	87%	87%	92%	122%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/21/16	01/22/16	01/21/16	
AA ID No:	6A20008-05	6A20008-06	6A20008-07	6A20008-08	
Client ID No:	P00319	P00320	P00321	P00322	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/21/16	01/22/16	01/21/16	
AA ID No:	6A20008-05	6A20008-06	6A20008-07	6A20008-08	
Client ID No:	P00319	P00320	P00321	P00322	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	**2.9**	**0.94**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/21/16	01/22/16	01/21/16	
AA ID No:	6A20008-05	6A20008-06	6A20008-07	6A20008-08	
Client ID No:	P00319	P00320	P00321	P00322	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	**0.0036**	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	116%	119%	117%	115%	70-140
Dibromofluoromethane	122%	128%	149% [5]	129%	70-140
Toluene-d8	115%	93%	122%	89%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/21/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-09	6A20008-10	6A20008-11	6A20008-12	
Client ID No:	P00323	P00324	P00325	P00326	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/21/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-09	6A20008-10	6A20008-11	6A20008-12	
Client ID No:	P00323	P00324	P00325	P00326	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	<0.50	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/21/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-09	6A20008-10	6A20008-11	6A20008-12	
Client ID No:	P00323	P00324	P00325	P00326	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	**0.0020**	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	**0.0020**	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	113%	119%	113%	112%	70-140
Dibromofluoromethane	118%	116%	109%	103%	70-140
Toluene-d8	114%	111%	106%	106%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/26/16	01/22/16	01/26/16	
Date Analyzed:	01/22/16	01/26/16	01/23/16	01/26/16	
AA ID No:	6A20008-13	6A20008-14	6A20008-15	6A20008-16	
Client ID No:	P00327	P00328	P00329	P00330	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<5.0	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Benzene	<0.010	<1.0	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<5.0	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<2.0	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<1.0	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/26/16	01/22/16	01/26/16	
Date Analyzed:	01/22/16	01/26/16	01/23/16	01/26/16	
AA ID No:	6A20008-13	6A20008-14	6A20008-15	6A20008-16	
Client ID No:	P00327	P00328	P00329	P00330	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**110**	**2.0**	<0.50	0.50
Hexachlorobutadiene	<0.010	<1.0	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<5.0	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<5.0	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<5.0	<0.050	<0.050	0.050
Naphthalene	<0.010	<1.0	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/26/16	01/22/16	01/26/16	
Date Analyzed:	01/22/16	01/26/16	01/23/16	01/26/16	
AA ID No:	6A20008-13	6A20008-14	6A20008-15	6A20008-16	
Client ID No:	P00327	P00328	P00329	P00330	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.50	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.20	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	115%	100%	116%	106%	70-140
Dibromofluoromethane	105%	104%	98%	100%	70-140
Toluene-d8	113%	106%	108%	104%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/26/16	01/22/16	01/22/16	01/26/16	
Date Analyzed:	01/26/16	01/23/16	01/23/16	01/26/16	
AA ID No:	6A20008-17	6A20008-18	6A20008-19	6A20008-20	
Client ID No:	P00331	P00332	P00333	P00334	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<5.0	<0.050	<0.050	<5.0	0.050
tert-Amyl Methyl Ether (TAME)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Benzene	<1.0	<0.010	<0.010	<1.0	0.010
Bromobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromochloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromodichloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromoform	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromomethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
2-Butanone (MEK)	<5.0	<0.050	<0.050	<5.0	0.050
tert-Butyl alcohol (TBA)	<2.0	<0.020	<0.020	<2.0	0.020
sec-Butylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
tert-Butylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
n-Butylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Carbon Disulfide	<0.50	<0.0050	<0.0050	<0.50	0.0050
Carbon Tetrachloride	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chloroform	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
2-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.50	0.0050
4-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromo-3-chloropropane	<1.0	<0.010	<0.010	<1.0	0.010
Dibromochloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromoethane (EDB)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Dibromomethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,4-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/26/16	01/22/16	01/22/16	01/26/16	
Date Analyzed:	01/26/16	01/23/16	01/23/16	01/26/16	
AA ID No:	6A20008-17	6A20008-18	6A20008-19	6A20008-20	
Client ID No:	P00331	P00332	P00333	P00334	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Dichlorodifluoromethane (R12)	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloroethane (EDC)	<0.50	<0.0050	<0.0050	<0.50	0.0050
trans-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
cis-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
2,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
trans-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
cis-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Diisopropyl ether (DIPE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Ethylbenzene	<0.20	<0.0020	<0.0020	<0.20	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Gasoline Range Organics (GRO)	**210**	<0.50	**0.65**	<50	0.50
Hexachlorobutadiene	<1.0	<0.010	<0.010	<1.0	0.010
2-Hexanone (MBK)	<5.0	<0.050	<0.050	<5.0	0.050
Isopropylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
4-Isopropyltoluene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Methylene Chloride	<5.0	<0.050	<0.050	<5.0	0.050
4-Methyl-2-pentanone (MIBK)	<5.0	<0.050	<0.050	<5.0	0.050
Naphthalene	<1.0	<0.010	<0.010	<1.0	0.010
n-Propylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/26/16	01/22/16	01/22/16	01/26/16	
Date Analyzed:	01/26/16	01/23/16	01/23/16	01/26/16	
AA ID No:	6A20008-17	6A20008-18	6A20008-19	6A20008-20	
Client ID No:	P00331	P00332	P00333	P00334	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,1,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,2,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Tetrachloroethylene (PCE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Toluene	<0.20	<0.0020	<0.0020	<0.20	0.0020
1,2,4-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,1-Trichloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Trichloroethylene (TCE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Trichlorofluoromethane (R11)	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,3,5-Trimethylbenzene	**0.88**	<0.0050	<0.0050	<0.50	0.0050
1,2,4-Trimethylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Vinyl chloride	<0.50	<0.0050	<0.0050	<0.50	0.0050
o-Xylene	<0.20	<0.0020	<0.0020	<0.20	0.0020
m,p-Xylenes	<0.20	<0.0020	<0.0020	<0.20	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	100%	108%	114%	104%	70-140
Dibromofluoromethane	103%	98%	107%	104%	70-140
Toluene-d8	104%	112%	114%	102%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/26/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/26/16	01/23/16	01/23/16	
AA ID No:	6A20008-21	6A20008-22	6A20008-23	6A20008-24	
Client ID No:	P00335	P00336	P00337	P00338	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	**0.035**	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/26/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/26/16	01/23/16	01/23/16	
AA ID No:	6A20008-21	6A20008-22	6A20008-23	6A20008-24	
Client ID No:	P00335	P00336	P00337	P00338	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**5.0**	**0.62**	**4.1**	**2.0**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/26/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/26/16	01/23/16	01/23/16	
AA ID No:	6A20008-21	6A20008-22	6A20008-23	6A20008-24	
Client ID No:	P00335	P00336	P00337	P00338	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	120%	119%	116%	114%	70-140
Dibromofluoromethane	102%	98%	100%	105%	70-140
Toluene-d8	118%	99%	117%	106%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-25	6A20008-26	6A20008-27	6A20008-28	
Client ID No:	P00339	P00340	P00341	P00342	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-25	6A20008-26	6A20008-27	6A20008-28	
Client ID No:	P00339	P00340	P00341	P00342	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	**0.0042**	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**6.6**	<0.50	**6.4**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	**0.0076**	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	**0.013**	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	**0.0057**	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-25	6A20008-26	6A20008-27	6A20008-28	
Client ID No:	P00339	P00340	P00341	P00342	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	**0.0023**	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	**0.021**	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	**0.035**	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	**0.0037**	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	103%	99%	116%	111%	70-140
Dibromofluoromethane	113%	103%	134%	114%	70-140
Toluene-d8	114%	95%	93%	118%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-29	6A20008-30	6A20008-31	6A20008-32	
Client ID No:	P00343	P00344	P00345	P00346	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<5.0	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Benzene	<0.010	<0.010	<1.0	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<5.0	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<2.0	<0.020	0.020
sec-Butylbenzene	**0.0083**	<0.0050	<0.50	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
n-Butylbenzene	**0.0079**	<0.0050	<0.50	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<1.0	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-29	6A20008-30	6A20008-31	6A20008-32	
Client ID No:	P00343	P00344	P00345	P00346	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	**0.23**	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Gasoline Range Organics (GRO)	**11 [3]**	**1.4**	**160**	**2.0**	0.50
Hexachlorobutadiene	<0.010	<0.010	<1.0	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<5.0	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
4-Isopropyltoluene	**0.015**	<0.0050	<0.50	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<5.0	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<5.0	<0.050	0.050
Naphthalene	<0.010	<0.010	**1.1**	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-29	6A20008-30	6A20008-31	6A20008-32	
Client ID No:	P00343	P00344	P00345	P00346	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.20	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,3,5-Trimethylbenzene	**0.058**	<0.0050	<0.50	<0.0050	0.0050
1,2,4-Trimethylbenzene	**0.016**	<0.0050	**0.86**	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.50	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.20	<0.0020	0.0020
m,p-Xylenes	**0.0041**	<0.0020	<0.20	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	84%	78%	85%	107%	70-140
Dibromofluoromethane	115%	104%	91%	112%	70-140
Toluene-d8	117%	106%	110%	119%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-33	6A20008-34	6A20008-35	6A20008-36	
Client ID No:	P00347	P00348	P00349	P00350	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-33	6A20008-34	6A20008-35	6A20008-36	
Client ID No:	P00347	P00348	P00349	P00350	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**4.5**	**14**	**5.0**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-33	6A20008-34	6A20008-35	6A20008-36	
Client ID No:	P00347	P00348	P00349	P00350	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	95%	83%	88%	94%	70-140
Dibromofluoromethane	108%	104%	117%	106%	70-140
Toluene-d8	97%	113%	112%	113%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-37	6A20008-38	6A20008-39	6A20008-40	
Client ID No:	P00351	P00352	P00353	P00354	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-37	6A20008-38	6A20008-39	6A20008-40	
Client ID No:	P00351	P00352	P00353	P00354	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**200**	**0.81**	<0.50	**1.6**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-37	6A20008-38	6A20008-39	6A20008-40	
Client ID No:	P00351	P00352	P00353	P00354	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	80%	99%	103%	114%	70-140
Dibromofluoromethane	119%	109%	110%	119%	70-140
Toluene-d8	113%	117%	116%	126%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/23/16	01/23/16	
AA ID No:	6A20008-41	6A20008-42	6A20008-43	6A20008-44	
Client ID No:	P00355	P00356	P00357	P00358	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/23/16	01/23/16	
AA ID No:	6A20008-41	6A20008-42	6A20008-43	6A20008-44	
Client ID No:	P00355	P00356	P00357	P00358	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	<0.50	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/23/16	01/23/16	
AA ID No:	6A20008-41	6A20008-42	6A20008-43	6A20008-44	
Client ID No:	P00355	P00356	P00357	P00358	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	**0.0025**	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	105%	106%	109%	109%	70-140
Dibromofluoromethane	108%	113%	111%	109%	70-140
Toluene-d8	123%	118%	124%	124%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-45	6A20008-46	6A20008-47	6A20008-48	
Client ID No:	P00359	P00360	P00361	P00362	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<5.0	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<1.0	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<5.0	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<2.0	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.50	**0.040**	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.50	**0.048**	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<1.0	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-45	6A20008-46	6A20008-47	6A20008-48	
Client ID No:	P00359	P00360	P00361	P00362	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.20	**0.049**	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**170**	**380**	**10 [3]**	<0.50	0.50
Hexachlorobutadiene	<1.0	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<5.0	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.50	**0.048**	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.50	**0.050**	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<5.0	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<5.0	<0.050	<0.050	<0.050	0.050
Naphthalene	<1.0	**3.8**	<0.010	<0.010	0.010
n-Propylbenzene	<0.50	**0.071**	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-45	6A20008-46	6A20008-47	6A20008-48	
Client ID No:	P00359	P00360	P00361	P00362	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.20	<0.0020	**0.0022**	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.50	**0.0067**	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	**0.82**	**0.15**	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.50	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.20	**0.0044**	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.20	**0.011**	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	86%	140%	96%	103%	70-140
Dibromofluoromethane	96%	129%	96%	99%	70-140
Toluene-d8	109%	102%	84%	94%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-49	6A20008-50	6A20008-51	6A20008-52	
Client ID No:	P00363	P00364	P00365	P00366	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<5.0	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Benzene	<0.010	<0.010	<0.010	<1.0	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<5.0	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<2.0	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<1.0	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-49	6A20008-50	6A20008-51	6A20008-52	
Client ID No:	P00363	P00364	P00365	P00366	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Ethylbenzene	**0.0046**	<0.0020	<0.0020	<0.20	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Gasoline Range Organics (GRO)	**9.6**	**110**	**8.1**	**83**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<1.0	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<5.0	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Isopropyltoluene	**0.0070**	**0.014**	<0.0050	<0.50	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<5.0	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<5.0	0.050
Naphthalene	**0.019**	**0.021**	<0.010	<1.0	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-49	6A20008-50	6A20008-51	6A20008-52	
Client ID No:	P00363	P00364	P00365	P00366	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3,5-Trimethylbenzene	**0.0093**	**0.015**	<0.0050	<0.50	0.0050
1,2,4-Trimethylbenzene	**0.018**	**0.016**	<0.0050	<0.50	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
m,p-Xylenes	**0.0026**	<0.0020	<0.0020	<0.20	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	121%	137%	114%	93%	70-140
Dibromofluoromethane	112%	110%	104%	91%	70-140
Toluene-d8	96%	102%	95%	91%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-53	6A20008-54	6A20008-55	6A20008-56	
Client ID No:	P00367	P00368	P00369	P00370	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<5.0	<0.050	<0.050	<5.0	0.050
tert-Amyl Methyl Ether (TAME)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Benzene	<1.0	<0.010	<0.010	<1.0	0.010
Bromobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromochloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromodichloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromoform	<0.50	<0.0050	<0.0050	<0.50	0.0050
Bromomethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
2-Butanone (MEK)	<5.0	<0.050	<0.050	<5.0	0.050
tert-Butyl alcohol (TBA)	<2.0	<0.020	<0.020	<2.0	0.020
sec-Butylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
tert-Butylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
n-Butylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Carbon Disulfide	<0.50	<0.0050	<0.0050	<0.50	0.0050
Carbon Tetrachloride	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chloroform	<0.50	<0.0050	<0.0050	<0.50	0.0050
Chloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
2-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.50	0.0050
4-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromo-3-chloropropane	<1.0	<0.010	<0.010	<1.0	0.010
Dibromochloromethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromoethane (EDB)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Dibromomethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,4-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-53	6A20008-54	6A20008-55	6A20008-56	
Client ID No:	P00367	P00368	P00369	P00370	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Dichlorodifluoromethane (R12)	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloroethane (EDC)	<0.50	<0.0050	<0.0050	<0.50	0.0050
trans-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
cis-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
2,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
trans-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
cis-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Diisopropyl ether (DIPE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Ethylbenzene	<0.20	<0.0020	<0.0020	<0.20	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Gasoline Range Organics (GRO)	**810**	**5.0**	<0.50	**370**	0.50
Hexachlorobutadiene	<1.0	<0.010	<0.010	<1.0	0.010
2-Hexanone (MBK)	<5.0	<0.050	<0.050	<5.0	0.050
Isopropylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
4-Isopropyltoluene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Methylene Chloride	<5.0	<0.050	<0.050	<5.0	0.050
4-Methyl-2-pentanone (MIBK)	<5.0	<0.050	<0.050	<5.0	0.050
Naphthalene	<1.0	<0.010	<0.010	<1.0	0.010
n-Propylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-53	6A20008-54	6A20008-55	6A20008-56	
Client ID No:	P00367	P00368	P00369	P00370	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,1,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,2,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Tetrachloroethylene (PCE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Toluene	<0.20	<0.0020	<0.0020	<0.20	0.0020
1,2,4-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,1-Trichloroethane	<0.50	<0.0050	<0.0050	<0.50	0.0050
Trichloroethylene (TCE)	<0.50	<0.0050	<0.0050	<0.50	0.0050
Trichlorofluoromethane (R11)	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichloropropane	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.50	<0.0050	<0.0050	<0.50	0.0050
1,3,5-Trimethylbenzene	<0.50	<0.0050	<0.0050	**0.60**	0.0050
1,2,4-Trimethylbenzene	<0.50	<0.0050	<0.0050	<0.50	0.0050
Vinyl chloride	<0.50	<0.0050	<0.0050	<0.50	0.0050
o-Xylene	<0.20	<0.0020	<0.0020	**0.96**	0.0020
m,p-Xylenes	<0.20	<0.0020	<0.0020	<0.20	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	91%	104%	119%	87%	70-140
Dibromofluoromethane	87%	94%	98%	88%	70-140
Toluene-d8	89%	96%	100%	88%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/25/16	01/22/16	
Date Analyzed:	01/22/16	01/23/16	01/25/16	01/23/16	
AA ID No:	6A20008-57	6A20008-58	6A20008-59	6A20008-60	
Client ID No:	P00371	P00372	P00373	P00374	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/25/16	01/22/16	
Date Analyzed:	01/22/16	01/23/16	01/25/16	01/23/16	
AA ID No:	6A20008-57	6A20008-58	6A20008-59	6A20008-60	
Client ID No:	P00371	P00372	P00373	P00374	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	**1.4**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/25/16	01/22/16	
Date Analyzed:	01/22/16	01/23/16	01/25/16	01/23/16	
AA ID No:	6A20008-57	6A20008-58	6A20008-59	6A20008-60	
Client ID No:	P00371	P00372	P00373	P00374	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	**0.0026**	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	122%	138%	111%	126%	70-140
Dibromofluoromethane	96%	106%	115%	97%	70-140
Toluene-d8	105%	113%	118%	108%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/23/16	01/23/16	01/23/16	
AA ID No:	6A20008-61	6A20008-62	6A20008-63	6A20008-64	
Client ID No:	P00375	P00376	P00377	P00378	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<5.0	<5.0	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Benzene	<0.010	<1.0	<1.0	<0.010	0.010
Bromobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromoform	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromomethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<5.0	<5.0	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<2.0	<2.0	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.50	<0.50	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chloroform	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.50	<0.50	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<1.0	<1.0	<0.010	0.010
Dibromochloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Dibromomethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/23/16	01/23/16	01/23/16	
AA ID No:	6A20008-61	6A20008-62	6A20008-63	6A20008-64	
Client ID No:	P00375	P00376	P00377	P00378	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.50	<0.50	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.20	<0.20	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Gasoline Range Organics (GRO)	**4.0**	**260**	**190**	<0.50	0.50
Hexachlorobutadiene	<0.010	<1.0	<1.0	<0.010	0.010
2-Hexanone (MBK)	<0.050	<5.0	<5.0	<0.050	0.050
Isopropylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Methylene Chloride	<0.050	<5.0	<5.0	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<5.0	<5.0	<0.050	0.050
Naphthalene	<0.010	<1.0	<1.0	<0.010	0.010
n-Propylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/23/16	01/23/16	01/23/16	
AA ID No:	6A20008-61	6A20008-62	6A20008-63	6A20008-64	
Client ID No:	P00375	P00376	P00377	P00378	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Toluene	<0.0020	<0.20	<0.20	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.50	<0.50	<0.0050	0.0050
o-Xylene	<0.0020	<0.20	<0.20	<0.0020	0.0020
m,p-Xylenes	**0.0021**	<0.20	<0.20	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	136%	101%	98%	172% [5]	70-140
Dibromofluoromethane	111%	79%	68% [5]	94%	70-140
Toluene-d8	108%	99%	96%	140%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/20/16	01/20/16	01/20/16	01/20/16	
Date Analyzed:	01/20/16	01/20/16	01/20/16	01/20/16	
AA ID No:	6A20008-01	6A20008-02	6A20008-03	6A20008-04	
Client ID No:	P00315	P00316	P00317	P00318	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	10	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**16**	<10	**22**	**5000**	10
C23-C32	<10	<10	<10	**1700**	10
C33-C44	<10	**29**	<10	**270**	10
Surrogates					**%REC Limits**
o-Terphenyl	95%	95%	98%	<100 [4]	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/20/16	01/20/16	01/20/16	01/20/16	
Date Analyzed:	01/20/16	01/20/16	01/20/16	01/20/16	
AA ID No:	6A20008-05	6A20008-06	6A20008-07	6A20008-08	
Client ID No:	P00319	P00320	P00321	P00322	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**15**	<10	<10	**20**	10
C23-C32	**17**	<10	<10	**22**	10
C33-C44	<10	**27**	<10	**13**	10
Surrogates					**%REC Limits**
o-Terphenyl	110%	101%	104%	102%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/20/16	01/20/16	01/20/16	01/20/16	
Date Analyzed:	01/20/16	01/20/16	01/20/16	01/20/16	
AA ID No:	6A20008-09	6A20008-10	6A20008-11	6A20008-12	
Client ID No:	P00323	P00324	P00325	P00326	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**940**	**650**	**57**	**29**	10
C23-C32	**450**	**380**	**11**	<10	10
C33-C44	**94**	**84**	**51**	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	101%	100%	112%	98%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/20/16	01/20/16	01/20/16	01/20/16	
Date Analyzed:	01/20/16	01/20/16	01/20/16	01/20/16	
AA ID No:	6A20008-13	6A20008-14	6A20008-15	6A20008-16	
Client ID No:	P00327	P00328	P00329	P00330	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**18**	**510**	**130**	**160**	10
C23-C32	<10	**120**	**36**	**13**	10
C33-C44	<10	**52**	**26**	**32**	10
Surrogates					**%REC Limits**
o-Terphenyl	98%	135%	106%	117%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/20/16	01/20/16	01/20/16	01/20/16	
Date Analyzed:	01/20/16	01/20/16	01/20/16	01/20/16	
AA ID No:	6A20008-17	6A20008-18	6A20008-19	6A20008-20	
Client ID No:	P00331	P00332	P00333	P00334	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**620**	<10	<10	**23**	10
C23-C32	**50**	<10	<10	**90**	10
C33-C44	**33**	**14**	**14**	**77**	10
Surrogates					**%REC Limits**
o-Terphenyl	135%	97%	96%	99%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/22/16	01/21/16	01/21/16	
AA ID No:	6A20008-21	6A20008-22	6A20008-23	6A20008-24	
Client ID No:	P00335	P00336	P00337	P00338	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**300**	**79**	**260**	**140**	10
C23-C32	<10	**170**	**77**	**30**	10
C33-C44	<10	**120**	**38**	**13**	10
Surrogates					**%REC Limits**
o-Terphenyl	110%	130%	136%	130%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-25	6A20008-26	6A20008-27	6A20008-28	
Client ID No:	P00339	P00340	P00341	P00342	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	5	2	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**49**	**690**	**1600**	**860**	10
C23-C32	**93**	**470**	**1800**	**1200**	10
C33-C44	**110**	**180**	**930**	**610**	10
Surrogates					**%REC Limits**
o-Terphenyl	125%	92%	87%	92%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/21/16	01/22/16	01/22/16	
AA ID No:	6A20008-29	6A20008-30	6A20008-31	6A20008-32	
Client ID No:	P00343	P00344	P00345	P00346	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	50	5	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**87**	**200**	**11000**	**1200**	10
C23-C32	**74**	**110**	**9800**	**1400**	10
C33-C44	**42**	**58**	**4900**	**820**	10
Surrogates					**%REC Limits**
o-Terphenyl	133%	147%	148%	86%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/21/16	01/22/16	01/21/16	01/22/16	
AA ID No:	6A20008-33	6A20008-34	6A20008-35	6A20008-36	
Client ID No:	P00347	P00348	P00349	P00350	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**37**	**180**	**540**	**420**	10
C23-C32	**74**	**260**	**48**	**170**	10
C33-C44	**50**	**110**	**34**	**110**	10
Surrogates					**%REC Limits**
o-Terphenyl	121%	91%	127%	98%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/21/16	01/21/16	01/21/16	01/21/16	
Date Analyzed:	01/22/16	01/21/16	01/21/16	01/22/16	
AA ID No:	6A20008-37	6A20008-38	6A20008-39	6A20008-40	
Client ID No:	P00351	P00352	P00353	P00354	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**870**	**71**	<10	**300**	10
C23-C32	**220**	**24**	**22**	**100**	10
C33-C44	**100**	**14**	**18**	**69**	10
Surrogates					**%REC Limits**
o-Terphenyl	98%	115%	113%	140%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-41	6A20008-42	6A20008-43	6A20008-44	
Client ID No:	P00355	P00356	P00357	P00358	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	<10	<10	<10	<10	10
C23-C32	<10	<10	<10	<10	10
C33-C44	<10	<10	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	97%	106%	104%	110%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/23/16	01/22/16	01/22/16	
AA ID No:	6A20008-45	6A20008-46	6A20008-47	6A20008-48	
Client ID No:	P00359	P00360	P00361	P00362	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	5	5	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**3000**	**4300**	**23**	<10	10
C23-C32	**2700**	**4300**	<10	<10	10
C33-C44	**1200**	**1900**	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	99%	77%	107%	103%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/23/16	01/23/16	01/22/16	01/22/16	
AA ID No:	6A20008-49	6A20008-50	6A20008-51	6A20008-52	
Client ID No:	P00363	P00364	P00365	P00366	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	5	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**810**	**1400**	**170**	**14**	10
C23-C32	**900**	**1600**	**83**	<10	10
C33-C44	**410**	**850**	**26**	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	86%	90%	147%	105%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/23/16	01/22/16	
AA ID No:	6A20008-53	6A20008-54	6A20008-55	6A20008-56	
Client ID No:	P00367	P00368	P00369	P00370	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**880**	<10	**110**	**690**	10
C23-C32	<10	<10	**110**	<10	10
C33-C44	<10	<10	**87**	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	116%	108%	129%	130%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/23/16	01/23/16	01/23/16	
AA ID No:	6A20008-57	6A20008-58	6A20008-59	6A20008-60	
Client ID No:	P00371	P00372	P00373	P00374	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**14**	**85**	**40**	<10	10
C23-C32	<10	**110**	<10	<10	10
C33-C44	<10	**70**	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	111%	128%	112%	108%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16
Units: mg/kg

Date Sampled:	01/19/16	01/19/16	01/19/16	01/19/16	
Date Prepared:	01/22/16	01/22/16	01/22/16	01/22/16	
Date Analyzed:	01/22/16	01/22/16	01/22/16	01/22/16	
AA ID No:	6A20008-61	6A20008-62	6A20008-63	6A20008-64	
Client ID No:	P00375	P00376	P00377	P00378	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**19**	**180**	**40**	<10	10
C23-C32	<10	**55**	<10	**37**	10
C33-C44	**12**	**29**	<10	**45**	10
Surrogates					**%REC Limits**
o-Terphenyl	112%	129%	106%	105%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes

VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control

Batch B6A2102 - EPA 5035

Blank (B6A2102-BLK1) Prepared: 01/21/16 Analyzed: 01/22/16

Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2102 - EPA 5035										
Blank (B6A2102-BLK1) Continued				Prepared: 01/21/16 Analyzed: 01/22/16						
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2102 - EPA 5035										
Blank (B6A2102-BLK1) Continued				Prepared: 01/21/16 Analyzed: 01/22/16						
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.0615*		*mg/kg*	*0.10*		*61.5*	*70-140*			*S-GC*
Surrogate: Dibromofluoromethane	*0.0795*		*mg/kg*	*0.10*		*79.5*	*70-140*			
Surrogate: Toluene-d8	*0.0715*		*mg/kg*	*0.10*		*71.5*	*70-140*			
LCS (B6A2102-BS1)				Prepared & Analyzed: 01/21/16						
Acetone	**0.0696**	0.050	mg/kg	0.10		69.6	70-130		30	***
tert-Amyl Methyl Ether (TAME)	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
Benzene	**0.0384**	0.010	mg/kg	0.040		96.0	70-130		30	
Bromobenzene	**0.0440**	0.0050	mg/kg	0.040		110	70-130		30	
Bromochloromethane	**0.0466**	0.0050	mg/kg	0.040		116	70-130		30	
Bromodichloromethane	**0.0425**	0.0050	mg/kg	0.040		106	70-130		30	
Bromoform	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130		30	
Bromomethane	**0.0487**	0.0050	mg/kg	0.040		122	70-130		30	
2-Butanone (MEK)	**0.0773**	0.050	mg/kg	0.10		77.3	70-130		30	
tert-Butyl alcohol (TBA)	**0.193**	0.020	mg/kg	0.20		96.6	70-130		30	
sec-Butylbenzene	**0.0351**	0.0050	mg/kg	0.040		87.8	70-130		30	
tert-Butylbenzene	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130		30	
n-Butylbenzene	**0.0329**	0.0050	mg/kg	0.040		82.3	70-130		30	
Carbon Disulfide	**0.0762**	0.0050	mg/kg	0.10		76.2	70-130		30	
Carbon Tetrachloride	**0.0423**	0.0050	mg/kg	0.040		106	70-130		30	
Chlorobenzene	**0.0351**	0.0050	mg/kg	0.040		87.6	70-130		30	
Chloroethane	**0.0403**	0.0050	mg/kg	0.040		101	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2102 - EPA 5035										
LCS (B6A2102-BS1) Continued				Prepared & Analyzed: 01/21/16						
Chloroform	**0.0439**	0.0050	mg/kg	0.040		110	70-130		30	
Chloromethane	**0.0349**	0.0050	mg/kg	0.040		87.4	70-130		30	
2-Chlorotoluene	**0.0358**	0.0050	mg/kg	0.040		89.5	70-130		30	
4-Chlorotoluene	**0.0541**	0.0050	mg/kg	0.040		135	70-130		30	**
1,2-Dibromo-3-chloropropane	**0.0337**	0.010	mg/kg	0.040		84.2	70-130		30	
Dibromochloromethane	**0.0364**	0.0050	mg/kg	0.040		91.0	70-130		30	
1,2-Dibromoethane (EDB)	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130		30	
Dibromomethane	**0.0418**	0.0050	mg/kg	0.040		104	70-130		30	
1,4-Dichlorobenzene	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130		30	
1,3-Dichlorobenzene	**0.0393**	0.0050	mg/kg	0.040		98.3	70-130		30	
1,2-Dichlorobenzene	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
Dichlorodifluoromethane (R12)	**0.0219**	0.0050	mg/kg	0.040		54.8	70-130		30	***
1,1-Dichloroethane	**0.0400**	0.0050	mg/kg	0.040		100	70-130		30	
1,2-Dichloroethane (EDC)	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
trans-1,2-Dichloroethylene	**0.0388**	0.0050	mg/kg	0.040		97.1	70-130		30	
cis-1,2-Dichloroethylene	**0.0436**	0.0050	mg/kg	0.040		109	70-130		30	
1,1-Dichloroethylene	**0.0364**	0.0050	mg/kg	0.040		91.0	70-130		30	
2,2-Dichloropropane	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
1,3-Dichloropropane	**0.0361**	0.0050	mg/kg	0.040		90.2	70-130		30	
1,2-Dichloropropane	**0.0424**	0.0050	mg/kg	0.040		106	70-130		30	
trans-1,3-Dichloropropylene	**0.0326**	0.0050	mg/kg	0.040		81.6	70-130		30	
1,1-Dichloropropylene	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
cis-1,3-Dichloropropylene	**0.0434**	0.0050	mg/kg	0.040		108	70-130		30	
Diisopropyl ether (DIPE)	**0.0451**	0.0050	mg/kg	0.040		113	70-130		30	
Ethylbenzene	**0.0314**	0.0020	mg/kg	0.040		78.4	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0454**	0.0050	mg/kg	0.040		114	70-130		30	
Gasoline Range Organics (GRO)	**0.994**	0.50	mg/kg	1.0		99.4	70-130		30	
Hexachlorobutadiene	**0.0381**	0.010	mg/kg	0.040		95.2	70-130		30	
2-Hexanone (MBK)	**0.0700**	0.050	mg/kg	0.10		70.0	70-130		30	
Isopropylbenzene	**0.0381**	0.0050	mg/kg	0.040		95.2	70-130		30	
4-Isopropyltoluene	**0.0338**	0.0050	mg/kg	0.040		84.6	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2102 - EPA 5035										
LCS (B6A2102-BS1) Continued				Prepared & Analyzed: 01/21/16						
Methyl-tert-Butyl Ether (MTBE)	**0.0845**	0.0050	mg/kg	0.080		106	70-130		30	
Methylene Chloride	**0.0457**	0.050	mg/kg	0.040		114	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.111**	0.050	mg/kg	0.10		111	70-130		30	
Naphthalene	**0.0399**	0.010	mg/kg	0.040		99.8	70-130		30	
n-Propylbenzene	**0.0341**	0.0050	mg/kg	0.040		85.2	70-130		30	
Styrene	**0.0382**	0.0050	mg/kg	0.040		95.6	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0349**	0.0050	mg/kg	0.040		87.2	70-135		30	
Tetrachloroethylene (PCE)	**0.0342**	0.0050	mg/kg	0.040		85.4	70-130		30	
Toluene	**0.0318**	0.0020	mg/kg	0.040		79.6	70-130		30	
1,2,4-Trichlorobenzene	**0.0433**	0.0050	mg/kg	0.040		108	70-130		30	
1,2,3-Trichlorobenzene	**0.0442**	0.0050	mg/kg	0.040		110	70-130		30	
1,1,2-Trichloroethane	**0.0362**	0.0050	mg/kg	0.040		90.5	70-130		30	
1,1,1-Trichloroethane	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
Trichloroethylene (TCE)	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
Trichlorofluoromethane (R11)	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
1,2,3-Trichloropropane	**0.0339**	0.0050	mg/kg	0.040		84.8	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0727**	0.0050	mg/kg	0.080		90.9	70-130		30	
1,3,5-Trimethylbenzene	**0.0357**	0.0050	mg/kg	0.040		89.2	70-130		30	
1,2,4-Trimethylbenzene	**0.0359**	0.0050	mg/kg	0.040		89.6	70-130		30	
Vinyl chloride	**0.0377**	0.0050	mg/kg	0.040		94.4	70-130		30	
o-Xylene	**0.0357**	0.0020	mg/kg	0.040		89.4	70-130		30	
m,p-Xylenes	**0.0751**	0.0020	mg/kg	0.080		93.8	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Surrogate: Dibromofluoromethane	*0.110*		*mg/kg*	*0.10*		*110*	*70-140*			
Surrogate: Toluene-d8	*0.0804*		*mg/kg*	*0.10*		*80.4*	*70-140*			
LCS Dup (B6A2102-BSD1)				Prepared: 01/21/16 Analyzed: 01/22/16						
Acetone	**0.0626**	0.050	mg/kg	0.10		62.6	70-130	10.7	30	***
tert-Amyl Methyl Ether (TAME)	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	5.90	30	
Benzene	**0.0402**	0.010	mg/kg	0.040		100	70-130	4.58	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2102 - EPA 5035										
LCS Dup (B6A2102-BSD1) Continued				Prepared: 01/21/16 Analyzed: 01/22/16						
Bromobenzene	**0.0433**	0.0050	mg/kg	0.040		108	70-130	1.51	30	
Bromochloromethane	**0.0466**	0.0050	mg/kg	0.040		116	70-130	0.0859	30	
Bromodichloromethane	**0.0425**	0.0050	mg/kg	0.040		106	70-130	0.0471	30	
Bromoform	**0.0344**	0.0050	mg/kg	0.040		85.9	70-130	7.88	30	
Bromomethane	**0.0510**	0.0050	mg/kg	0.040		127	70-130	4.62	30	**
2-Butanone (MEK)	**0.0692**	0.050	mg/kg	0.10		69.2	70-130	11.0	30	***
tert-Butyl alcohol (TBA)	**0.169**	0.020	mg/kg	0.20		84.5	70-130	13.3	30	
sec-Butylbenzene	**0.0394**	0.0050	mg/kg	0.040		98.6	70-130	11.5	30	
tert-Butylbenzene	**0.0401**	0.0050	mg/kg	0.040		100	70-130	8.75	30	
n-Butylbenzene	**0.0347**	0.0050	mg/kg	0.040		86.7	70-130	5.27	30	
Carbon Disulfide	**0.0806**	0.0050	mg/kg	0.10		80.6	70-130	5.64	30	
Carbon Tetrachloride	**0.0445**	0.0050	mg/kg	0.040		111	70-130	4.98	30	
Chlorobenzene	**0.0342**	0.0050	mg/kg	0.040		85.6	70-130	2.37	30	
Chloroethane	**0.0445**	0.0050	mg/kg	0.040		111	70-130	10.0	30	
Chloroform	**0.0451**	0.0050	mg/kg	0.040		113	70-130	2.88	30	
Chloromethane	**0.0365**	0.0050	mg/kg	0.040		91.4	70-130	4.48	30	
2-Chlorotoluene	**0.0374**	0.0050	mg/kg	0.040		93.5	70-130	4.43	30	
4-Chlorotoluene	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130	36.4	30	
1,2-Dibromo-3-chloropropane	**0.0315**	0.010	mg/kg	0.040		78.8	70-130	6.57	30	
Dibromochloromethane	**0.0342**	0.0050	mg/kg	0.040		85.4	70-130	6.40	30	
1,2-Dibromoethane (EDB)	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130	5.02	30	
Dibromomethane	**0.0413**	0.0050	mg/kg	0.040		103	70-130	1.11	30	
1,4-Dichlorobenzene	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130	0.255	30	
1,3-Dichlorobenzene	**0.0391**	0.0050	mg/kg	0.040		97.6	70-130	0.663	30	
1,2-Dichlorobenzene	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130	3.60	30	
Dichlorodifluoromethane (R12)	**0.0243**	0.0050	mg/kg	0.040		60.7	70-130	10.2	30	***
1,1-Dichloroethane	**0.0419**	0.0050	mg/kg	0.040		105	70-130	4.49	30	
1,2-Dichloroethane (EDC)	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130	2.32	30	
trans-1,2-Dichloroethylene	**0.0419**	0.0050	mg/kg	0.040		105	70-130	7.63	30	
cis-1,2-Dichloroethylene	**0.0462**	0.0050	mg/kg	0.040		116	70-130	5.79	30	
1,1-Dichloroethylene	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130	7.41	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2102 - EPA 5035										
LCS Dup (B6A2102-BSD1) Continued				Prepared: 01/21/16 Analyzed: 01/22/16						
2,2-Dichloropropane	**0.0428**	0.0050	mg/kg	0.040		107	70-130	6.27	30	
1,3-Dichloropropane	**0.0345**	0.0050	mg/kg	0.040		86.2	70-130	4.53	30	
1,2-Dichloropropane	**0.0422**	0.0050	mg/kg	0.040		105	70-130	0.520	30	
trans-1,3-Dichloropropylene	**0.0312**	0.0050	mg/kg	0.040		78.1	70-130	4.32	30	
1,1-Dichloropropylene	**0.0457**	0.0050	mg/kg	0.040		114	70-130	9.72	30	
cis-1,3-Dichloropropylene	**0.0428**	0.0050	mg/kg	0.040		107	70-130	1.44	30	
Diisopropyl ether (DIPE)	**0.0452**	0.0050	mg/kg	0.040		113	70-130	0.133	30	
Ethylbenzene	**0.0328**	0.0020	mg/kg	0.040		81.9	70-130	4.37	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0454**	0.0050	mg/kg	0.040		114	70-130	0.0881	30	
Gasoline Range Organics (GRO)	**0.972**	0.50	mg/kg	1.0		97.2	70-130	2.20	30	
Hexachlorobutadiene	**0.0409**	0.010	mg/kg	0.040		102	70-130	7.29	30	
2-Hexanone (MBK)	**0.0546**	0.050	mg/kg	0.10		54.6	70-130	24.8	30	***
Isopropylbenzene	**0.0415**	0.0050	mg/kg	0.040		104	70-130	8.45	30	
4-Isopropyltoluene	**0.0373**	0.0050	mg/kg	0.040		93.2	70-130	9.67	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0797**	0.0050	mg/kg	0.080		99.7	70-130	5.85	30	
Methylene Chloride	**0.0488**	0.050	mg/kg	0.040		122	70-130	6.51	30	
4-Methyl-2-pentanone (MIBK)	**0.0959**	0.050	mg/kg	0.10		95.9	70-130	14.5	30	
Naphthalene	**0.0324**	0.010	mg/kg	0.040		80.9	70-130	20.9	30	
n-Propylbenzene	**0.0370**	0.0050	mg/kg	0.040		92.5	70-130	8.27	30	
Styrene	**0.0369**	0.0050	mg/kg	0.040		92.2	70-130	3.51	30	
1,1,1,2-Tetrachloroethane	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130	1.33	30	
1,1,2,2-Tetrachloroethane	**0.0317**	0.0050	mg/kg	0.040		79.4	70-135	9.37	30	
Tetrachloroethylene (PCE)	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130	3.00	30	
Toluene	**0.0419**	0.0020	mg/kg	0.040		105	70-130	27.3	30	
1,2,4-Trichlorobenzene	**0.0375**	0.0050	mg/kg	0.040		93.6	70-130	14.5	30	
1,2,3-Trichlorobenzene	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130	10.5	30	
1,1,2-Trichloroethane	**0.0344**	0.0050	mg/kg	0.040		86.0	70-130	5.16	30	
1,1,1-Trichloroethane	**0.0439**	0.0050	mg/kg	0.040		110	70-130	6.34	30	
Trichloroethylene (TCE)	**0.0435**	0.0050	mg/kg	0.040		109	70-130	5.39	30	
Trichlorofluoromethane (R11)	**0.0444**	0.0050	mg/kg	0.040		111	70-130	9.53	30	
1,2,3-Trichloropropane	**0.0330**	0.0050	mg/kg	0.040		82.6	70-130	2.69	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2102 - EPA 5035										
LCS Dup (B6A2102-BSD1) Continued				Prepared: 01/21/16 Analyzed: 01/22/16						
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0808**	0.0050	mg/kg	0.080		101	70-130	10.5	30	
1,3,5-Trimethylbenzene	**0.0361**	0.0050	mg/kg	0.040		90.2	70-130	1.11	30	
1,2,4-Trimethylbenzene	**0.0370**	0.0050	mg/kg	0.040		92.5	70-130	3.13	30	
Vinyl chloride	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130	0.638	30	
o-Xylene	**0.0351**	0.0020	mg/kg	0.040		87.8	70-130	1.69	30	
m,p-Xylenes	**0.0754**	0.0020	mg/kg	0.080		94.3	70-130	0.452	30	
Surrogate: 4-Bromofluorobenzene	*0.105*		*mg/kg*	*0.10*		*105*	*70-140*			
Surrogate: Dibromofluoromethane	*0.115*		*mg/kg*	*0.10*		*115*	*70-140*			
Surrogate: Toluene-d8	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Batch B6A2203 - EPA 5035										
Blank (B6A2203-BLK1)				Prepared & Analyzed: 01/22/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2203 - EPA 5035										
Blank (B6A2203-BLK1) Continued				Prepared & Analyzed: 01/22/16						
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2203 - EPA 5035										
Blank (B6A2203-BLK1) Continued				Prepared & Analyzed: 01/22/16						
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.0927*		*mg/kg*	*0.10*		*92.7*	*70-140*			
Surrogate: Dibromofluoromethane	*0.100*		*mg/kg*	*0.10*		*100*	*70-140*			
Surrogate: Toluene-d8	*0.108*		*mg/kg*	*0.10*		*108*	*70-140*			
LCS (B6A2203-BS1)				Prepared & Analyzed: 01/22/16						
Acetone	**0.0466**	0.050	mg/kg	0.10		46.6	70-130		30	***
tert-Amyl Methyl Ether (TAME)	**0.0371**	0.0050	mg/kg	0.040		92.7	70-130		30	
Benzene	**0.0368**	0.010	mg/kg	0.040		92.0	70-130		30	
Bromobenzene	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130		30	
Bromochloromethane	**0.0410**	0.0050	mg/kg	0.040		102	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2203 - EPA 5035										
LCS (B6A2203-BS1) Continued				Prepared & Analyzed: 01/22/16						
Bromodichloromethane	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130		30	
Bromoform	**0.0333**	0.0050	mg/kg	0.040		83.2	70-130		30	
Bromomethane	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
2-Butanone (MEK)	**0.0676**	0.050	mg/kg	0.10		67.6	70-130		30	***
tert-Butyl alcohol (TBA)	**0.164**	0.020	mg/kg	0.20		81.8	70-130		30	
sec-Butylbenzene	**0.0353**	0.0050	mg/kg	0.040		88.2	70-130		30	
tert-Butylbenzene	**0.0357**	0.0050	mg/kg	0.040		89.4	70-130		30	
n-Butylbenzene	**0.0362**	0.0050	mg/kg	0.040		90.6	70-130		30	
Carbon Disulfide	**0.0711**	0.0050	mg/kg	0.10		71.1	70-130		30	
Carbon Tetrachloride	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130		30	
Chlorobenzene	**0.0338**	0.0050	mg/kg	0.040		84.4	70-130		30	
Chloroethane	**0.0323**	0.0050	mg/kg	0.040		80.6	70-130		30	
Chloroform	**0.0405**	0.0050	mg/kg	0.040		101	70-130		30	
Chloromethane	**0.0275**	0.0050	mg/kg	0.040		68.6	70-130		30	***
2-Chlorotoluene	**0.0348**	0.0050	mg/kg	0.040		87.1	70-130		30	
4-Chlorotoluene	**0.0350**	0.0050	mg/kg	0.040		87.5	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0292**	0.010	mg/kg	0.040		73.1	70-130		30	
Dibromochloromethane	**0.0324**	0.0050	mg/kg	0.040		81.0	70-130		30	
1,2-Dibromoethane (EDB)	**0.0331**	0.0050	mg/kg	0.040		82.8	70-130		30	
Dibromomethane	**0.0384**	0.0050	mg/kg	0.040		96.1	70-130		30	
1,4-Dichlorobenzene	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130		30	
1,3-Dichlorobenzene	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130		30	
1,2-Dichlorobenzene	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130		30	
Dichlorodifluoromethane (R12)	**0.0174**	0.0050	mg/kg	0.040		43.4	70-130		30	***
1,1-Dichloroethane	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130		30	
1,2-Dichloroethane (EDC)	**0.0368**	0.0050	mg/kg	0.040		92.0	70-130		30	
trans-1,2-Dichloroethylene	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130		30	
cis-1,2-Dichloroethylene	**0.0410**	0.0050	mg/kg	0.040		102	70-130		30	
1,1-Dichloroethylene	**0.0347**	0.0050	mg/kg	0.040		86.8	70-130		30	
2,2-Dichloropropane	**0.0387**	0.0050	mg/kg	0.040		96.8	70-130		30	
1,3-Dichloropropane	**0.0329**	0.0050	mg/kg	0.040		82.2	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2203 - EPA 5035										
LCS (B6A2203-BS1) Continued				Prepared & Analyzed: 01/22/16						
1,2-Dichloropropane	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130		30	
trans-1,3-Dichloropropylene	**0.0300**	0.0050	mg/kg	0.040		75.0	70-130		30	
1,1-Dichloropropylene	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130		30	
cis-1,3-Dichloropropylene	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
Diisopropyl ether (DIPE)	**0.0393**	0.0050	mg/kg	0.040		98.3	70-130		30	
Ethylbenzene	**0.0353**	0.0020	mg/kg	0.040		88.2	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0406**	0.0050	mg/kg	0.040		101	70-130		30	
Gasoline Range Organics (GRO)	**0.950**	0.50	mg/kg	1.0		95.0	70-130		30	
Hexachlorobutadiene	**0.0379**	0.010	mg/kg	0.040		94.8	70-130		30	
2-Hexanone (MBK)	**0.0645**	0.050	mg/kg	0.10		64.5	70-130		30	***
Isopropylbenzene	**0.0339**	0.0050	mg/kg	0.040		84.8	70-130		30	
4-Isopropyltoluene	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0739**	0.0050	mg/kg	0.080		92.3	70-130		30	
Methylene Chloride	**0.0531**	0.050	mg/kg	0.040		133	70-130		30	**
4-Methyl-2-pentanone (MIBK)	**0.0950**	0.050	mg/kg	0.10		95.0	70-130		30	
Naphthalene	**0.0318**	0.010	mg/kg	0.040		79.6	70-130		30	
n-Propylbenzene	**0.0331**	0.0050	mg/kg	0.040		82.8	70-130		30	
Styrene	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0354**	0.0050	mg/kg	0.040		88.5	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0329**	0.0050	mg/kg	0.040		82.4	70-135		30	
Tetrachloroethylene (PCE)	**0.0331**	0.0050	mg/kg	0.040		82.7	70-130		30	
Toluene	**0.0404**	0.0020	mg/kg	0.040		101	70-130		30	
1,2,4-Trichlorobenzene	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
1,2,3-Trichlorobenzene	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
1,1,2-Trichloroethane	**0.0323**	0.0050	mg/kg	0.040		80.9	70-130		30	
1,1,1-Trichloroethane	**0.0416**	0.0050	mg/kg	0.040		104	70-130		30	
Trichloroethylene (TCE)	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130		30	
Trichlorofluoromethane (R11)	**0.0339**	0.0050	mg/kg	0.040		84.8	70-130		30	
1,2,3-Trichloropropane	**0.0327**	0.0050	mg/kg	0.040		81.8	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0703**	0.0050	mg/kg	0.080		87.9	70-130		30	
1,3,5-Trimethylbenzene	**0.0364**	0.0050	mg/kg	0.040		90.9	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2203 - EPA 5035										
LCS (B6A2203-BS1) Continued				Prepared & Analyzed: 01/22/16						
1,2,4-Trimethylbenzene	**0.0369**	0.0050	mg/kg	0.040		92.3	70-130		30	
Vinyl chloride	**0.0300**	0.0050	mg/kg	0.040		75.0	70-130		30	
o-Xylene	**0.0354**	0.0020	mg/kg	0.040		88.6	70-130		30	
m,p-Xylenes	**0.0739**	0.0020	mg/kg	0.080		92.4	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.0928*		*mg/kg*	*0.10*		*92.8*	*70-140*			
Surrogate: Dibromofluoromethane	*0.112*		*mg/kg*	*0.10*		*112*	*70-140*			
Surrogate: Toluene-d8	*0.100*		*mg/kg*	*0.10*		*100*	*70-140*			
LCS Dup (B6A2203-BSD1)				Prepared & Analyzed: 01/22/16						
Acetone	**0.0432**	0.050	mg/kg	0.10		43.2	70-130	7.58	30	***
tert-Amyl Methyl Ether (TAME)	**0.0407**	0.0050	mg/kg	0.040		102	70-130	9.31	30	
Benzene	**0.0349**	0.010	mg/kg	0.040		87.2	70-130	5.36	30	
Bromobenzene	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130	0.986	30	
Bromochloromethane	**0.0421**	0.0050	mg/kg	0.040		105	70-130	2.69	30	
Bromodichloromethane	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	4.08	30	
Bromoform	**0.0401**	0.0050	mg/kg	0.040		100	70-130	18.6	30	
Bromomethane	**0.0389**	0.0050	mg/kg	0.040		97.4	70-130	5.01	30	
2-Butanone (MEK)	**0.0719**	0.050	mg/kg	0.10		71.9	70-130	6.19	30	
tert-Butyl alcohol (TBA)	**0.210**	0.020	mg/kg	0.20		105	70-130	24.9	30	
sec-Butylbenzene	**0.0338**	0.0050	mg/kg	0.040		84.5	70-130	4.23	30	
tert-Butylbenzene	**0.0337**	0.0050	mg/kg	0.040		84.2	70-130	5.93	30	
n-Butylbenzene	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130	2.40	30	
Carbon Disulfide	**0.0645**	0.0050	mg/kg	0.10		64.5	70-130	9.71	30	***
Carbon Tetrachloride	**0.0353**	0.0050	mg/kg	0.040		88.2	70-130	8.99	30	
Chlorobenzene	**0.0363**	0.0050	mg/kg	0.040		90.7	70-130	7.08	30	
Chloroethane	**0.0321**	0.0050	mg/kg	0.040		80.3	70-130	0.435	30	
Chloroform	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130	1.39	30	
Chloromethane	**0.0298**	0.0050	mg/kg	0.040		74.6	70-130	8.31	30	
2-Chlorotoluene	**0.0329**	0.0050	mg/kg	0.040		82.3	70-130	5.67	30	
4-Chlorotoluene	**0.0334**	0.0050	mg/kg	0.040		83.4	70-130	4.80	30	
1,2-Dibromo-3-chloropropane	**0.0319**	0.010	mg/kg	0.040		79.8	70-130	8.83	30	
Dibromochloromethane	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130	15.8	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2203 - EPA 5035										
LCS Dup (B6A2203-BSD1) Continued				Prepared & Analyzed: 01/22/16						
1,2-Dibromoethane (EDB)	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130	14.2	30	
Dibromomethane	**0.0413**	0.0050	mg/kg	0.040		103	70-130	7.12	30	
1,4-Dichlorobenzene	**0.0365**	0.0050	mg/kg	0.040		91.2	70-130	4.08	30	
1,3-Dichlorobenzene	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130	1.17	30	
1,2-Dichlorobenzene	**0.0379**	0.0050	mg/kg	0.040		94.7	70-130	0.316	30	
Dichlorodifluoromethane (R12)	**0.0167**	0.0050	mg/kg	0.040		41.7	70-130	4.00	30	***
1,1-Dichloroethane	**0.0358**	0.0050	mg/kg	0.040		89.6	70-130	1.33	30	
1,2-Dichloroethane (EDC)	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130	4.36	30	
trans-1,2-Dichloroethylene	**0.0348**	0.0050	mg/kg	0.040		86.9	70-130	6.89	30	
cis-1,2-Dichloroethylene	**0.0411**	0.0050	mg/kg	0.040		103	70-130	0.292	30	
1,1-Dichloroethylene	**0.0323**	0.0050	mg/kg	0.040		80.8	70-130	7.22	30	
2,2-Dichloropropane	**0.0354**	0.0050	mg/kg	0.040		88.6	70-130	8.90	30	
1,3-Dichloropropane	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130	14.0	30	
1,2-Dichloropropane	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130	1.05	30	
trans-1,3-Dichloropropylene	**0.0340**	0.0050	mg/kg	0.040		84.9	70-130	12.3	30	
1,1-Dichloropropylene	**0.0341**	0.0050	mg/kg	0.040		85.3	70-130	15.3	30	
cis-1,3-Dichloropropylene	**0.0407**	0.0050	mg/kg	0.040		102	70-130	0.838	30	
Diisopropyl ether (DIPE)	**0.0413**	0.0050	mg/kg	0.040		103	70-130	4.96	30	
Ethylbenzene	**0.0371**	0.0020	mg/kg	0.040		92.8	70-130	5.03	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0436**	0.0050	mg/kg	0.040		109	70-130	7.22	30	
Gasoline Range Organics (GRO)	**1.19**	0.50	mg/kg	1.0		119	70-130	22.6	30	
Hexachlorobutadiene	**0.0370**	0.010	mg/kg	0.040		92.4	70-130	2.56	30	
2-Hexanone (MBK)	**0.0772**	0.050	mg/kg	0.10		77.2	70-130	17.9	30	
Isopropylbenzene	**0.0314**	0.0050	mg/kg	0.040		78.6	70-130	7.71	30	
4-Isopropyltoluene	**0.0358**	0.0050	mg/kg	0.040		89.6	70-130	2.37	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0817**	0.0050	mg/kg	0.080		102	70-130	10.1	30	
Methylene Chloride	**0.0546**	0.050	mg/kg	0.040		136	70-130	2.82	30	**
4-Methyl-2-pentanone (MIBK)	**0.119**	0.050	mg/kg	0.10		119	70-130	22.6	30	
Naphthalene	**0.0352**	0.010	mg/kg	0.040		88.0	70-130	10.1	30	
n-Propylbenzene	**0.0313**	0.0050	mg/kg	0.040		78.2	70-130	5.84	30	
Styrene	**0.0421**	0.0050	mg/kg	0.040		105	70-130	9.77	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2203 - EPA 5035										
LCS Dup (B6A2203-BSD1) Continued				Prepared & Analyzed: 01/22/16						
1,1,1,2-Tetrachloroethane	**0.0391**	0.0050	mg/kg	0.040		97.6	70-130	9.83	30	
1,1,2,2-Tetrachloroethane	**0.0384**	0.0050	mg/kg	0.040		96.0	70-135	15.3	30	
Tetrachloroethylene (PCE)	**0.0353**	0.0050	mg/kg	0.040		88.2	70-130	6.44	30	
Toluene	**0.0426**	0.0020	mg/kg	0.040		106	70-130	5.11	30	
1,2,4-Trichlorobenzene	**0.0407**	0.0050	mg/kg	0.040		102	70-130	0.392	30	
1,2,3-Trichlorobenzene	**0.0421**	0.0050	mg/kg	0.040		105	70-130	4.76	30	
1,1,2-Trichloroethane	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130	15.6	30	
1,1,1-Trichloroethane	**0.0361**	0.0050	mg/kg	0.040		90.2	70-130	14.1	30	
Trichloroethylene (TCE)	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130	0.845	30	
Trichlorofluoromethane (R11)	**0.0326**	0.0050	mg/kg	0.040		81.6	70-130	3.97	30	
1,2,3-Trichloropropane	**0.0400**	0.0050	mg/kg	0.040		100	70-130	20.1	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0653**	0.0050	mg/kg	0.080		81.6	70-130	7.40	30	
1,3,5-Trimethylbenzene	**0.0354**	0.0050	mg/kg	0.040		88.6	70-130	2.62	30	
1,2,4-Trimethylbenzene	**0.0356**	0.0050	mg/kg	0.040		88.9	70-130	3.75	30	
Vinyl chloride	**0.0300**	0.0050	mg/kg	0.040		75.0	70-130	0.00	30	
o-Xylene	**0.0391**	0.0020	mg/kg	0.040		97.8	70-130	9.93	30	
m,p-Xylenes	**0.0797**	0.0020	mg/kg	0.080		99.6	70-130	7.50	30	
Surrogate: 4-Bromofluorobenzene	*0.0825*		*mg/kg*	*0.10*		*82.5*	*70-140*			
Surrogate: Dibromofluoromethane	*0.107*		*mg/kg*	*0.10*		*107*	*70-140*			
Surrogate: Toluene-d8	*0.109*		*mg/kg*	*0.10*		*109*	*70-140*			
Batch B6A2206 - EPA 5035										
Blank (B6A2206-BLK1)				Prepared & Analyzed: 01/22/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
Blank (B6A2206-BLK1) Continued				Prepared & Analyzed: 01/22/16						
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
Blank (B6A2206-BLK1) Continued				Prepared & Analyzed: 01/22/16						
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
Blank (B6A2206-BLK1) Continued				Prepared & Analyzed: 01/22/16						
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.101*		*mg/kg*	*0.10*		*101*	*70-140*			
Surrogate: Dibromofluoromethane	*0.102*		*mg/kg*	*0.10*		*102*	*70-140*			
Surrogate: Toluene-d8	*0.105*		*mg/kg*	*0.10*		*105*	*70-140*			
LCS (B6A2206-BS1)				Prepared & Analyzed: 01/22/16						
Acetone	**0.0885**	0.050	mg/kg	0.10		88.5	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0367**	0.0050	mg/kg	0.040		91.7	70-130		30	
Benzene	**0.0415**	0.010	mg/kg	0.040		104	70-130		30	
Bromobenzene	**0.0399**	0.0050	mg/kg	0.040		99.6	70-130		30	
Bromochloromethane	**0.0381**	0.0050	mg/kg	0.040		95.3	70-130		30	
Bromodichloromethane	**0.0421**	0.0050	mg/kg	0.040		105	70-130		30	
Bromoform	**0.0368**	0.0050	mg/kg	0.040		92.0	70-130		30	
Bromomethane	**0.0461**	0.0050	mg/kg	0.040		115	70-130		30	
2-Butanone (MEK)	**0.0930**	0.050	mg/kg	0.10		93.0	70-130		30	
tert-Butyl alcohol (TBA)	**0.202**	0.020	mg/kg	0.20		101	70-130		30	
sec-Butylbenzene	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
tert-Butylbenzene	**0.0390**	0.0050	mg/kg	0.040		97.4	70-130		30	
n-Butylbenzene	**0.0420**	0.0050	mg/kg	0.040		105	70-130		30	
Carbon Disulfide	**0.110**	0.0050	mg/kg	0.10		110	70-130		30	
Carbon Tetrachloride	**0.0413**	0.0050	mg/kg	0.040		103	70-130		30	
Chlorobenzene	**0.0350**	0.0050	mg/kg	0.040		87.5	70-130		30	
Chloroethane	**0.0376**	0.0050	mg/kg	0.040		93.9	70-130		30	
Chloroform	**0.0426**	0.0050	mg/kg	0.040		106	70-130		30	
Chloromethane	**0.0428**	0.0050	mg/kg	0.040		107	70-130		30	
2-Chlorotoluene	**0.0413**	0.0050	mg/kg	0.040		103	70-130		30	
4-Chlorotoluene	**0.0425**	0.0050	mg/kg	0.040		106	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0396**	0.010	mg/kg	0.040		99.1	70-130		30	
Dibromochloromethane	**0.0342**	0.0050	mg/kg	0.040		85.6	70-130		30	
1,2-Dibromoethane (EDB)	**0.0370**	0.0050	mg/kg	0.040		92.6	70-130		30	
Dibromomethane	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
1,4-Dichlorobenzene	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
LCS (B6A2206-BS1) Continued				Prepared & Analyzed: 01/22/16						
1,3-Dichlorobenzene	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
1,2-Dichlorobenzene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
Dichlorodifluoromethane (R12)	**0.0329**	0.0050	mg/kg	0.040		82.4	70-130		30	
1,1-Dichloroethane	**0.0450**	0.0050	mg/kg	0.040		112	70-130		30	
1,2-Dichloroethane (EDC)	**0.0414**	0.0050	mg/kg	0.040		103	70-130		30	
trans-1,2-Dichloroethylene	**0.0428**	0.0050	mg/kg	0.040		107	70-130		30	
cis-1,2-Dichloroethylene	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
1,1-Dichloroethylene	**0.0438**	0.0050	mg/kg	0.040		110	70-130		30	
2,2-Dichloropropane	**0.0451**	0.0050	mg/kg	0.040		113	70-130		30	
1,3-Dichloropropane	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130		30	
1,2-Dichloropropane	**0.0445**	0.0050	mg/kg	0.040		111	70-130		30	
trans-1,3-Dichloropropylene	**0.0353**	0.0050	mg/kg	0.040		88.3	70-130		30	
1,1-Dichloropropylene	**0.0467**	0.0050	mg/kg	0.040		117	70-130		30	
cis-1,3-Dichloropropylene	**0.0390**	0.0050	mg/kg	0.040		97.4	70-130		30	
Diisopropyl ether (DIPE)	**0.0470**	0.0050	mg/kg	0.040		118	70-130		30	
Ethylbenzene	**0.0378**	0.0020	mg/kg	0.040		94.5	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0431**	0.0050	mg/kg	0.040		108	70-130		30	
Gasoline Range Organics (GRO)	**1.05**	0.50	mg/kg	1.0		105	70-130		30	
Hexachlorobutadiene	**0.0417**	0.010	mg/kg	0.040		104	70-130		30	
2-Hexanone (MBK)	**0.0985**	0.050	mg/kg	0.10		98.5	70-130		30	
Isopropylbenzene	**0.0413**	0.0050	mg/kg	0.040		103	70-130		30	
4-Isopropyltoluene	**0.0395**	0.0050	mg/kg	0.040		98.6	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0628**	0.0050	mg/kg	0.080		78.5	70-130		30	
Methylene Chloride	**0.0461**	0.050	mg/kg	0.040		115	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.100**	0.050	mg/kg	0.10		100	70-130		30	
Naphthalene	**0.0416**	0.010	mg/kg	0.040		104	70-130		30	
n-Propylbenzene	**0.0420**	0.0050	mg/kg	0.040		105	70-130		30	
Styrene	**0.0378**	0.0050	mg/kg	0.040		94.4	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0361**	0.0050	mg/kg	0.040		90.2	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0366**	0.0050	mg/kg	0.040		91.6	70-135		30	
Tetrachloroethylene (PCE)	**0.0368**	0.0050	mg/kg	0.040		92.0	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
LCS (B6A2206-BS1) Continued				Prepared & Analyzed: 01/22/16						
Toluene	**0.0384**	0.0020	mg/kg	0.040		96.0	70-130		30	
1,2,4-Trichlorobenzene	**0.0420**	0.0050	mg/kg	0.040		105	70-130		30	
1,2,3-Trichlorobenzene	**0.0418**	0.0050	mg/kg	0.040		104	70-130		30	
1,1,2-Trichloroethane	**0.0368**	0.0050	mg/kg	0.040		92.1	70-130		30	
1,1,1-Trichloroethane	**0.0422**	0.0050	mg/kg	0.040		106	70-130		30	
Trichloroethylene (TCE)	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
Trichlorofluoromethane (R11)	**0.0390**	0.0050	mg/kg	0.040		97.4	70-130		30	
1,2,3-Trichloropropane	**0.0356**	0.0050	mg/kg	0.040		89.0	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0926**	0.0050	mg/kg	0.080		116	70-130		30	
1,3,5-Trimethylbenzene	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
1,2,4-Trimethylbenzene	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
Vinyl chloride	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130		30	
o-Xylene	**0.0376**	0.0020	mg/kg	0.040		94.1	70-130		30	
m,p-Xylenes	**0.0762**	0.0020	mg/kg	0.080		95.2	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.103*		*mg/kg*	*0.10*		*103*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0957*		*mg/kg*	*0.10*		*95.7*	*70-140*			
Surrogate: Toluene-d8	*0.0934*		*mg/kg*	*0.10*		*93.4*	*70-140*			
LCS Dup (B6A2206-BSD1)				Prepared & Analyzed: 01/22/16						
Acetone	**0.0967**	0.050	mg/kg	0.10		96.7	70-130	8.86	30	
tert-Amyl Methyl Ether (TAME)	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130	7.10	30	
Benzene	**0.0444**	0.010	mg/kg	0.040		111	70-130	6.75	30	
Bromobenzene	**0.0387**	0.0050	mg/kg	0.040		96.8	70-130	2.90	30	
Bromochloromethane	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130	3.86	30	
Bromodichloromethane	**0.0474**	0.0050	mg/kg	0.040		118	70-130	11.8	30	
Bromoform	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130	3.00	30	
Bromomethane	**0.0443**	0.0050	mg/kg	0.040		111	70-130	3.94	30	
2-Butanone (MEK)	**0.0992**	0.050	mg/kg	0.10		99.2	70-130	6.37	30	
tert-Butyl alcohol (TBA)	**0.226**	0.020	mg/kg	0.20		113	70-130	11.1	30	
sec-Butylbenzene	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130	5.08	30	
tert-Butylbenzene	**0.0368**	0.0050	mg/kg	0.040		92.0	70-130	5.65	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
LCS Dup (B6A2206-BSD1) Continued				Prepared & Analyzed: 01/22/16						
n-Butylbenzene	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130	5.78	30	
Carbon Disulfide	**0.111**	0.0050	mg/kg	0.10		111	70-130	1.48	30	
Carbon Tetrachloride	**0.0426**	0.0050	mg/kg	0.040		107	70-130	3.19	30	
Chlorobenzene	**0.0345**	0.0050	mg/kg	0.040		86.3	70-130	1.38	30	
Chloroethane	**0.0366**	0.0050	mg/kg	0.040		91.6	70-130	2.48	30	
Chloroform	**0.0464**	0.0050	mg/kg	0.040		116	70-130	8.68	30	
Chloromethane	**0.0407**	0.0050	mg/kg	0.040		102	70-130	4.98	30	
2-Chlorotoluene	**0.0415**	0.0050	mg/kg	0.040		104	70-130	0.483	30	
4-Chlorotoluene	**0.0410**	0.0050	mg/kg	0.040		102	70-130	3.69	30	
1,2-Dibromo-3-chloropropane	**0.0420**	0.010	mg/kg	0.040		105	70-130	5.78	30	
Dibromochloromethane	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130	3.33	30	
1,2-Dibromoethane (EDB)	**0.0379**	0.0050	mg/kg	0.040		94.7	70-130	2.24	30	
Dibromomethane	**0.0455**	0.0050	mg/kg	0.040		114	70-130	12.4	30	
1,4-Dichlorobenzene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130	1.84	30	
1,3-Dichlorobenzene	**0.0373**	0.0050	mg/kg	0.040		93.2	70-130	3.53	30	
1,2-Dichlorobenzene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130	0.104	30	
Dichlorodifluoromethane (R12)	**0.0325**	0.0050	mg/kg	0.040		81.3	70-130	1.28	30	
1,1-Dichloroethane	**0.0476**	0.0050	mg/kg	0.040		119	70-130	5.66	30	
1,2-Dichloroethane (EDC)	**0.0488**	0.0050	mg/kg	0.040		122	70-130	16.6	30	
trans-1,2-Dichloroethylene	**0.0441**	0.0050	mg/kg	0.040		110	70-130	3.04	30	
cis-1,2-Dichloroethylene	**0.0420**	0.0050	mg/kg	0.040		105	70-130	3.93	30	
1,1-Dichloroethylene	**0.0424**	0.0050	mg/kg	0.040		106	70-130	3.29	30	
2,2-Dichloropropane	**0.0461**	0.0050	mg/kg	0.040		115	70-130	2.15	30	
1,3-Dichloropropane	**0.0405**	0.0050	mg/kg	0.040		101	70-130	6.00	30	
1,2-Dichloropropane	**0.0489**	0.0050	mg/kg	0.040		122	70-130	9.46	30	
trans-1,3-Dichloropropylene	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130	3.94	30	
1,1-Dichloropropylene	**0.0490**	0.0050	mg/kg	0.040		122	70-130	4.72	30	
cis-1,3-Dichloropropylene	**0.0426**	0.0050	mg/kg	0.040		106	70-130	8.83	30	
Diisopropyl ether (DIPE)	**0.0520**	0.0050	mg/kg	0.040		130	70-130	10.1	30	
Ethylbenzene	**0.0367**	0.0020	mg/kg	0.040		91.9	70-130	2.79	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0489**	0.0050	mg/kg	0.040		122	70-130	12.5	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
LCS Dup (B6A2206-BSD1) Continued				Prepared & Analyzed: 01/22/16						
Gasoline Range Organics (GRO)	**1.05**	0.50	mg/kg	1.0		105	70-130	0.508	30	
Hexachlorobutadiene	**0.0381**	0.010	mg/kg	0.040		95.2	70-130	8.93	30	
2-Hexanone (MBK)	**0.104**	0.050	mg/kg	0.10		104	70-130	5.16	30	
Isopropylbenzene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	6.34	30	
4-Isopropyltoluene	**0.0375**	0.0050	mg/kg	0.040		93.6	70-130	5.20	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0699**	0.0050	mg/kg	0.080		87.4	70-130	10.7	30	
Methylene Chloride	**0.0450**	0.050	mg/kg	0.040		112	70-130	2.41	30	
4-Methyl-2-pentanone (MIBK)	**0.110**	0.050	mg/kg	0.10		110	70-130	9.17	30	
Naphthalene	**0.0391**	0.010	mg/kg	0.040		97.7	70-130	6.15	30	
n-Propylbenzene	**0.0399**	0.0050	mg/kg	0.040		99.7	70-130	5.23	30	
Styrene	**0.0373**	0.0050	mg/kg	0.040		93.2	70-130	1.33	30	
1,1,1,2-Tetrachloroethane	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130	1.76	30	
1,1,2,2-Tetrachloroethane	**0.0383**	0.0050	mg/kg	0.040		95.8	70-135	4.59	30	
Tetrachloroethylene (PCE)	**0.0353**	0.0050	mg/kg	0.040		88.2	70-130	4.33	30	
Toluene	**0.0376**	0.0020	mg/kg	0.040		94.0	70-130	2.21	30	
1,2,4-Trichlorobenzene	**0.0400**	0.0050	mg/kg	0.040		100	70-130	4.83	30	
1,2,3-Trichlorobenzene	**0.0400**	0.0050	mg/kg	0.040		100	70-130	4.30	30	
1,1,2-Trichloroethane	**0.0382**	0.0050	mg/kg	0.040		95.6	70-130	3.73	30	
1,1,1-Trichloroethane	**0.0451**	0.0050	mg/kg	0.040		113	70-130	6.60	30	
Trichloroethylene (TCE)	**0.0439**	0.0050	mg/kg	0.040		110	70-130	5.67	30	
Trichlorofluoromethane (R11)	**0.0356**	0.0050	mg/kg	0.040		89.0	70-130	9.01	30	
1,2,3-Trichloropropane	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130	4.29	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0934**	0.0050	mg/kg	0.080		117	70-130	0.925	30	
1,3,5-Trimethylbenzene	**0.0404**	0.0050	mg/kg	0.040		101	70-130	3.26	30	
1,2,4-Trimethylbenzene	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130	3.79	30	
Vinyl chloride	**0.0409**	0.0050	mg/kg	0.040		102	70-130	3.84	30	
o-Xylene	**0.0365**	0.0020	mg/kg	0.040		91.4	70-130	2.97	30	
m,p-Xylenes	**0.0734**	0.0020	mg/kg	0.080		91.7	70-130	3.80	30	
Surrogate: 4-Bromofluorobenzene	*0.102*		*mg/kg*	*0.10*		*102*	*70-140*			
Surrogate: Dibromofluoromethane	*0.102*		*mg/kg*	*0.10*		*102*	*70-140*			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2206 - EPA 5035										
LCS Dup (B6A2206-BSD1) Continued				Prepared & Analyzed: 01/22/16						
Surrogate: Toluene-d8	*0.0935*		*mg/kg*	*0.10*		*93.5*	*70-140*			
Batch B6A2216 - EPA 5035										
Blank (B6A2216-BLK1)				Prepared: 01/22/16 Analyzed: 01/23/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes

VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control

Batch B6A2216 - EPA 5035

Blank (B6A2216-BLK1) Continued Prepared: 01/22/16 Analyzed: 01/23/16

Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg
1,1-Dichloroethane	<0.0050	0.0050	mg/kg
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg
2,2-Dichloropropane	<0.0050	0.0050	mg/kg
1,3-Dichloropropane	<0.0050	0.0050	mg/kg
1,2-Dichloropropane	<0.0050	0.0050	mg/kg
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg
Ethylbenzene	<0.0020	0.0020	mg/kg
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg
Hexachlorobutadiene	<0.010	0.010	mg/kg
2-Hexanone (MBK)	<0.050	0.050	mg/kg
Isopropylbenzene	<0.0050	0.0050	mg/kg
4-Isopropyltoluene	<0.0050	0.0050	mg/kg
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg
Methylene Chloride	<0.050	0.050	mg/kg
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg
Naphthalene	<0.010	0.010	mg/kg
n-Propylbenzene	<0.0050	0.0050	mg/kg
Styrene	<0.0050	0.0050	mg/kg
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg
Toluene	<0.0020	0.0020	mg/kg
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2216 - EPA 5035										
Blank (B6A2216-BLK1) Continued				Prepared: 01/22/16 Analyzed: 01/23/16						
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.107*		*mg/kg*	*0.10*		*107*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0951*		*mg/kg*	*0.10*		*95.1*	*70-140*			
Surrogate: Toluene-d8	*0.0994*		*mg/kg*	*0.10*		*99.4*	*70-140*			
LCS (B6A2216-BS1)				Prepared: 01/22/16 Analyzed: 01/23/16						
Acetone	**0.0747**	0.050	mg/kg	0.10		74.7	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0308**	0.0050	mg/kg	0.040		76.9	70-130		30	
Benzene	**0.0328**	0.010	mg/kg	0.040		81.9	70-130		30	
Bromobenzene	**0.0345**	0.0050	mg/kg	0.040		86.2	70-130		30	
Bromochloromethane	**0.0282**	0.0050	mg/kg	0.040		70.4	70-130		30	
Bromodichloromethane	**0.0304**	0.0050	mg/kg	0.040		75.9	70-130		30	
Bromoform	**0.0311**	0.0050	mg/kg	0.040		77.8	70-130		30	
Bromomethane	**0.0369**	0.0050	mg/kg	0.040		92.3	70-130		30	
2-Butanone (MEK)	**0.0771**	0.050	mg/kg	0.10		77.1	70-130		30	
tert-Butyl alcohol (TBA)	**0.196**	0.020	mg/kg	0.20		98.0	70-130		30	
sec-Butylbenzene	**0.0368**	0.0050	mg/kg	0.040		92.1	70-130		30	
tert-Butylbenzene	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
n-Butylbenzene	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130		30	
Carbon Disulfide	**0.0700**	0.0050	mg/kg	0.10		70.0	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2216 - EPA 5035										
LCS (B6A2216-BS1) Continued				Prepared: 01/22/16 Analyzed: 01/23/16						
Carbon Tetrachloride	**0.0357**	0.0050	mg/kg	0.040		89.4	70-130		30	
Chlorobenzene	**0.0351**	0.0050	mg/kg	0.040		87.8	70-130		30	
Chloroethane	**0.0327**	0.0050	mg/kg	0.040		81.7	70-130		30	
Chloroform	**0.0326**	0.0050	mg/kg	0.040		81.4	70-130		30	
Chloromethane	**0.0283**	0.0050	mg/kg	0.040		70.7	70-130		30	
2-Chlorotoluene	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130		30	
4-Chlorotoluene	**0.0359**	0.0050	mg/kg	0.040		89.6	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0331**	0.010	mg/kg	0.040		82.8	70-130		30	
Dibromochloromethane	**0.0330**	0.0050	mg/kg	0.040		82.6	70-130		30	
1,2-Dibromoethane (EDB)	**0.0341**	0.0050	mg/kg	0.040		85.3	70-130		30	
Dibromomethane	**0.0315**	0.0050	mg/kg	0.040		78.8	70-130		30	
1,4-Dichlorobenzene	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130		30	
1,3-Dichlorobenzene	**0.0337**	0.0050	mg/kg	0.040		84.4	70-130		30	
1,2-Dichlorobenzene	**0.0339**	0.0050	mg/kg	0.040		84.7	70-130		30	
Dichlorodifluoromethane (R12)	**0.0461**	0.0050	mg/kg	0.040		115	70-130		30	
1,1-Dichloroethane	**0.0317**	0.0050	mg/kg	0.040		79.2	70-130		30	
1,2-Dichloroethane (EDC)	**0.0304**	0.0050	mg/kg	0.040		75.9	70-130		30	
trans-1,2-Dichloroethylene	**0.0336**	0.0050	mg/kg	0.040		84.0	70-130		30	
cis-1,2-Dichloroethylene	**0.0432**	0.0050	mg/kg	0.040		108	70-130		30	
1,1-Dichloroethylene	**0.0333**	0.0050	mg/kg	0.040		83.2	70-130		30	
2,2-Dichloropropane	**0.0290**	0.0050	mg/kg	0.040		72.6	70-130		30	
1,3-Dichloropropane	**0.0345**	0.0050	mg/kg	0.040		86.4	70-130		30	
1,2-Dichloropropane	**0.0322**	0.0050	mg/kg	0.040		80.6	70-130		30	
trans-1,3-Dichloropropylene	**0.0324**	0.0050	mg/kg	0.040		80.9	70-130		30	
1,1-Dichloropropylene	**0.0313**	0.0050	mg/kg	0.040		78.3	70-130		30	
cis-1,3-Dichloropropylene	**0.0310**	0.0050	mg/kg	0.040		77.6	70-130		30	
Diisopropyl ether (DIPE)	**0.0292**	0.0050	mg/kg	0.040		73.0	70-130		30	
Ethylbenzene	**0.0335**	0.0020	mg/kg	0.040		83.8	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0301**	0.0050	mg/kg	0.040		75.2	70-130		30	
Gasoline Range Organics (GRO)	**1.17**	0.50	mg/kg	1.0		117	70-130		30	
Hexachlorobutadiene	**0.0375**	0.010	mg/kg	0.040		93.7	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2216 - EPA 5035										
LCS (B6A2216-BS1) Continued				Prepared: 01/22/16 Analyzed: 01/23/16						
2-Hexanone (MBK)	**0.0704**	0.050	mg/kg	0.10		70.4	70-130		30	
Isopropylbenzene	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130		30	
4-Isopropyltoluene	**0.0382**	0.0050	mg/kg	0.040		95.6	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0647**	0.0050	mg/kg	0.080		80.9	70-130		30	
Methylene Chloride	**0.0422**	0.050	mg/kg	0.040		106	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.0760**	0.050	mg/kg	0.10		76.0	70-130		30	
Naphthalene	**0.0333**	0.010	mg/kg	0.040		83.4	70-130		30	
n-Propylbenzene	**0.0355**	0.0050	mg/kg	0.040		88.8	70-130		30	
Styrene	**0.0353**	0.0050	mg/kg	0.040		88.3	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0336**	0.0050	mg/kg	0.040		84.0	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0337**	0.0050	mg/kg	0.040		84.2	70-135		30	
Tetrachloroethylene (PCE)	**0.0339**	0.0050	mg/kg	0.040		84.8	70-130		30	
Toluene	**0.0336**	0.0020	mg/kg	0.040		83.9	70-130		30	
1,2,4-Trichlorobenzene	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
1,2,3-Trichlorobenzene	**0.0390**	0.0050	mg/kg	0.040		97.5	70-130		30	
1,1,2-Trichloroethane	**0.0345**	0.0050	mg/kg	0.040		86.2	70-130		30	
1,1,1-Trichloroethane	**0.0330**	0.0050	mg/kg	0.040		82.5	70-130		30	
Trichloroethylene (TCE)	**0.0313**	0.0050	mg/kg	0.040		78.2	70-130		30	
Trichlorofluoromethane (R11)	**0.0406**	0.0050	mg/kg	0.040		102	70-130		30	
1,2,3-Trichloropropane	**0.0324**	0.0050	mg/kg	0.040		81.0	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0674**	0.0050	mg/kg	0.080		84.2	70-130		30	
1,3,5-Trimethylbenzene	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130		30	
1,2,4-Trimethylbenzene	**0.0379**	0.0050	mg/kg	0.040		94.6	70-130		30	
Vinyl chloride	**0.0388**	0.0050	mg/kg	0.040		96.9	70-130		30	
o-Xylene	**0.0345**	0.0020	mg/kg	0.040		86.2	70-130		30	
m,p-Xylenes	**0.0704**	0.0020	mg/kg	0.080		88.0	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.0925*		*mg/kg*	*0.10*		*92.5*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0923*		*mg/kg*	*0.10*		*92.3*	*70-140*			
Surrogate: Toluene-d8	*0.0944*		*mg/kg*	*0.10*		*94.4*	*70-140*			
Batch B6A2530 - EPA 5035										

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
Blank (B6A2530-BLK1)				Prepared & Analyzed: 01/25/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
Blank (B6A2530-BLK1) Continued				Prepared & Analyzed: 01/25/16						
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
Blank (B6A2530-BLK1) Continued				Prepared & Analyzed: 01/25/16						
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.0901*		*mg/kg*	*0.10*		*90.1*	*70-140*			
Surrogate: Dibromofluoromethane	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Surrogate: Toluene-d8	*0.107*		*mg/kg*	*0.10*		*107*	*70-140*			
LCS (B6A2530-BS1)				Prepared: 01/25/16 Analyzed: 01/26/16						
Acetone	**0.0790**	0.050	mg/kg	0.10		79.0	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130		30	
Benzene	**0.0327**	0.010	mg/kg	0.040		81.6	70-130		30	
Bromobenzene	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130		30	
Bromochloromethane	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130		30	
Bromodichloromethane	**0.0359**	0.0050	mg/kg	0.040		89.8	70-130		30	
Bromoform	**0.0435**	0.0050	mg/kg	0.040		109	70-130		30	
Bromomethane	**0.0447**	0.0050	mg/kg	0.040		112	70-130		30	
2-Butanone (MEK)	**0.132**	0.050	mg/kg	0.10		132	70-130		30	**
tert-Butyl alcohol (TBA)	**0.198**	0.020	mg/kg	0.20		99.2	70-130		30	
sec-Butylbenzene	**0.0368**	0.0050	mg/kg	0.040		92.1	70-130		30	
tert-Butylbenzene	**0.0370**	0.0050	mg/kg	0.040		92.4	70-130		30	
n-Butylbenzene	**0.0376**	0.0050	mg/kg	0.040		93.9	70-130		30	
Carbon Disulfide	**0.120**	0.0050	mg/kg	0.10		120	70-130		30	
Carbon Tetrachloride	**0.0360**	0.0050	mg/kg	0.040		90.0	70-130		30	
Chlorobenzene	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130		30	
Chloroethane	**0.0397**	0.0050	mg/kg	0.040		99.2	70-130		30	
Chloroform	**0.0374**	0.0050	mg/kg	0.040		93.5	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
LCS (B6A2530-BS1) Continued				Prepared: 01/25/16 Analyzed: 01/26/16						
Chloromethane	**0.0330**	0.0050	mg/kg	0.040		82.4	70-130		30	
2-Chlorotoluene	**0.0359**	0.0050	mg/kg	0.040		89.6	70-130		30	
4-Chlorotoluene	**0.0358**	0.0050	mg/kg	0.040		89.4	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0367**	0.010	mg/kg	0.040		91.6	70-130		30	
Dibromochloromethane	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
1,2-Dibromoethane (EDB)	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
Dibromomethane	**0.0381**	0.0050	mg/kg	0.040		95.2	70-130		30	
1,4-Dichlorobenzene	**0.0373**	0.0050	mg/kg	0.040		93.2	70-130		30	
1,3-Dichlorobenzene	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130		30	
1,2-Dichlorobenzene	**0.0396**	0.0050	mg/kg	0.040		98.9	70-130		30	
Dichlorodifluoromethane (R12)	**0.0224**	0.0050	mg/kg	0.040		56.0	70-130		30	***
1,1-Dichloroethane	**0.0332**	0.0050	mg/kg	0.040		83.0	70-130		30	
1,2-Dichloroethane (EDC)	**0.0350**	0.0050	mg/kg	0.040		87.4	70-130		30	
trans-1,2-Dichloroethylene	**0.0339**	0.0050	mg/kg	0.040		84.8	70-130		30	
cis-1,2-Dichloroethylene	**0.0375**	0.0050	mg/kg	0.040		93.6	70-130		30	
1,1-Dichloroethylene	**0.0301**	0.0050	mg/kg	0.040		75.2	70-130		30	
2,2-Dichloropropane	**0.0312**	0.0050	mg/kg	0.040		78.0	70-130		30	
1,3-Dichloropropane	**0.0398**	0.0050	mg/kg	0.040		99.6	70-130		30	
1,2-Dichloropropane	**0.0362**	0.0050	mg/kg	0.040		90.5	70-130		30	
trans-1,3-Dichloropropylene	**0.0345**	0.0050	mg/kg	0.040		86.2	70-130		30	
1,1-Dichloropropylene	**0.0341**	0.0050	mg/kg	0.040		85.3	70-130		30	
cis-1,3-Dichloropropylene	**0.0357**	0.0050	mg/kg	0.040		89.4	70-130		30	
Diisopropyl ether (DIPE)	**0.0382**	0.0050	mg/kg	0.040		95.5	70-130		30	
Ethylbenzene	**0.0390**	0.0020	mg/kg	0.040		97.4	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
Gasoline Range Organics (GRO)	**1.14**	0.50	mg/kg	1.0		114	70-130		30	
Hexachlorobutadiene	**0.0402**	0.010	mg/kg	0.040		101	70-130		30	
2-Hexanone (MBK)	**0.0818**	0.050	mg/kg	0.10		81.8	70-130		30	
Isopropylbenzene	**0.0348**	0.0050	mg/kg	0.040		87.1	70-130		30	
4-Isopropyltoluene	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0758**	0.0050	mg/kg	0.080		94.7	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
LCS (B6A2530-BS1) Continued				Prepared: 01/25/16 Analyzed: 01/26/16						
Methylene Chloride	**0.0508**	0.050	mg/kg	0.040		127	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.108**	0.050	mg/kg	0.10		108	70-130		30	
Naphthalene	**0.0364**	0.010	mg/kg	0.040		91.1	70-130		30	
n-Propylbenzene	**0.0346**	0.0050	mg/kg	0.040		86.4	70-130		30	
Styrene	**0.0432**	0.0050	mg/kg	0.040		108	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0397**	0.0050	mg/kg	0.040		99.3	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0412**	0.0050	mg/kg	0.040		103	70-135		30	
Tetrachloroethylene (PCE)	**0.0379**	0.0050	mg/kg	0.040		94.6	70-130		30	
Toluene	**0.0446**	0.0020	mg/kg	0.040		111	70-130		30	
1,2,4-Trichlorobenzene	**0.0416**	0.0050	mg/kg	0.040		104	70-130		30	
1,2,3-Trichlorobenzene	**0.0433**	0.0050	mg/kg	0.040		108	70-130		30	
1,1,2-Trichloroethane	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130		30	
1,1,1-Trichloroethane	**0.0348**	0.0050	mg/kg	0.040		87.1	70-130		30	
Trichloroethylene (TCE)	**0.0357**	0.0050	mg/kg	0.040		89.4	70-130		30	
Trichlorofluoromethane (R11)	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130		30	
1,2,3-Trichloropropane	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0613**	0.0050	mg/kg	0.080		76.6	70-130		30	
1,3,5-Trimethylbenzene	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130		30	
1,2,4-Trimethylbenzene	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130		30	
Vinyl chloride	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130		30	
o-Xylene	**0.0399**	0.0020	mg/kg	0.040		99.8	70-130		30	
m,p-Xylenes	**0.0827**	0.0020	mg/kg	0.080		103	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.0847*		*mg/kg*	*0.10*		*84.7*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0944*		*mg/kg*	*0.10*		*94.4*	*70-140*			
Surrogate: Toluene-d8	*0.111*		*mg/kg*	*0.10*		*111*	*70-140*			
LCS Dup (B6A2530-BSD1)				Prepared: 01/25/16 Analyzed: 01/26/16						
Acetone	**0.104**	0.050	mg/kg	0.10		104	70-130	27.3	30	
tert-Amyl Methyl Ether (TAME)	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130	1.97	30	
Benzene	**0.0330**	0.010	mg/kg	0.040		82.4	70-130	0.975	30	
Bromobenzene	**0.0378**	0.0050	mg/kg	0.040		94.6	70-130	3.17	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
LCS Dup (B6A2530-BSD1) Continued				Prepared: 01/25/16 Analyzed: 01/26/16						
Bromochloromethane	**0.0408**	0.0050	mg/kg	0.040		102	70-130	3.80	30	
Bromodichloromethane	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130	3.56	30	
Bromoform	**0.0447**	0.0050	mg/kg	0.040		112	70-130	2.90	30	
Bromomethane	**0.0423**	0.0050	mg/kg	0.040		106	70-130	5.61	30	
2-Butanone (MEK)	**0.161**	0.050	mg/kg	0.10		161	70-130	19.5	30	**
tert-Butyl alcohol (TBA)	**0.238**	0.020	mg/kg	0.20		119	70-130	18.3	30	
sec-Butylbenzene	**0.0365**	0.0050	mg/kg	0.040		91.2	70-130	1.04	30	
tert-Butylbenzene	**0.0371**	0.0050	mg/kg	0.040		92.7	70-130	0.270	30	
n-Butylbenzene	**0.0380**	0.0050	mg/kg	0.040		95.1	70-130	1.27	30	
Carbon Disulfide	**0.120**	0.0050	mg/kg	0.10		120	70-130	0.167	30	
Carbon Tetrachloride	**0.0382**	0.0050	mg/kg	0.040		95.6	70-130	6.04	30	
Chlorobenzene	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130	0.962	30	
Chloroethane	**0.0404**	0.0050	mg/kg	0.040		101	70-130	1.75	30	
Chloroform	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130	2.38	30	
Chloromethane	**0.0315**	0.0050	mg/kg	0.040		78.8	70-130	4.46	30	
2-Chlorotoluene	**0.0351**	0.0050	mg/kg	0.040		87.6	70-130	2.26	30	
4-Chlorotoluene	**0.0362**	0.0050	mg/kg	0.040		90.6	70-130	1.33	30	
1,2-Dibromo-3-chloropropane	**0.0377**	0.010	mg/kg	0.040		94.2	70-130	2.69	30	
Dibromochloromethane	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130	1.15	30	
1,2-Dibromoethane (EDB)	**0.0420**	0.0050	mg/kg	0.040		105	70-130	2.85	30	
Dibromomethane	**0.0394**	0.0050	mg/kg	0.040		98.6	70-130	3.56	30	
1,4-Dichlorobenzene	**0.0387**	0.0050	mg/kg	0.040		96.9	70-130	3.89	30	
1,3-Dichlorobenzene	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130	0.363	30	
1,2-Dichlorobenzene	**0.0404**	0.0050	mg/kg	0.040		101	70-130	2.20	30	
Dichlorodifluoromethane (R12)	**0.0296**	0.0050	mg/kg	0.040		74.0	70-130	27.7	30	
1,1-Dichloroethane	**0.0343**	0.0050	mg/kg	0.040		85.6	70-130	3.20	30	
1,2-Dichloroethane (EDC)	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130	6.26	30	
trans-1,2-Dichloroethylene	**0.0347**	0.0050	mg/kg	0.040		86.7	70-130	2.22	30	
cis-1,2-Dichloroethylene	**0.0380**	0.0050	mg/kg	0.040		95.1	70-130	1.54	30	
1,1-Dichloroethylene	**0.0301**	0.0050	mg/kg	0.040		75.4	70-130	0.133	30	
2,2-Dichloropropane	**0.0335**	0.0050	mg/kg	0.040		83.8	70-130	7.11	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
LCS Dup (B6A2530-BSD1) Continued				Prepared: 01/25/16 Analyzed: 01/26/16						
1,3-Dichloropropane	**0.0400**	0.0050	mg/kg	0.040		100	70-130	0.551	30	
1,2-Dichloropropane	**0.0361**	0.0050	mg/kg	0.040		90.2	70-130	0.277	30	
trans-1,3-Dichloropropylene	**0.0345**	0.0050	mg/kg	0.040		86.3	70-130	0.116	30	
1,1-Dichloropropylene	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130	8.48	30	
cis-1,3-Dichloropropylene	**0.0372**	0.0050	mg/kg	0.040		92.9	70-130	3.90	30	
Diisopropyl ether (DIPE)	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130	2.18	30	
Ethylbenzene	**0.0393**	0.0020	mg/kg	0.040		98.2	70-130	0.818	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0411**	0.0050	mg/kg	0.040		103	70-130	2.42	30	
Gasoline Range Organics (GRO)	**1.18**	0.50	mg/kg	1.0		118	70-130	3.96	30	
Hexachlorobutadiene	**0.0401**	0.010	mg/kg	0.040		100	70-130	0.199	30	
2-Hexanone (MBK)	**0.0908**	0.050	mg/kg	0.10		90.8	70-130	10.4	30	
Isopropylbenzene	**0.0347**	0.0050	mg/kg	0.040		86.7	70-130	0.460	30	
4-Isopropyltoluene	**0.0376**	0.0050	mg/kg	0.040		94.1	70-130	3.19	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0794**	0.0050	mg/kg	0.080		99.2	70-130	4.62	30	
Methylene Chloride	**0.0491**	0.050	mg/kg	0.040		123	70-130	3.52	30	
4-Methyl-2-pentanone (MIBK)	**0.129**	0.050	mg/kg	0.10		129	70-130	17.2	30	
Naphthalene	**0.0407**	0.010	mg/kg	0.040		102	70-130	11.0	30	
n-Propylbenzene	**0.0338**	0.0050	mg/kg	0.040		84.5	70-130	2.22	30	
Styrene	**0.0434**	0.0050	mg/kg	0.040		108	70-130	0.508	30	
1,1,1,2-Tetrachloroethane	**0.0403**	0.0050	mg/kg	0.040		101	70-130	1.45	30	
1,1,2,2-Tetrachloroethane	**0.0398**	0.0050	mg/kg	0.040		99.6	70-135	3.36	30	
Tetrachloroethylene (PCE)	**0.0384**	0.0050	mg/kg	0.040		96.1	70-130	1.52	30	
Toluene	**0.0442**	0.0020	mg/kg	0.040		111	70-130	0.811	30	
1,2,4-Trichlorobenzene	**0.0424**	0.0050	mg/kg	0.040		106	70-130	1.81	30	
1,2,3-Trichlorobenzene	**0.0450**	0.0050	mg/kg	0.040		112	70-130	3.67	30	
1,1,2-Trichloroethane	**0.0411**	0.0050	mg/kg	0.040		103	70-130	3.22	30	
1,1,1-Trichloroethane	**0.0361**	0.0050	mg/kg	0.040		90.2	70-130	3.50	30	
Trichloroethylene (TCE)	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130	7.12	30	
Trichlorofluoromethane (R11)	**0.0400**	0.0050	mg/kg	0.040		100	70-130	2.89	30	
1,2,3-Trichloropropane	**0.0425**	0.0050	mg/kg	0.040		106	70-130	2.00	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0629**	0.0050	mg/kg	0.080		78.6	70-130	2.55	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2530 - EPA 5035										
LCS Dup (B6A2530-BSD1) Continued				Prepared: 01/25/16 Analyzed: 01/26/16						
1,3,5-Trimethylbenzene	**0.0379**	0.0050	mg/kg	0.040		94.7	70-130	1.42	30	
1,2,4-Trimethylbenzene	**0.0382**	0.0050	mg/kg	0.040		95.6	70-130	0.0523	30	
Vinyl chloride	**0.0346**	0.0050	mg/kg	0.040		86.6	70-130	1.72	30	
o-Xylene	**0.0404**	0.0020	mg/kg	0.040		101	70-130	1.24	30	
m,p-Xylenes	**0.0848**	0.0020	mg/kg	0.080		106	70-130	2.56	30	
Surrogate: 4-Bromofluorobenzene	*0.0850*		*mg/kg*	*0.10*		*85.0*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0975*		*mg/kg*	*0.10*		*97.5*	*70-140*			
Surrogate: Toluene-d8	*0.111*		*mg/kg*	*0.10*		*111*	*70-140*			
Batch B6A2639 - EPA 5035										
Blank (B6A2639-BLK1)				Prepared & Analyzed: 01/26/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes

VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control

Batch B6A2639 - EPA 5035

Blank (B6A2639-BLK1) Continued — Prepared & Analyzed: 01/26/16

1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg
Dibromochloromethane	<0.0050	0.0050	mg/kg
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg
Dibromomethane	<0.0050	0.0050	mg/kg
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg
1,1-Dichloroethane	<0.0050	0.0050	mg/kg
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg
2,2-Dichloropropane	<0.0050	0.0050	mg/kg
1,3-Dichloropropane	<0.0050	0.0050	mg/kg
1,2-Dichloropropane	<0.0050	0.0050	mg/kg
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg
Ethylbenzene	<0.0020	0.0020	mg/kg
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg
Hexachlorobutadiene	<0.010	0.010	mg/kg
2-Hexanone (MBK)	<0.050	0.050	mg/kg
Isopropylbenzene	<0.0050	0.0050	mg/kg
4-Isopropyltoluene	<0.0050	0.0050	mg/kg
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg
Methylene Chloride	<0.050	0.050	mg/kg
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg
Naphthalene	<0.010	0.010	mg/kg

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2639 - EPA 5035										
Blank (B6A2639-BLK1) Continued				Prepared & Analyzed: 01/26/16						
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.100*		*mg/kg*	*0.10*		*100*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0967*		*mg/kg*	*0.10*		*96.7*	*70-140*			
Surrogate: Toluene-d8	*0.102*		*mg/kg*	*0.10*		*102*	*70-140*			
LCS (B6A2639-BS1)				Prepared & Analyzed: 01/26/16						
Acetone	**0.0772**	0.050	mg/kg	0.10		77.2	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0335**	0.0050	mg/kg	0.040		83.8	70-130		30	
Benzene	**0.0383**	0.010	mg/kg	0.040		95.7	70-130		30	
Bromobenzene	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
Bromochloromethane	**0.0367**	0.0050	mg/kg	0.040		91.6	70-130		30	
Bromodichloromethane	**0.0382**	0.0050	mg/kg	0.040		95.5	70-130		30	
Bromoform	**0.0387**	0.0050	mg/kg	0.040		96.8	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2639 - EPA 5035										
LCS (B6A2639-BS1) Continued				Prepared & Analyzed: 01/26/16						
Bromomethane	**0.0389**	0.0050	mg/kg	0.040		97.3	70-130		30	
2-Butanone (MEK)	**0.0871**	0.050	mg/kg	0.10		87.1	70-130		30	
tert-Butyl alcohol (TBA)	**0.180**	0.020	mg/kg	0.20		89.9	70-130		30	
sec-Butylbenzene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130		30	
tert-Butylbenzene	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
n-Butylbenzene	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
Carbon Disulfide	**0.0962**	0.0050	mg/kg	0.10		96.2	70-130		30	
Carbon Tetrachloride	**0.0393**	0.0050	mg/kg	0.040		98.4	70-130		30	
Chlorobenzene	**0.0348**	0.0050	mg/kg	0.040		87.0	70-130		30	
Chloroethane	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130		30	
Chloroform	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130		30	
Chloromethane	**0.0374**	0.0050	mg/kg	0.040		93.5	70-130		30	
2-Chlorotoluene	**0.0419**	0.0050	mg/kg	0.040		105	70-130		30	
4-Chlorotoluene	**0.0411**	0.0050	mg/kg	0.040		103	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0375**	0.010	mg/kg	0.040		93.8	70-130		30	
Dibromochloromethane	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130		30	
1,2-Dibromoethane (EDB)	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130		30	
Dibromomethane	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130		30	
1,4-Dichlorobenzene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
1,3-Dichlorobenzene	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130		30	
1,2-Dichlorobenzene	**0.0378**	0.0050	mg/kg	0.040		94.6	70-130		30	
Dichlorodifluoromethane (R12)	**0.0280**	0.0050	mg/kg	0.040		70.0	70-130		30	
1,1-Dichloroethane	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
1,2-Dichloroethane (EDC)	**0.0368**	0.0050	mg/kg	0.040		92.1	70-130		30	
trans-1,2-Dichloroethylene	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
cis-1,2-Dichloroethylene	**0.0370**	0.0050	mg/kg	0.040		92.4	70-130		30	
1,1-Dichloroethylene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130		30	
2,2-Dichloropropane	**0.0413**	0.0050	mg/kg	0.040		103	70-130		30	
1,3-Dichloropropane	**0.0366**	0.0050	mg/kg	0.040		91.6	70-130		30	
1,2-Dichloropropane	**0.0398**	0.0050	mg/kg	0.040		99.6	70-130		30	
trans-1,3-Dichloropropylene	**0.0345**	0.0050	mg/kg	0.040		86.3	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2639 - EPA 5035										
LCS (B6A2639-BS1) Continued				Prepared & Analyzed: 01/26/16						
1,1-Dichloropropylene	**0.0435**	0.0050	mg/kg	0.040		109	70-130		30	
cis-1,3-Dichloropropylene	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130		30	
Diisopropyl ether (DIPE)	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130		30	
Ethylbenzene	**0.0368**	0.0020	mg/kg	0.040		92.1	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130		30	
Gasoline Range Organics (GRO)	**1.06**	0.50	mg/kg	1.0		106	70-130		30	
Hexachlorobutadiene	**0.0417**	0.010	mg/kg	0.040		104	70-130		30	
2-Hexanone (MBK)	**0.0933**	0.050	mg/kg	0.10		93.3	70-130		30	
Isopropylbenzene	**0.0413**	0.0050	mg/kg	0.040		103	70-130		30	
4-Isopropyltoluene	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0580**	0.0050	mg/kg	0.080		72.5	70-130		30	***
Methylene Chloride	**0.0422**	0.050	mg/kg	0.040		105	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.0944**	0.050	mg/kg	0.10		94.4	70-130		30	
Naphthalene	**0.0428**	0.010	mg/kg	0.040		107	70-130		30	
n-Propylbenzene	**0.0410**	0.0050	mg/kg	0.040		102	70-130		30	
Styrene	**0.0362**	0.0050	mg/kg	0.040		90.4	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0355**	0.0050	mg/kg	0.040		88.6	70-135		30	
Tetrachloroethylene (PCE)	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130		30	
Toluene	**0.0373**	0.0020	mg/kg	0.040		93.3	70-130		30	
1,2,4-Trichlorobenzene	**0.0421**	0.0050	mg/kg	0.040		105	70-130		30	
1,2,3-Trichlorobenzene	**0.0418**	0.0050	mg/kg	0.040		104	70-130		30	
1,1,2-Trichloroethane	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130		30	
1,1,1-Trichloroethane	**0.0395**	0.0050	mg/kg	0.040		98.6	70-130		30	
Trichloroethylene (TCE)	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
Trichlorofluoromethane (R11)	**0.0347**	0.0050	mg/kg	0.040		86.6	70-130		30	
1,2,3-Trichloropropane	**0.0347**	0.0050	mg/kg	0.040		86.8	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0865**	0.0050	mg/kg	0.080		108	70-130		30	
1,3,5-Trimethylbenzene	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
1,2,4-Trimethylbenzene	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
Vinyl chloride	**0.0358**	0.0050	mg/kg	0.040		89.5	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2639 - EPA 5035										
LCS (B6A2639-BS1) Continued				Prepared & Analyzed: 01/26/16						
o-Xylene	**0.0360**	0.0020	mg/kg	0.040		90.0	70-130		30	
m,p-Xylenes	**0.0736**	0.0020	mg/kg	0.080		92.0	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.103*		*mg/kg*	*0.10*		*103*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0900*		*mg/kg*	*0.10*		*90.0*	*70-140*			
Surrogate: Toluene-d8	*0.0930*		*mg/kg*	*0.10*		*93.0*	*70-140*			
LCS Dup (B6A2639-BSD1)				Prepared & Analyzed: 01/26/16						
Acetone	**0.0859**	0.050	mg/kg	0.10		85.9	70-130	10.8	30	
tert-Amyl Methyl Ether (TAME)	**0.0357**	0.0050	mg/kg	0.040		89.2	70-130	6.19	30	
Benzene	**0.0425**	0.010	mg/kg	0.040		106	70-130	10.4	30	
Bromobenzene	**0.0417**	0.0050	mg/kg	0.040		104	70-130	3.77	30	
Bromochloromethane	**0.0422**	0.0050	mg/kg	0.040		106	70-130	14.1	30	
Bromodichloromethane	**0.0427**	0.0050	mg/kg	0.040		107	70-130	11.2	30	
Bromoform	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130	3.09	30	
Bromomethane	**0.0467**	0.0050	mg/kg	0.040		117	70-130	18.2	30	
2-Butanone (MEK)	**0.0885**	0.050	mg/kg	0.10		88.5	70-130	1.59	30	
tert-Butyl alcohol (TBA)	**0.189**	0.020	mg/kg	0.20		94.7	70-130	5.14	30	
sec-Butylbenzene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	0.103	30	
tert-Butylbenzene	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130	0.102	30	
n-Butylbenzene	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130	1.98	30	
Carbon Disulfide	**0.108**	0.0050	mg/kg	0.10		108	70-130	11.7	30	
Carbon Tetrachloride	**0.0402**	0.0050	mg/kg	0.040		101	70-130	2.26	30	
Chlorobenzene	**0.0355**	0.0050	mg/kg	0.040		88.8	70-130	2.11	30	
Chloroethane	**0.0386**	0.0050	mg/kg	0.040		96.5	70-130	9.21	30	
Chloroform	**0.0426**	0.0050	mg/kg	0.040		107	70-130	10.2	30	
Chloromethane	**0.0408**	0.0050	mg/kg	0.040		102	70-130	8.74	30	
2-Chlorotoluene	**0.0417**	0.0050	mg/kg	0.040		104	70-130	0.479	30	
4-Chlorotoluene	**0.0415**	0.0050	mg/kg	0.040		104	70-130	0.920	30	
1,2-Dibromo-3-chloropropane	**0.0386**	0.010	mg/kg	0.040		96.4	70-130	2.84	30	
Dibromochloromethane	**0.0353**	0.0050	mg/kg	0.040		88.4	70-130	0.397	30	
1,2-Dibromoethane (EDB)	**0.0377**	0.0050	mg/kg	0.040		94.4	70-130	1.39	30	
Dibromomethane	**0.0409**	0.0050	mg/kg	0.040		102	70-130	9.47	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2639 - EPA 5035										
LCS Dup (B6A2639-BSD1) Continued				Prepared & Analyzed: 01/26/16						
1,4-Dichlorobenzene	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130	2.12	30	
1,3-Dichlorobenzene	**0.0394**	0.0050	mg/kg	0.040		98.6	70-130	2.67	30	
1,2-Dichlorobenzene	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130	3.53	30	
Dichlorodifluoromethane (R12)	**0.0306**	0.0050	mg/kg	0.040		76.4	70-130	8.81	30	
1,1-Dichloroethane	**0.0452**	0.0050	mg/kg	0.040		113	70-130	11.2	30	
1,2-Dichloroethane (EDC)	**0.0412**	0.0050	mg/kg	0.040		103	70-130	11.1	30	
trans-1,2-Dichloroethylene	**0.0438**	0.0050	mg/kg	0.040		109	70-130	7.30	30	
cis-1,2-Dichloroethylene	**0.0412**	0.0050	mg/kg	0.040		103	70-130	10.7	30	
1,1-Dichloroethylene	**0.0440**	0.0050	mg/kg	0.040		110	70-130	12.6	30	
2,2-Dichloropropane	**0.0396**	0.0050	mg/kg	0.040		99.1	70-130	4.15	30	
1,3-Dichloropropane	**0.0375**	0.0050	mg/kg	0.040		93.6	70-130	2.21	30	
1,2-Dichloropropane	**0.0458**	0.0050	mg/kg	0.040		114	70-130	13.9	30	
trans-1,3-Dichloropropylene	**0.0335**	0.0050	mg/kg	0.040		83.8	70-130	2.94	30	
1,1-Dichloropropylene	**0.0458**	0.0050	mg/kg	0.040		114	70-130	5.15	30	
cis-1,3-Dichloropropylene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	9.22	30	
Diisopropyl ether (DIPE)	**0.0459**	0.0050	mg/kg	0.040		115	70-130	18.4	30	
Ethylbenzene	**0.0373**	0.0020	mg/kg	0.040		93.3	70-130	1.24	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0424**	0.0050	mg/kg	0.040		106	70-130	9.69	30	
Gasoline Range Organics (GRO)	**0.928**	0.50	mg/kg	1.0		92.8	70-130	13.6	30	
Hexachlorobutadiene	**0.0395**	0.010	mg/kg	0.040		98.7	70-130	5.37	30	
2-Hexanone (MBK)	**0.0895**	0.050	mg/kg	0.10		89.5	70-130	4.18	30	
Isopropylbenzene	**0.0415**	0.0050	mg/kg	0.040		104	70-130	0.579	30	
4-Isopropyltoluene	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130	0.357	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0630**	0.0050	mg/kg	0.080		78.7	70-130	8.20	30	
Methylene Chloride	**0.0558**	0.050	mg/kg	0.040		140	70-130	27.8	30	**
4-Methyl-2-pentanone (MIBK)	**0.100**	0.050	mg/kg	0.10		100	70-130	6.02	30	
Naphthalene	**0.0418**	0.010	mg/kg	0.040		105	70-130	2.22	30	
n-Propylbenzene	**0.0416**	0.0050	mg/kg	0.040		104	70-130	1.45	30	
Styrene	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130	3.42	30	
1,1,1,2-Tetrachloroethane	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130	2.50	30	
1,1,2,2-Tetrachloroethane	**0.0354**	0.0050	mg/kg	0.040		88.5	70-135	0.169	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6A2639 - EPA 5035										
LCS Dup (B6A2639-BSD1) Continued				Prepared & Analyzed: 01/26/16						
Tetrachloroethylene (PCE)	**0.0373**	0.0050	mg/kg	0.040		93.3	70-130	3.89	30	
Toluene	**0.0377**	0.0020	mg/kg	0.040		94.4	70-130	1.12	30	
1,2,4-Trichlorobenzene	**0.0402**	0.0050	mg/kg	0.040		101	70-130	4.52	30	
1,2,3-Trichlorobenzene	**0.0404**	0.0050	mg/kg	0.040		101	70-130	3.26	30	
1,1,2-Trichloroethane	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130	1.15	30	
1,1,1-Trichloroethane	**0.0411**	0.0050	mg/kg	0.040		103	70-130	4.02	30	
Trichloroethylene (TCE)	**0.0428**	0.0050	mg/kg	0.040		107	70-130	8.99	30	
Trichlorofluoromethane (R11)	**0.0351**	0.0050	mg/kg	0.040		87.8	70-130	1.26	30	
1,2,3-Trichloropropane	**0.0348**	0.0050	mg/kg	0.040		87.0	70-130	0.230	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0889**	0.0050	mg/kg	0.080		111	70-130	2.74	30	
1,3,5-Trimethylbenzene	**0.0417**	0.0050	mg/kg	0.040		104	70-130	1.26	30	
1,2,4-Trimethylbenzene	**0.0407**	0.0050	mg/kg	0.040		102	70-130	1.34	30	
Vinyl chloride	**0.0413**	0.0050	mg/kg	0.040		103	70-130	14.2	30	
o-Xylene	**0.0372**	0.0020	mg/kg	0.040		93.0	70-130	3.22	30	
m,p-Xylenes	**0.0752**	0.0020	mg/kg	0.080		94.0	70-130	2.15	30	
Surrogate: 4-Bromofluorobenzene	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0982*		*mg/kg*	*0.10*		*98.2*	*70-140*			
Surrogate: Toluene-d8	*0.0914*		*mg/kg*	*0.10*		*91.4*	*70-140*			
Carbon Chain by GC/FID - Quality Control										
Batch B6A2032 - EPA 3550B										
Blank (B6A2032-BLK1)				Prepared & Analyzed: 01/20/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*8.77*		*mg/kg*	*10*		*87.7*	*50-150*			
LCS (B6A2032-BS1)				Prepared & Analyzed: 01/20/16						
Diesel Range Organics as Diesel	**207**	10	mg/kg	200		104	70-130			
Surrogate: o-Terphenyl	*13.2*		*mg/kg*	*10*		*132*	*50-150*			
LCS Dup (B6A2032-BSD1)				Prepared & Analyzed: 01/20/16						

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Carbon Chain by GC/FID - Quality Control										
Batch B6A2032 - EPA 3550B										
LCS Dup (B6A2032-BSD1) Continued				Prepared & Analyzed: 01/20/16						
Diesel Range Organics as Diesel	**215**	10	mg/kg	200		108	70-130	3.91	40	
Surrogate: o-Terphenyl	*13.6*		*mg/kg*	*10*		*136*	*50-150*			
Matrix Spike (B6A2032-MS1)			**Source: 6A20008-02**	Prepared & Analyzed: 01/20/16						
Diesel Range Organics as Diesel	**240**	10	mg/kg	200		120	60-140			
Surrogate: o-Terphenyl	*13.6*		*mg/kg*	*10*		*136*	*50-150*			
Matrix Spike Dup (B6A2032-MSD1)			**Source: 6A20008-02**	Prepared & Analyzed: 01/20/16						
Diesel Range Organics as Diesel	**228**	10	mg/kg	200		114	60-140	5.01	40	
Surrogate: o-Terphenyl	*12.8*		*mg/kg*	*10*		*128*	*50-150*			
Batch B6A2117 - EPA 3550B										
Blank (B6A2117-BLK1)				Prepared & Analyzed: 01/21/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*9.50*		*mg/kg*	*10*		*95.0*	*50-150*			
LCS (B6A2117-BS1)				Prepared & Analyzed: 01/21/16						
Diesel Range Organics as Diesel	**203**	10	mg/kg	200		101	70-130			
Surrogate: o-Terphenyl	*14.0*		*mg/kg*	*10*		*140*	*50-150*			
LCS Dup (B6A2117-BSD1)				Prepared & Analyzed: 01/21/16						
Diesel Range Organics as Diesel	**220**	10	mg/kg	200		110	70-130	8.34	40	
Surrogate: o-Terphenyl	*14.6*		*mg/kg*	*10*		*146*	*50-150*			
Batch B6A2204 - EPA 3550B										
Blank (B6A2204-BLK1)				Prepared & Analyzed: 01/22/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*10.0*		*mg/kg*	*10*		*100*	*50-150*			
LCS (B6A2204-BS1)				Prepared & Analyzed: 01/22/16						
Diesel Range Organics as Diesel	**204**	10	mg/kg	200		102	70-130			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Carbon Chain by GC/FID - Quality Control										
Batch B6A2204 - EPA 3550B										
LCS (B6A2204-BS1) Continued				Prepared & Analyzed: 01/22/16						
Surrogate: o-Terphenyl	*14.3*		*mg/kg*	*10*		*143*	*50-150*			
LCS Dup (B6A2204-BSD1)				Prepared & Analyzed: 01/22/16						
Diesel Range Organics as Diesel	**214**	10	mg/kg	200		107	70-130	4.50	40	
Surrogate: o-Terphenyl	*14.5*		*mg/kg*	*10*		*145*	*50-150*			
Matrix Spike (B6A2204-MS1)		**Source: 6A20008-60**		Prepared: 01/22/16 Analyzed: 01/23/16						
Diesel Range Organics as Diesel	**205**	10	mg/kg	200		102	60-140			
Surrogate: o-Terphenyl	*14.6*		*mg/kg*	*10*		*146*	*50-150*			
Matrix Spike Dup (B6A2204-MSD1)		**Source: 6A20008-60**		Prepared: 01/22/16 Analyzed: 01/23/16						
Diesel Range Organics as Diesel	**215**	10	mg/kg	200		107	60-140	4.71	40	
Surrogate: o-Terphenyl	*14.1*		*mg/kg*	*10*		*141*	*50-150*			
Batch B6A2205 - EPA 3550B										
Blank (B6A2205-BLK1)				Prepared & Analyzed: 01/22/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*9.47*		*mg/kg*	*10*		*94.7*	*50-150*			
LCS (B6A2205-BS1)				Prepared & Analyzed: 01/22/16						
Diesel Range Organics as Diesel	**202**	10	mg/kg	200		101	70-130			
Surrogate: o-Terphenyl	*14.0*		*mg/kg*	*10*		*140*	*50-150*			
LCS Dup (B6A2205-BSD1)				Prepared & Analyzed: 01/22/16						
Diesel Range Organics as Diesel	**208**	10	mg/kg	200		104	70-130	2.68	40	
Surrogate: o-Terphenyl	*14.4*		*mg/kg*	*10*		*144*	*50-150*			
Matrix Spike (B6A2205-MS1)		**Source: 6A20008-64**		Prepared & Analyzed: 01/22/16						
Diesel Range Organics as Diesel	**226**	10	mg/kg	200	87.4	69.1	60-140			
Surrogate: o-Terphenyl	*13.4*		*mg/kg*	*10*		*134*	*50-150*			
Matrix Spike Dup (B6A2205-MSD1)		**Source: 6A20008-64**		Prepared & Analyzed: 01/22/16						
Diesel Range Organics as Diesel	**258**	10	mg/kg	200	87.4	85.5	60-140	13.6	40	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331622
Date Received: 01/20/16
Date Reported: 02/03/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Carbon Chain by GC/FID - Quality Control										
Batch B6A2205 - EPA 3550B										
Matrix Spike Dup (B6A2205-MSD1) Continued				**Source: 6A20008-64**	Prepared & Analyzed: 01/22/16					
Surrogate: o-Terphenyl	*14.1*		*mg/kg*	*10*		*141*	*50-150*			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331622
Project No:	04-NDLA-007	**Date Received:**	01/20/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	02/03/16

Special Notes

[1] = ****** : Exceeds upper control limit

[2] = ******* : Exceeds lower control limit

[3] = **E** : The concentration indicated for this analyte is an estimated value above the calibration range of the instrument. This value is considered an estimate (CLP E-flag).

[4] = **S-01** : The surrogate recovery for this sample is not available due to sample dilution required from high analyte concentration and/or matrix interference's.

[5] = **S-GC** : Surrogate recovery outside of control limits. The data was accepted based on valid recovery of the remaining surrogate(s).

Gasoline Range Organics (GRO) concentration represents the C4-C12 carbon range.

Viorel Vasile
Operations Manager

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 12421

7004946

Client: The Source Group/Bulldog Env | Project Name / No.: 04-BGR-001 | Sampler's Name: Derrick Roberts

Project Manager: Neil Irish/Kent Reynolds | Site Address: 15306 Norwalk Blvd | Sampler's Signature:

Phone: 562-597-1055 | City: Norwalk | P.O. No.: 04-BGR-001

Fax: 562-597-1070 | State & Zip: CA 90650 | Quote No.:

TAT Turnaround Codes **

(1) = Same Day Rush
(2) = 24 Hour Rush
(3) = 48 Hour Rush
(4) = 72 Hour Rush
(5) = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont	TPH Carbon Chain 8015 vols, oxys, gro & btex 5035 VSM9	NAPH 504	Special Instructions
P00315	6A20008-01	11/19/16		SOIL	4	X	X	Bill to: Bulldog Environmental
P00316	2							
P00317	3							
P00318	4							
P00319	5							
P00320	6							
P00321	7							
P00322	8							
P00323	9							
P00324	10							
P00325	11							
P00326	12							
P00327	13							
P00328	14							
P00329	15							

For Laboratory Use

REVIEWED
Date 11/20/16 Time 1530
TAT N Days Sign:

A.A. Project No.: A5331622/LA20008

	Date	Time	
Relinquished by	11/20/16	1030	Received by
Relinquished by	11/20/16	1308	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124242

70044963

Client: SGI / BGR	Project Name / No.: 04-BGR-001	Sampler's Name: D. Roberts	
Project Manager: N. Irish / K. Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

① = Same Day Rush
② = 24 Hour Rush
③ = 48 Hour Rush
④ = 72 Hour Rush
⑤ = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

TPH Carbon Chain EPA 8015, VOCs, oxys, yrs by 8260, Na, TPH 8015

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont			Special Instructions
P00330	16	1/19/16		SOIL	4	X	X	Bill to Bulldog ENV
P00331	17							
P00332	18							
P00333	19							
P00334	20							
P00335	21							
P00336	22							
P00337	23							
P00338	24							
P00339	25							
P00340	26							
P00341	27							
P00342	28							
P00343	29							
P00344	30							

For Laboratory Use

REVIEWED
Date 1/20/16 Time 1530
TAT N Days Sign:

A.A. Project No.: AS331622 / 6A20008

	Date	Time	
Relinquished by	1/20/16	1030	Received by
Relinquished by	1/20/16	1308	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124243
70044964

Client: S61/BGR	Project Name / No.: 04-BGR-001	Sampler's Name: D. Roberts	
Project Manager: Nitesh/R. Parmeshwar	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

① = Same Day Rush ④ = 72 Hour Rush
② = 24 Hour Rush ⑤ = 5 Day Rush
③ = 48 Hour Rush X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont	10 day turn around TPH (carbon chain 8015) VOCs, oxys by 8260 Lubricating Oil by 5030	Special Instructions
P00345	31	1/19/16		SOIL	4	X X	Bill to: Bildog ENV
P00346	32						
P00347	33						
P00348	34						
P00349	35						
P00350	36						
P00351	37						
P00352	38						
P00353	39						
P00354	40						
P00355	41						
P00356	42						
P00357	43						
P00358	44						
P00359	45						

For Laboratory Use

REVIEWED
Date 1/20/16 Time 1530
TAT N Days Sign:

A.A. Project No.: A533162 / A20008

	Date	Time	
Relinquished by	1/20/16	10:30	Received by
Relinquished by	1/20/16	1308	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124244
70044965

Client: SGI / BGR	Project Name / No.: 04-BGR-001	Sampler's Name: D. Roberts
Project Manager: N. Irish / K. Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:

TAT Turnaround Codes **

① = Same Day Rush
② = 24 Hour Rush
③ = 48 Hour Rush
④ = 72 Hour Rush
⑤ = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

TPH Carbon Chain 8015 VOCs 8260 by 5035 Vinyl Chloride 8260

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont			Special Instructions
P00360	46	1/19/16		SOIL	4	X	X	Bill to: Bulldog ENV
P00361	47							
P00362	48							
P00363	49							
P00364	50							
P00365	51							
P00366	52							
P00367	53							
P00368	54							
P00369	55							
P00370	56							
P00371	57							
P00372	58							
P00373	59							
P00374	60							

For Laboratory Use

REVIEWED
Date 1/20/16 Time 1530
TAT 10 Days Sign:

A.A. Project No.: A5331622 / 6A20008

	Date	Time	
Relinquished by			Received by
Relinquished by	1/20/16	1030	Received by
Relinquished by	1/20/16	1368	Received by
	Date	Time	

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124245
70044966
Page 5 of 5

Client: SGI/BGR	Project Name / No.: 04-BGR-001	Sampler's Name: D. Roberts	
Project Manager: N. Trach / K. Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

① = Same Day Rush
② = 24 Hour Rush
③ = 48 Hour Rush
④ = 72 Hour Rush
⑤ = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont	TPH Carbon Chain 8015, oxygs, EDB by 8260 VOCs by 8260 Naphth	Special Instructions
P00375	61	1/19/16		SOIL	4	X X	Bill to: Bulldog ENV
P00376	62	↓		↓	↓	↓ ↓	
P00377	63						
P00378	64						

Please enter the TAT Turnaround Codes ** below

For Laboratory Use
REVIEWED
Date 1/20/16 Time 1530
TAT N Days Sign:

A.A. Project No.: A533622 / 1A20008

Relinquished by	Date	Time	Received by
	1/20/16	1030	
Relinquished by	Date	Time	Received by
	1/20/16	1308	
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS

9765 Eton Avenue
Chatsworth
California 91311
Tel: (818) 998-5547
Fax: (818) 998-7258

March 07, 2016

Neil Irish

The Source Group, Inc. (SH)

1962 Freeman Ave.

Signal Hill, CA 90755

Re : DFSP Norwalk Soil Remediation / 04-NDLA-007

A5331655 / 6B23010

Enclosed is an analytical report for the above-referenced project. The samples included in this report were received on 02/22/16 11:30 and analyzed in accordance with the attached chain-of-custody.

Unless otherwise noted, all analytical testing was accomplished in accordance with the guidelines established in our Quality Assurance Program Manual, applicable standard operating procedures, and other related documentation. The results in this analytical report are limited to the samples tested and any reproduction thereof must be made in its entirety.

If you have any questions regarding this report or require additional information please call me at American Analytics.

Sincerely,

Viorel Vasile

Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
8260B/5035 +OXY+TPHG					
P00379	6B23010-01	Soil	5	02/22/16 00:00	02/22/16 11:30
P00380	6B23010-02	Soil	5	02/22/16 00:00	02/22/16 11:30
P00381	6B23010-03	Soil	5	02/22/16 00:00	02/22/16 11:30
P00382	6B23010-04	Soil	5	02/22/16 00:00	02/22/16 11:30
P00383	6B23010-05	Soil	5	02/22/16 00:00	02/22/16 11:30
P00384	6B23010-06	Soil	5	02/22/16 00:00	02/22/16 11:30
P00385	6B23010-07	Soil	5	02/22/16 00:00	02/22/16 11:30
P00386	6B23010-08	Soil	5	02/22/16 00:00	02/22/16 11:30
P00387	6B23010-09	Soil	5	02/22/16 00:00	02/22/16 11:30
P00388	6B23010-10	Soil	5	02/22/16 00:00	02/22/16 11:30
P00389	6B23010-11	Soil	5	02/22/16 00:00	02/22/16 11:30
P00390	6B23010-12	Soil	5	02/22/16 00:00	02/22/16 11:30
P00391	6B23010-13	Soil	5	02/22/16 00:00	02/22/16 11:30
P00392	6B23010-14	Soil	5	02/22/16 00:00	02/22/16 11:30
P00393	6B23010-15	Soil	5	02/22/16 00:00	02/22/16 11:30
P00394	6B23010-16	Soil	5	02/22/16 00:00	02/22/16 11:30
P00395	6B23010-17	Soil	5	02/22/16 00:00	02/22/16 11:30
P00396	6B23010-18	Soil	5	02/22/16 00:00	02/22/16 11:30
P00397	6B23010-19	Soil	5	02/22/16 00:00	02/22/16 11:30

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00398	6B23010-20	Soil	5	02/22/16 00:00	02/22/16 11:30
P00399	6B23010-21	Soil	5	02/22/16 00:00	02/22/16 11:30
P00400	6B23010-22	Soil	5	02/22/16 00:00	02/22/16 11:30
P00401	6B23010-23	Soil	5	02/22/16 00:00	02/22/16 11:30
P00402	6B23010-24	Soil	5	02/22/16 00:00	02/22/16 11:30
P00403	6B23010-25	Soil	5	02/22/16 00:00	02/22/16 11:30
P00404	6B23010-26	Soil	5	02/22/16 00:00	02/22/16 11:30
P00405	6B23010-27	Soil	5	02/22/16 00:00	02/22/16 11:30
P00406	6B23010-28	Soil	5	02/22/16 00:00	02/22/16 11:30
P00407	6B23010-29	Soil	5	02/22/16 00:00	02/22/16 11:30
P00408	6B23010-30	Soil	5	02/22/16 00:00	02/22/16 11:30
P00409	6B23010-31	Soil	5	02/22/16 00:00	02/22/16 11:30
P00410	6B23010-32	Soil	5	02/22/16 00:00	02/22/16 11:30
P00411	6B23010-33	Soil	5	02/22/16 00:00	02/22/16 11:30
P00412	6B23010-34	Soil	5	02/22/16 00:00	02/22/16 11:30
P00413	6B23010-35	Soil	5	02/22/16 00:00	02/22/16 11:30
P00414	6B23010-36	Soil	5	02/22/16 00:00	02/22/16 11:30
P00415	6B23010-37	Soil	5	02/22/16 00:00	02/22/16 11:30
P00416	6B23010-38	Soil	5	02/22/16 00:00	02/22/16 11:30
P00417	6B23010-39	Soil	5	02/22/16 00:00	02/22/16 11:30

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00418	6B23010-40	Soil	5	02/22/16 00:00	02/22/16 11:30
P00419	6B23010-41	Soil	5	02/22/16 00:00	02/22/16 11:30
P00420	6B23010-42	Soil	5	02/22/16 00:00	02/22/16 11:30
P00421	6B23010-43	Soil	5	02/22/16 00:00	02/22/16 11:30
P00422	6B23010-44	Soil	5	02/22/16 00:00	02/22/16 11:30
P00423	6B23010-45	Soil	5	02/22/16 00:00	02/22/16 11:30
P00424	6B23010-46	Soil	5	02/22/16 00:00	02/22/16 11:30
P00425	6B23010-47	Soil	5	02/22/16 00:00	02/22/16 11:30
P00426	6B23010-48	Soil	5	02/22/16 00:00	02/22/16 11:30
P00427	6B23010-49	Soil	5	02/22/16 00:00	02/22/16 11:30
P00428	6B23010-50	Soil	5	02/22/16 00:00	02/22/16 11:30
P00429	6B23010-51	Soil	5	02/22/16 00:00	02/22/16 11:30
P00430	6B23010-52	Soil	5	02/22/16 00:00	02/22/16 11:30
P00431	6B23010-53	Soil	5	02/22/16 00:00	02/22/16 11:30
P00432	6B23010-54	Soil	5	02/22/16 00:00	02/22/16 11:30
P00433	6B23010-55	Soil	5	02/22/16 00:00	02/22/16 11:30
P00434	6B23010-56	Soil	5	02/22/16 00:00	02/22/16 11:30
P00435	6B23010-57	Soil	5	02/22/16 00:00	02/22/16 11:30
P00436	6B23010-58	Soil	5	02/22/16 00:00	02/22/16 11:30
P00437	6B23010-59	Soil	5	02/22/16 00:00	02/22/16 11:30

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00438	6B23010-60	Soil	5	02/22/16 00:00	02/22/16 11:30
P00439	6B23010-61	Soil	5	02/22/16 00:00	02/22/16 11:30
P00440	6B23010-62	Soil	5	02/22/16 00:00	02/22/16 11:30
P00441	6B23010-63	Soil	5	02/22/16 00:00	02/22/16 11:30
P00442	6B23010-64	Soil	5	02/22/16 00:00	02/22/16 11:30
Carbon Chain Custom					
P00379	6B23010-01	Soil	5	02/22/16 00:00	02/22/16 11:30
P00380	6B23010-02	Soil	5	02/22/16 00:00	02/22/16 11:30
P00381	6B23010-03	Soil	5	02/22/16 00:00	02/22/16 11:30
P00382	6B23010-04	Soil	5	02/22/16 00:00	02/22/16 11:30
P00383	6B23010-05	Soil	5	02/22/16 00:00	02/22/16 11:30
P00384	6B23010-06	Soil	5	02/22/16 00:00	02/22/16 11:30
P00385	6B23010-07	Soil	5	02/22/16 00:00	02/22/16 11:30
P00386	6B23010-08	Soil	5	02/22/16 00:00	02/22/16 11:30
P00387	6B23010-09	Soil	5	02/22/16 00:00	02/22/16 11:30
P00388	6B23010-10	Soil	5	02/22/16 00:00	02/22/16 11:30
P00389	6B23010-11	Soil	5	02/22/16 00:00	02/22/16 11:30
P00390	6B23010-12	Soil	5	02/22/16 00:00	02/22/16 11:30
P00391	6B23010-13	Soil	5	02/22/16 00:00	02/22/16 11:30
P00392	6B23010-14	Soil	5	02/22/16 00:00	02/22/16 11:30

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00393	6B23010-15	Soil	5	02/22/16 00:00	02/22/16 11:30
P00394	6B23010-16	Soil	5	02/22/16 00:00	02/22/16 11:30
P00395	6B23010-17	Soil	5	02/22/16 00:00	02/22/16 11:30
P00396	6B23010-18	Soil	5	02/22/16 00:00	02/22/16 11:30
P00397	6B23010-19	Soil	5	02/22/16 00:00	02/22/16 11:30
P00398	6B23010-20	Soil	5	02/22/16 00:00	02/22/16 11:30
P00399	6B23010-21	Soil	5	02/22/16 00:00	02/22/16 11:30
P00400	6B23010-22	Soil	5	02/22/16 00:00	02/22/16 11:30
P00401	6B23010-23	Soil	5	02/22/16 00:00	02/22/16 11:30
P00402	6B23010-24	Soil	5	02/22/16 00:00	02/22/16 11:30
P00403	6B23010-25	Soil	5	02/22/16 00:00	02/22/16 11:30
P00404	6B23010-26	Soil	5	02/22/16 00:00	02/22/16 11:30
P00405	6B23010-27	Soil	5	02/22/16 00:00	02/22/16 11:30
P00406	6B23010-28	Soil	5	02/22/16 00:00	02/22/16 11:30
P00407	6B23010-29	Soil	5	02/22/16 00:00	02/22/16 11:30
P00408	6B23010-30	Soil	5	02/22/16 00:00	02/22/16 11:30
P00409	6B23010-31	Soil	5	02/22/16 00:00	02/22/16 11:30
P00410	6B23010-32	Soil	5	02/22/16 00:00	02/22/16 11:30
P00411	6B23010-33	Soil	5	02/22/16 00:00	02/22/16 11:30
P00412	6B23010-34	Soil	5	02/22/16 00:00	02/22/16 11:30

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00413	6B23010-35	Soil	5	02/22/16 00:00	02/22/16 11:30
P00414	6B23010-36	Soil	5	02/22/16 00:00	02/22/16 11:30
P00415	6B23010-37	Soil	5	02/22/16 00:00	02/22/16 11:30
P00416	6B23010-38	Soil	5	02/22/16 00:00	02/22/16 11:30
P00417	6B23010-39	Soil	5	02/22/16 00:00	02/22/16 11:30
P00418	6B23010-40	Soil	5	02/22/16 00:00	02/22/16 11:30
P00419	6B23010-41	Soil	5	02/22/16 00:00	02/22/16 11:30
P00420	6B23010-42	Soil	5	02/22/16 00:00	02/22/16 11:30
P00421	6B23010-43	Soil	5	02/22/16 00:00	02/22/16 11:30
P00422	6B23010-44	Soil	5	02/22/16 00:00	02/22/16 11:30
P00423	6B23010-45	Soil	5	02/22/16 00:00	02/22/16 11:30
P00424	6B23010-46	Soil	5	02/22/16 00:00	02/22/16 11:30
P00425	6B23010-47	Soil	5	02/22/16 00:00	02/22/16 11:30
P00426	6B23010-48	Soil	5	02/22/16 00:00	02/22/16 11:30
P00427	6B23010-49	Soil	5	02/22/16 00:00	02/22/16 11:30
P00428	6B23010-50	Soil	5	02/22/16 00:00	02/22/16 11:30
P00429	6B23010-51	Soil	5	02/22/16 00:00	02/22/16 11:30
P00430	6B23010-52	Soil	5	02/22/16 00:00	02/22/16 11:30
P00431	6B23010-53	Soil	5	02/22/16 00:00	02/22/16 11:30
P00432	6B23010-54	Soil	5	02/22/16 00:00	02/22/16 11:30

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00433	6B23010-55	Soil	5	02/22/16 00:00	02/22/16 11:30
P00434	6B23010-56	Soil	5	02/22/16 00:00	02/22/16 11:30
P00435	6B23010-57	Soil	5	02/22/16 00:00	02/22/16 11:30
P00436	6B23010-58	Soil	5	02/22/16 00:00	02/22/16 11:30
P00437	6B23010-59	Soil	5	02/22/16 00:00	02/22/16 11:30
P00438	6B23010-60	Soil	5	02/22/16 00:00	02/22/16 11:30
P00439	6B23010-61	Soil	5	02/22/16 00:00	02/22/16 11:30
P00440	6B23010-62	Soil	5	02/22/16 00:00	02/22/16 11:30
P00441	6B23010-63	Soil	5	02/22/16 00:00	02/22/16 11:30
P00442	6B23010-64	Soil	5	02/22/16 00:00	02/22/16 11:30

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/24/16	02/24/16	02/24/16	
AA ID No:	6B23010-01	6B23010-02	6B23010-03	6B23010-04	
Client ID No:	P00379	P00380	P00381	P00382	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/24/16	02/24/16	02/24/16	
AA ID No:	6B23010-01	6B23010-02	6B23010-03	6B23010-04	
Client ID No:	P00379	P00380	P00381	P00382	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	**1.5**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/24/16	02/24/16	02/24/16	
AA ID No:	6B23010-01	6B23010-02	6B23010-03	6B23010-04	
Client ID No:	P00379	P00380	P00381	P00382	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	109%	103%	109%	117%	70-140
Dibromofluoromethane	112%	113%	113%	110%	70-140
Toluene-d8	105%	105%	116%	110%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	03/01/16	
Date Analyzed:	02/25/16	02/25/16	02/25/16	03/01/16	
AA ID No:	6B23010-05	6B23010-06	6B23010-07	6B23010-08	
Client ID No:	P00383	P00384	P00385	P00386	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	**0.060**	**0.055**	<5.0	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Benzene	<0.010	<0.010	<0.010	<1.0	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<5.0	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<2.0	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<1.0	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	03/01/16	
Date Analyzed:	02/25/16	02/25/16	02/25/16	03/01/16	
AA ID No:	6B23010-05	6B23010-06	6B23010-07	6B23010-08	
Client ID No:	P00383	P00384	P00385	P00386	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Gasoline Range Organics (GRO)	<0.50	**3.6**	**0.51**	<50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<1.0	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<5.0	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<5.0	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<5.0	0.050
Naphthalene	<0.010	<0.010	<0.010	<1.0	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	03/01/16	
Date Analyzed:	02/25/16	02/25/16	02/25/16	03/01/16	
AA ID No:	6B23010-05	6B23010-06	6B23010-07	6B23010-08	
Client ID No:	P00383	P00384	P00385	P00386	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Toluene	<0.0020	**0.0030**	**0.0032**	<0.20	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
m,p-Xylenes	<0.0020	<0.0020	**0.0022**	<0.20	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	107%	97%	103%	103%	70-140
Dibromofluoromethane	113%	108%	112%	97%	70-140
Toluene-d8	105%	114%	107%	107%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/29/16	02/25/16	02/25/16	
Date Analyzed:	02/25/16	02/29/16	02/26/16	02/26/16	
AA ID No:	6B23010-09	6B23010-10	6B23010-11	6B23010-12	
Client ID No:	P00387	P00388	P00389	P00390	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/29/16	02/25/16	02/25/16	
Date Analyzed:	02/25/16	02/29/16	02/26/16	02/26/16	
AA ID No:	6B23010-09	6B23010-10	6B23010-11	6B23010-12	
Client ID No:	P00387	P00388	P00389	P00390	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	**0.84**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/29/16	02/25/16	02/25/16	
Date Analyzed:	02/25/16	02/29/16	02/26/16	02/26/16	
AA ID No:	6B23010-09	6B23010-10	6B23010-11	6B23010-12	
Client ID No:	P00387	P00388	P00389	P00390	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	**0.0020**	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	112%	103%	115%	111%	70-140
Dibromofluoromethane	112%	119%	120%	115%	70-140
Toluene-d8	107%	101%	113%	106%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/29/16	
Date Analyzed:	02/26/16	02/26/16	02/26/16	02/29/16	
AA ID No:	6B23010-13	6B23010-14	6B23010-15	6B23010-16	
Client ID No:	P00391	P00392	P00393	P00394	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<5.0	<5.0	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Benzene	<0.010	<1.0	<1.0	<0.010	0.010
Bromobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromoform	<0.0050	<0.50	<0.50	<0.0050	0.0050
Bromomethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<5.0	<5.0	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<2.0	<2.0	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.50	<0.50	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chloroform	<0.0050	<0.50	<0.50	<0.0050	0.0050
Chloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.50	<0.50	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<1.0	<1.0	<0.010	0.010
Dibromochloromethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Dibromomethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/29/16	
Date Analyzed:	02/26/16	02/26/16	02/26/16	02/29/16	
AA ID No:	6B23010-13	6B23010-14	6B23010-15	6B23010-16	
Client ID No:	P00391	P00392	P00393	P00394	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.50	<0.50	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.20	<0.20	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Gasoline Range Organics (GRO)	**1.2**	**410**	**52**	<0.50	0.50
Hexachlorobutadiene	<0.010	<1.0	<1.0	<0.010	0.010
2-Hexanone (MBK)	<0.050	<5.0	<5.0	<0.050	0.050
Isopropylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Methylene Chloride	<0.050	<5.0	<5.0	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<5.0	<5.0	<0.050	0.050
Naphthalene	<0.010	<1.0	<1.0	<0.010	0.010
n-Propylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/29/16	
Date Analyzed:	02/26/16	02/26/16	02/26/16	02/29/16	
AA ID No:	6B23010-13	6B23010-14	6B23010-15	6B23010-16	
Client ID No:	P00391	P00392	P00393	P00394	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Toluene	<0.0020	<0.20	<0.20	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.50	<0.50	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.50	<0.50	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.50	<0.50	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	**2.6**	<0.50	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.50	<0.50	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.50	<0.50	<0.0050	0.0050
o-Xylene	<0.0020	<0.20	<0.20	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.20	<0.20	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	119%	93%	103%	107%	70-140
Dibromofluoromethane	111%	106%	106%	104%	70-140
Toluene-d8	109%	111%	107%	103%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/29/16	
Date Analyzed:	02/26/16	02/26/16	02/26/16	02/29/16	
AA ID No:	6B23010-17	6B23010-18	6B23010-19	6B23010-20	
Client ID No:	P00395	P00396	P00397	P00398	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<5.0	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Benzene	<0.010	<0.010	<1.0	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<5.0	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<2.0	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<1.0	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/29/16	
Date Analyzed:	02/26/16	02/26/16	02/26/16	02/29/16	
AA ID No:	6B23010-17	6B23010-18	6B23010-19	6B23010-20	
Client ID No:	P00395	P00396	P00397	P00398	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.20	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**4.7**	**640**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<1.0	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<5.0	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<5.0	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<5.0	<0.050	0.050
Naphthalene	<0.010	<0.010	**1.1**	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/29/16	
Date Analyzed:	02/26/16	02/26/16	02/26/16	02/29/16	
AA ID No:	6B23010-17	6B23010-18	6B23010-19	6B23010-20	
Client ID No:	P00395	P00396	P00397	P00398	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	100	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.20	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.50	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	**2.3**	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.50	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.50	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.20	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.20	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	125%	99%	98%	98%	70-140
Dibromofluoromethane	113%	113%	105%	111%	70-140
Toluene-d8	109%	112%	109%	85%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	02/29/16	
AA ID No:	6B23010-21	6B23010-22	6B23010-23	6B23010-24	
Client ID No:	P00399	P00400	P00401	P00402	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	02/29/16	
AA ID No:	6B23010-21	6B23010-22	6B23010-23	6B23010-24	
Client ID No:	P00399	P00400	P00401	P00402	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**4.7**	**4.4**	**0.54**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	02/29/16	
AA ID No:	6B23010-21	6B23010-22	6B23010-23	6B23010-24	
Client ID No:	P00399	P00400	P00401	P00402	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	**0.0092**	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	107%	95%	95%	118%	70-140
Dibromofluoromethane	118%	115%	128%	128%	70-140
Toluene-d8	84%	90%	82%	94%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	02/29/16	
AA ID No:	6B23010-25	6B23010-26	6B23010-27	6B23010-28	
Client ID No:	P00403	P00404	P00405	P00406	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	02/29/16	
AA ID No:	6B23010-25	6B23010-26	6B23010-27	6B23010-28	
Client ID No:	P00403	P00404	P00405	P00406	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**6.8**	**4.3**	**2.8**	**140**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	02/29/16	
AA ID No:	6B23010-25	6B23010-26	6B23010-27	6B23010-28	
Client ID No:	P00403	P00404	P00405	P00406	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	**0.0056**	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	98%	104%	105%	121%	70-140
Dibromofluoromethane	127%	148%	112%	119%	70-140
Toluene-d8	93%	94%	100%	120%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-29	6B23010-30	6B23010-31	6B23010-32	
Client ID No:	P00407	P00408	P00409	P00410	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<5.0	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Benzene	<0.010	<0.010	<0.010	<1.0	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<5.0	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<2.0	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<1.0	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-29	6B23010-30	6B23010-31	6B23010-32	
Client ID No:	P00407	P00408	P00409	P00410	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Gasoline Range Organics (GRO)	<0.50	**9.1**	**1.0**	**400**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<1.0	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<5.0	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<5.0	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<5.0	0.050
Naphthalene	<0.010	<0.010	<0.010	<1.0	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	02/29/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-29	6B23010-30	6B23010-31	6B23010-32	
Client ID No:	P00407	P00408	P00409	P00410	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	**0.64**	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	**1.1**	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.20	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	104%	98%	138%	100%	70-140
Dibromofluoromethane	107%	113%	131%	89%	70-140
Toluene-d8	92%	102%	105%	103%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	03/01/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-33	6B23010-34	6B23010-35	6B23010-36	
Client ID No:	P00411	P00412	P00413	P00414	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<5.0	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Benzene	<0.010	<0.010	<0.010	<1.0	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<5.0	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<2.0	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<1.0	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	03/01/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-33	6B23010-34	6B23010-35	6B23010-36	
Client ID No:	P00411	P00412	P00413	P00414	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Gasoline Range Organics (GRO)	**1.6**	**0.80**	**0.71**	**230**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<1.0	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<5.0	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<5.0	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<5.0	0.050
Naphthalene	<0.010	<0.010	<0.010	<1.0	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	03/01/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-33	6B23010-34	6B23010-35	6B23010-36	
Client ID No:	P00411	P00412	P00413	P00414	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	100	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Toluene	<0.0020	**0.0032**	<0.0020	<0.20	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.50	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	**0.52**	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.50	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.20	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.20	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	149%	130%	140%	98%	70-140
Dibromofluoromethane	136%	125%	123%	83%	70-140
Toluene-d8	109%	105%	137%	119%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	03/01/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-37	6B23010-38	6B23010-39	6B23010-40	
Client ID No:	P00415	P00416	P00417	P00418	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	03/01/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-37	6B23010-38	6B23010-39	6B23010-40	
Client ID No:	P00415	P00416	P00417	P00418	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**3.7**	**1.2**	**1.0**	**2.4**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	02/29/16	02/29/16	03/01/16	
Date Analyzed:	03/01/16	02/29/16	02/29/16	03/01/16	
AA ID No:	6B23010-37	6B23010-38	6B23010-39	6B23010-40	
Client ID No:	P00415	P00416	P00417	P00418	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	**0.0022**	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	111%	137%	126%	121%	70-140
Dibromofluoromethane	113%	124%	121%	127%	70-140
Toluene-d8	112%	109%	100%	100%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-41	6B23010-42	6B23010-43	6B23010-44	
Client ID No:	P00419	P00420	P00421	P00422	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	**0.0053**	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	**0.0066**	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-41	6B23010-42	6B23010-43	6B23010-44	
Client ID No:	P00419	P00420	P00421	P00422	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	<0.50	**15**	**6.9**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-41	6B23010-42	6B23010-43	6B23010-44	
Client ID No:	P00419	P00420	P00421	P00422	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	**0.0024**	**0.0037**	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	101%	97%	72%	83%	70-140
Dibromofluoromethane	113%	108%	0.0	109%	70-140
Toluene-d8	85%	87%	91%	86%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-45	6B23010-46	6B23010-47	6B23010-48	
Client ID No:	P00423	P00424	P00425	P00426	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-45	6B23010-46	6B23010-47	6B23010-48	
Client ID No:	P00423	P00424	P00425	P00426	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**1.8**	**2.3**	<0.50	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-45	6B23010-46	6B23010-47	6B23010-48	
Client ID No:	P00423	P00424	P00425	P00426	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	**0.0024**	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	117%	100%	98%	101%	70-140
Dibromofluoromethane	119%	105%	103%	108%	70-140
Toluene-d8	94%	89%	90%	90%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-49	6B23010-50	6B23010-51	6B23010-52	
Client ID No:	P00427	P00428	P00429	P00430	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	**0.061**	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-49	6B23010-50	6B23010-51	6B23010-52	
Client ID No:	P00427	P00428	P00429	P00430	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**5.6**	**4.1**	**1.3**	**12**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	03/01/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-49	6B23010-50	6B23010-51	6B23010-52	
Client ID No:	P00427	P00428	P00429	P00430	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	120%	115%	124%	123%	70-140
Dibromofluoromethane	126%	116%	127%	136%	70-140
Toluene-d8	102%	100%	102%	126%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	02/29/16	
AA ID No:	6B23010-53	6B23010-54	6B23010-55	6B23010-56	
Client ID No:	P00431	P00432	P00433	P00434	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<5.0	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Benzene	<0.010	<1.0	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<5.0	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<2.0	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<1.0	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	02/29/16	
AA ID No:	6B23010-53	6B23010-54	6B23010-55	6B23010-56	
Client ID No:	P00431	P00432	P00433	P00434	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**95**	**2.1**	<0.50	0.50
Hexachlorobutadiene	<0.010	<1.0	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<5.0	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<5.0	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<5.0	<0.050	<0.050	0.050
Naphthalene	<0.010	<1.0	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	03/01/16	03/01/16	03/01/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	02/29/16	
AA ID No:	6B23010-53	6B23010-54	6B23010-55	6B23010-56	
Client ID No:	P00431	P00432	P00433	P00434	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.50	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.20	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	119%	96%	127%	119%	70-140
Dibromofluoromethane	104%	91%	124%	115%	70-140
Toluene-d8	106%	99%	105%	105%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-57	6B23010-58	6B23010-59	6B23010-60	
Client ID No:	P00435	P00436	P00437	P00438	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	**0.10**	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-57	6B23010-58	6B23010-59	6B23010-60	
Client ID No:	P00435	P00436	P00437	P00438	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**3.9**	**1.1**	**9.5**	**1.4**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-57	6B23010-58	6B23010-59	6B23010-60	
Client ID No:	P00435	P00436	P00437	P00438	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	**0.0029**	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	**0.010**	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	**0.0034**	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	97%	96%	95%	104%	70-140
Dibromofluoromethane	114%	115%	111%	109%	70-140
Toluene-d8	97%	91%	94%	99%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-61	6B23010-62	6B23010-63	6B23010-64	
Client ID No:	P00439	P00440	P00441	P00442	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-61	6B23010-62	6B23010-63	6B23010-64	
Client ID No:	P00439	P00440	P00441	P00442	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**8.6**	<0.50	**2.1**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/29/16	02/29/16	02/29/16	02/29/16	
Date Analyzed:	03/01/16	03/01/16	03/01/16	03/01/16	
AA ID No:	6B23010-61	6B23010-62	6B23010-63	6B23010-64	
Client ID No:	P00439	P00440	P00441	P00442	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	99%	88%	107%	109%	70-140
Dibromofluoromethane	108%	107%	110%	107%	70-140
Toluene-d8	93%	92%	99%	96%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/24/16	02/25/16	02/24/16	
AA ID No:	6B23010-01	6B23010-02	6B23010-03	6B23010-04	
Client ID No:	P00379	P00380	P00381	P00382	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	10	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**10**	<10	**1800**	**21**	10
C23-C32	**73**	<10	**960**	**26**	10
C33-C44	**94**	<10	**140**	**28**	10
Surrogates					**%REC Limits**
o-Terphenyl	102%	93%	90%	104%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/25/16	02/24/16	02/24/16	02/24/16	
AA ID No:	6B23010-05	6B23010-06	6B23010-07	6B23010-08	
Client ID No:	P00383	P00384	P00385	P00386	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**25**	**16**	<10	<10	10
C23-C32	**76**	**21**	**13**	<10	10
C33-C44	**81**	<10	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	103%	119%	100%	101%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/24/16	02/24/16	02/24/16	
AA ID No:	6B23010-09	6B23010-10	6B23010-11	6B23010-12	
Client ID No:	P00387	P00388	P00389	P00390	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	<10	**630**	**11**	<10	10
C23-C32	**15**	**530**	<10	**27**	10
C33-C44	<10	**180**	<10	**10**	10
Surrogates					**%REC Limits**
o-Terphenyl	104%	95%	101%	103%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/25/16	02/25/16	02/24/16	
AA ID No:	6B23010-13	6B23010-14	6B23010-15	6B23010-16	
Client ID No:	P00391	P00392	P00393	P00394	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	5	5	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**45**	**1100**	**1300**	**53**	10
C23-C32	<10	**97**	<50	**13**	10
C33-C44	<10	<50	<50	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	108%	120%	108%	97%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/25/16	02/24/16	02/24/16	02/24/16	
AA ID No:	6B23010-17	6B23010-18	6B23010-19	6B23010-20	
Client ID No:	P00395	P00396	P00397	P00398	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	10	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**1200**	**62**	**500**	<10	10
C23-C32	**1600**	**27**	**42**	<10	10
C33-C44	**840**	**17**	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	92%	109%	114%	103%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/24/16	02/24/16	02/25/16	
AA ID No:	6B23010-21	6B23010-22	6B23010-23	6B23010-24	
Client ID No:	P00399	P00400	P00401	P00402	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	<10	**27**	**63**	**61**	10
C23-C32	<10	**25**	<10	**100**	10
C33-C44	<10	<10	<10	**34**	10
Surrogates					**%REC Limits**
o-Terphenyl	90%	86%	109%	109%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/25/16	02/24/16	02/25/16	02/24/16	
AA ID No:	6B23010-25	6B23010-26	6B23010-27	6B23010-28	
Client ID No:	P00403	P00404	P00405	P00406	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	10	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**250**	**360**	**160**	**880**	10
C23-C32	**190**	**230**	**120**	**14**	10
C33-C44	**46**	<100	**45**	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	111%	134%	118%	109%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/25/16	02/24/16	02/24/16	
AA ID No:	6B23010-29	6B23010-30	6B23010-31	6B23010-32	
Client ID No:	P00407	P00408	P00409	P00410	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	10	10	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**25**	**520**	**440**	**2100**	10
C23-C32	<10	**230**	**780**	**1900**	10
C33-C44	<10	**64**	**100**	**440**	10
Surrogates					**%REC Limits**
o-Terphenyl	97%	108%	135%	97%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/24/16	02/24/16	02/24/16	02/25/16	
AA ID No:	6B23010-33	6B23010-34	6B23010-35	6B23010-36	
Client ID No:	P00411	P00412	P00413	P00414	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	10	10	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**79**	**14**	**670**	**9600**	10
C23-C32	**45**	**19**	**1000**	**7200**	10
C33-C44	<10	<10	**290**	**1400**	10
Surrogates					**%REC Limits**
o-Terphenyl	113%	93%	128%	119%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/24/16	02/24/16	02/24/16	02/24/16	
Date Analyzed:	02/25/16	02/24/16	02/25/16	02/25/16	
AA ID No:	6B23010-37	6B23010-38	6B23010-39	6B23010-40	
Client ID No:	P00415	P00416	P00417	P00418	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	10	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**1300**	<100	**59**	**110**	10
C23-C32	**520**	**120**	**24**	**53**	10
C33-C44	**80**	<100	<10	**15**	10
Surrogates					**%REC Limits**
o-Terphenyl	108%	103%	108%	88%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/25/16	
Date Analyzed:	02/25/16	02/25/16	02/25/16	02/25/16	
AA ID No:	6B23010-41	6B23010-42	6B23010-43	6B23010-44	
Client ID No:	P00419	P00420	P00421	P00422	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	<10	<10	**60**	**16**	10
C23-C32	<10	<10	<10	<10	10
C33-C44	<10	<10	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	105%	105%	74%	108%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/25/16	
Date Analyzed:	02/25/16	02/25/16	02/25/16	02/25/16	
AA ID No:	6B23010-45	6B23010-46	6B23010-47	6B23010-48	
Client ID No:	P00423	P00424	P00425	P00426	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**890**	**26**	<10	**12**	10
C23-C32	**1200**	**16**	<10	<10	10
C33-C44	**530**	<10	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	120%	111%	108%	115%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/25/16	
Date Analyzed:	02/26/16	02/26/16	02/25/16	02/25/16	
AA ID No:	6B23010-49	6B23010-50	6B23010-51	6B23010-52	
Client ID No:	P00427	P00428	P00429	P00430	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**2000**	**1300**	**640**	**1200**	10
C23-C32	**2000**	**1700**	**1000**	**1600**	10
C33-C44	**700**	**660**	**440**	**630**	10
Surrogates					**%REC Limits**
o-Terphenyl	119%	96%	113%	102%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/25/16	
Date Analyzed:	02/25/16	02/25/16	02/25/16	02/25/16	
AA ID No:	6B23010-53	6B23010-54	6B23010-55	6B23010-56	
Client ID No:	P00431	P00432	P00433	P00434	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**14**	**49**	**94**	**69**	10
C23-C32	**130**	<10	**42**	**220**	10
C33-C44	**120**	<10	**15**	**180**	10
Surrogates					**%REC Limits**
o-Terphenyl	101%	95%	118%	101%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/25/16	
Date Analyzed:	02/25/16	02/25/16	02/25/16	02/25/16	
AA ID No:	6B23010-57	6B23010-58	6B23010-59	6B23010-60	
Client ID No:	P00435	P00436	P00437	P00438	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**610**	**35**	**110**	**100**	10
C23-C32	**730**	<10	<10	**62**	10
C33-C44	**260**	<10	<10	**33**	10
Surrogates					**%REC Limits**
o-Terphenyl	96%	103%	101%	111%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16
Units: mg/kg

Date Sampled:	02/22/16	02/22/16	02/22/16	02/22/16	
Date Prepared:	02/25/16	02/25/16	02/25/16	02/25/16	
Date Analyzed:	02/26/16	02/26/16	02/26/16	02/26/16	
AA ID No:	6B23010-61	6B23010-62	6B23010-63	6B23010-64	
Client ID No:	P00439	P00440	P00441	P00442	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	<10	**190**	<10	**270**	10
C23-C32	<10	<10	<10	**95**	10
C33-C44	<10	<10	<10	**14**	10
Surrogates					**%REC Limits**
o-Terphenyl	88%	98%	93%	111%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes

VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control

Batch B6B2426 - EPA 5035

Blank (B6B2426-BLK1) Prepared & Analyzed: 02/24/16

Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes

VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control

Batch B6B2426 - EPA 5035

Blank (B6B2426-BLK1) Continued — Prepared & Analyzed: 02/24/16

trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2426 - EPA 5035										
Blank (B6B2426-BLK1) Continued				Prepared & Analyzed: 02/24/16						
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.102*		*mg/kg*	*0.10*		*102*	*70-140*			
Surrogate: Dibromofluoromethane	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Surrogate: Toluene-d8	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			
LCS (B6B2426-BS1)				Prepared & Analyzed: 02/24/16						
Acetone	**0.0784**	0.050	mg/kg	0.10		78.4	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0315**	0.0050	mg/kg	0.040		78.6	70-130		30	
Benzene	**0.0376**	0.010	mg/kg	0.040		94.1	70-130		30	
Bromobenzene	**0.0405**	0.0050	mg/kg	0.040		101	70-130		30	
Bromochloromethane	**0.0387**	0.0050	mg/kg	0.040		96.6	70-130		30	
Bromodichloromethane	**0.0362**	0.0050	mg/kg	0.040		90.6	70-130		30	
Bromoform	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
Bromomethane	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130		30	
2-Butanone (MEK)	**0.0763**	0.050	mg/kg	0.10		76.3	70-130		30	
tert-Butyl alcohol (TBA)	**0.170**	0.020	mg/kg	0.20		85.1	70-130		30	
sec-Butylbenzene	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130		30	
tert-Butylbenzene	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
n-Butylbenzene	**0.0408**	0.0050	mg/kg	0.040		102	70-130		30	
Carbon Disulfide	**0.0859**	0.0050	mg/kg	0.10		85.9	70-130		30	
Carbon Tetrachloride	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
Chlorobenzene	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
Chloroethane	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2426 - EPA 5035										
LCS (B6B2426-BS1) Continued				Prepared & Analyzed: 02/24/16						
Chloroform	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130		30	
Chloromethane	**0.0389**	0.0050	mg/kg	0.040		97.3	70-130		30	
2-Chlorotoluene	**0.0425**	0.0050	mg/kg	0.040		106	70-130		30	
4-Chlorotoluene	**0.0416**	0.0050	mg/kg	0.040		104	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0356**	0.010	mg/kg	0.040		89.1	70-130		30	
Dibromochloromethane	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
1,2-Dibromoethane (EDB)	**0.0403**	0.0050	mg/kg	0.040		101	70-130		30	
Dibromomethane	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
1,4-Dichlorobenzene	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130		30	
1,3-Dichlorobenzene	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130		30	
1,2-Dichlorobenzene	**0.0394**	0.0050	mg/kg	0.040		98.6	70-130		30	
Dichlorodifluoromethane (R12)	**0.0338**	0.0050	mg/kg	0.040		84.6	70-130		30	
1,1-Dichloroethane	**0.0384**	0.0050	mg/kg	0.040		96.1	70-130		30	
1,2-Dichloroethane (EDC)	**0.0356**	0.0050	mg/kg	0.040		89.0	70-130		30	
trans-1,2-Dichloroethylene	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
cis-1,2-Dichloroethylene	**0.0396**	0.0050	mg/kg	0.040		99.1	70-130		30	
1,1-Dichloroethylene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130		30	
2,2-Dichloropropane	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130		30	
1,3-Dichloropropane	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
1,2-Dichloropropane	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130		30	
trans-1,3-Dichloropropylene	**0.0374**	0.0050	mg/kg	0.040		93.4	70-130		30	
1,1-Dichloropropylene	**0.0381**	0.0050	mg/kg	0.040		95.2	70-130		30	
cis-1,3-Dichloropropylene	**0.0380**	0.0050	mg/kg	0.040		94.9	70-130		30	
Diisopropyl ether (DIPE)	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
Ethylbenzene	**0.0412**	0.0020	mg/kg	0.040		103	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0331**	0.0050	mg/kg	0.040		82.8	70-130		30	
Gasoline Range Organics (GRO)	**0.917**	0.50	mg/kg	1.0		91.7	70-130		30	
Hexachlorobutadiene	**0.0412**	0.010	mg/kg	0.040		103	70-130		30	
2-Hexanone (MBK)	**0.0867**	0.050	mg/kg	0.10		86.7	70-130		30	
Isopropylbenzene	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130		30	
4-Isopropyltoluene	**0.0406**	0.0050	mg/kg	0.040		101	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2426 - EPA 5035										
LCS (B6B2426-BS1) Continued				Prepared & Analyzed: 02/24/16						
Methyl-tert-Butyl Ether (MTBE)	**0.0532**	0.0050	mg/kg	0.080		66.5	70-130		30	***
Methylene Chloride	**0.0435**	0.050	mg/kg	0.040		109	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.0913**	0.050	mg/kg	0.10		91.3	70-130		30	
Naphthalene	**0.0361**	0.010	mg/kg	0.040		90.3	70-130		30	
n-Propylbenzene	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130		30	
Styrene	**0.0403**	0.0050	mg/kg	0.040		101	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0386**	0.0050	mg/kg	0.040		96.6	70-135		30	
Tetrachloroethylene (PCE)	**0.0434**	0.0050	mg/kg	0.040		108	70-130		30	
Toluene	**0.0413**	0.0020	mg/kg	0.040		103	70-130		30	
1,2,4-Trichlorobenzene	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
1,2,3-Trichlorobenzene	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
1,1,2-Trichloroethane	**0.0393**	0.0050	mg/kg	0.040		98.3	70-130		30	
1,1,1-Trichloroethane	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
Trichloroethylene (TCE)	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130		30	
Trichlorofluoromethane (R11)	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130		30	
1,2,3-Trichloropropane	**0.0311**	0.0050	mg/kg	0.040		77.6	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0755**	0.0050	mg/kg	0.080		94.4	70-130		30	
1,3,5-Trimethylbenzene	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
1,2,4-Trimethylbenzene	**0.0387**	0.0050	mg/kg	0.040		96.6	70-130		30	
Vinyl chloride	**0.0368**	0.0050	mg/kg	0.040		92.0	70-130		30	
o-Xylene	**0.0392**	0.0020	mg/kg	0.040		98.0	70-130		30	
m,p-Xylenes	**0.0827**	0.0020	mg/kg	0.080		103	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0969*		*mg/kg*	*0.10*		*96.9*	*70-140*			
Surrogate: Toluene-d8	*0.107*		*mg/kg*	*0.10*		*107*	*70-140*			
LCS Dup (B6B2426-BSD1)				Prepared & Analyzed: 02/24/16						
Acetone	**0.0790**	0.050	mg/kg	0.10		79.0	70-130	0.762	30	
tert-Amyl Methyl Ether (TAME)	**0.0366**	0.0050	mg/kg	0.040		91.6	70-130	15.2	30	
Benzene	**0.0366**	0.010	mg/kg	0.040		91.6	70-130	2.75	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2426 - EPA 5035										
LCS Dup (B6B2426-BSD1) Continued				Prepared & Analyzed: 02/24/16						
Bromobenzene	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	2.35	30	
Bromochloromethane	**0.0410**	0.0050	mg/kg	0.040		102	70-130	5.83	30	
Bromodichloromethane	**0.0367**	0.0050	mg/kg	0.040		91.6	70-130	1.15	30	
Bromoform	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	2.10	30	
Bromomethane	**0.0368**	0.0050	mg/kg	0.040		91.9	70-130	6.02	30	
2-Butanone (MEK)	**0.0807**	0.050	mg/kg	0.10		80.7	70-130	5.63	30	
tert-Butyl alcohol (TBA)	**0.174**	0.020	mg/kg	0.20		86.9	70-130	2.01	30	
sec-Butylbenzene	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130	2.86	30	
tert-Butylbenzene	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130	4.58	30	
n-Butylbenzene	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130	6.78	30	
Carbon Disulfide	**0.0820**	0.0050	mg/kg	0.10		82.0	70-130	4.60	30	
Carbon Tetrachloride	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130	5.65	30	
Chlorobenzene	**0.0378**	0.0050	mg/kg	0.040		94.6	70-130	6.05	30	
Chloroethane	**0.0352**	0.0050	mg/kg	0.040		87.9	70-130	3.30	30	
Chloroform	**0.0378**	0.0050	mg/kg	0.040		94.4	70-130	1.89	30	
Chloromethane	**0.0368**	0.0050	mg/kg	0.040		92.1	70-130	5.49	30	
2-Chlorotoluene	**0.0390**	0.0050	mg/kg	0.040		97.5	70-130	8.59	30	
4-Chlorotoluene	**0.0402**	0.0050	mg/kg	0.040		101	70-130	3.28	30	
1,2-Dibromo-3-chloropropane	**0.0349**	0.010	mg/kg	0.040		87.4	70-130	1.98	30	
Dibromochloromethane	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130	3.76	30	
1,2-Dibromoethane (EDB)	**0.0387**	0.0050	mg/kg	0.040		96.6	70-130	4.15	30	
Dibromomethane	**0.0392**	0.0050	mg/kg	0.040		97.9	70-130	1.39	30	
1,4-Dichlorobenzene	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130	4.33	30	
1,3-Dichlorobenzene	**0.0377**	0.0050	mg/kg	0.040		94.3	70-130	4.31	30	
1,2-Dichlorobenzene	**0.0378**	0.0050	mg/kg	0.040		94.6	70-130	4.14	30	
Dichlorodifluoromethane (R12)	**0.0335**	0.0050	mg/kg	0.040		83.8	70-130	1.01	30	
1,1-Dichloroethane	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130	2.16	30	
1,2-Dichloroethane (EDC)	**0.0359**	0.0050	mg/kg	0.040		89.8	70-130	0.839	30	
trans-1,2-Dichloroethylene	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130	3.54	30	
cis-1,2-Dichloroethylene	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	0.303	30	
1,1-Dichloroethylene	**0.0367**	0.0050	mg/kg	0.040		91.6	70-130	2.80	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2426 - EPA 5035										
LCS Dup (B6B2426-BSD1) Continued				Prepared & Analyzed: 02/24/16						
2,2-Dichloropropane	**0.0369**	0.0050	mg/kg	0.040		92.2	70-130	7.91	30	
1,3-Dichloropropane	**0.0398**	0.0050	mg/kg	0.040		99.6	70-130	4.08	30	
1,2-Dichloropropane	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130	1.81	30	
trans-1,3-Dichloropropylene	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130	5.50	30	
1,1-Dichloropropylene	**0.0361**	0.0050	mg/kg	0.040		90.2	70-130	5.40	30	
cis-1,3-Dichloropropylene	**0.0377**	0.0050	mg/kg	0.040		94.3	70-130	0.634	30	
Diisopropyl ether (DIPE)	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130	1.89	30	
Ethylbenzene	**0.0381**	0.0020	mg/kg	0.040		95.2	70-130	7.87	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130	15.1	30	
Gasoline Range Organics (GRO)	**0.813**	0.50	mg/kg	1.0		81.3	70-130	12.1	30	
Hexachlorobutadiene	**0.0399**	0.010	mg/kg	0.040		99.6	70-130	3.40	30	
2-Hexanone (MBK)	**0.0842**	0.050	mg/kg	0.10		84.2	70-130	2.95	30	
Isopropylbenzene	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130	3.53	30	
4-Isopropyltoluene	**0.0381**	0.0050	mg/kg	0.040		95.4	70-130	6.20	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0572**	0.0050	mg/kg	0.080		71.5	70-130	7.17	30	***
Methylene Chloride	**0.0411**	0.050	mg/kg	0.040		103	70-130	5.72	30	
4-Methyl-2-pentanone (MIBK)	**0.0939**	0.050	mg/kg	0.10		93.9	70-130	2.76	30	
Naphthalene	**0.0367**	0.010	mg/kg	0.040		91.8	70-130	1.65	30	
n-Propylbenzene	**0.0367**	0.0050	mg/kg	0.040		91.9	70-130	4.11	30	
Styrene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130	6.72	30	
1,1,1,2-Tetrachloroethane	**0.0392**	0.0050	mg/kg	0.040		97.9	70-130	5.80	30	
1,1,2,2-Tetrachloroethane	**0.0374**	0.0050	mg/kg	0.040		93.4	70-135	3.32	30	
Tetrachloroethylene (PCE)	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	11.2	30	
Toluene	**0.0378**	0.0020	mg/kg	0.040		94.4	70-130	9.00	30	
1,2,4-Trichlorobenzene	**0.0389**	0.0050	mg/kg	0.040		97.4	70-130	3.13	30	
1,2,3-Trichlorobenzene	**0.0393**	0.0050	mg/kg	0.040		98.4	70-130	0.612	30	
1,1,2-Trichloroethane	**0.0368**	0.0050	mg/kg	0.040		92.1	70-130	6.51	30	
1,1,1-Trichloroethane	**0.0379**	0.0050	mg/kg	0.040		94.6	70-130	4.54	30	
Trichloroethylene (TCE)	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130	2.73	30	
Trichlorofluoromethane (R11)	**0.0367**	0.0050	mg/kg	0.040		91.9	70-130	4.42	30	
1,2,3-Trichloropropane	**0.0308**	0.0050	mg/kg	0.040		77.0	70-130	0.841	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2426 - EPA 5035										
LCS Dup (B6B2426-BSD1) Continued				Prepared & Analyzed: 02/24/16						
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0703**	0.0050	mg/kg	0.080		87.9	70-130	7.05	30	
1,3,5-Trimethylbenzene	**0.0388**	0.0050	mg/kg	0.040		97.1	70-130	4.63	30	
1,2,4-Trimethylbenzene	**0.0371**	0.0050	mg/kg	0.040		92.6	70-130	4.23	30	
Vinyl chloride	**0.0361**	0.0050	mg/kg	0.040		90.4	70-130	1.81	30	
o-Xylene	**0.0369**	0.0020	mg/kg	0.040		92.4	70-130	5.89	30	
m,p-Xylenes	**0.0767**	0.0020	mg/kg	0.080		95.8	70-130	7.58	30	
Surrogate: 4-Bromofluorobenzene	*0.105*		*mg/kg*	*0.10*		*105*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0999*		*mg/kg*	*0.10*		*99.9*	*70-140*			
Surrogate: Toluene-d8	*0.102*		*mg/kg*	*0.10*		*102*	*70-140*			
Batch B6B2509 - EPA 5035										
Blank (B6B2509-BLK1)				Prepared & Analyzed: 02/25/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2509 - EPA 5035										
Blank (B6B2509-BLK1) Continued				Prepared & Analyzed: 02/25/16						
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2509 - EPA 5035										
Blank (B6B2509-BLK1) Continued				Prepared & Analyzed: 02/25/16						
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.101*		*mg/kg*	*0.10*		*101*	*70-140*			
Surrogate: Dibromofluoromethane	*0.103*		*mg/kg*	*0.10*		*103*	*70-140*			
Surrogate: Toluene-d8	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
LCS (B6B2509-BS1)				Prepared & Analyzed: 02/25/16						
Acetone	**0.0816**	0.050	mg/kg	0.10		81.6	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0357**	0.0050	mg/kg	0.040		89.2	70-130		30	
Benzene	**0.0364**	0.010	mg/kg	0.040		91.0	70-130		30	
Bromobenzene	**0.0372**	0.0050	mg/kg	0.040		92.9	70-130		30	
Bromochloromethane	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2509 - EPA 5035										
LCS (B6B2509-BS1) Continued				Prepared & Analyzed: 02/25/16						
Bromodichloromethane	**0.0362**	0.0050	mg/kg	0.040		90.6	70-130		30	
Bromoform	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
Bromomethane	**0.0364**	0.0050	mg/kg	0.040		90.9	70-130		30	
2-Butanone (MEK)	**0.0801**	0.050	mg/kg	0.10		80.1	70-130		30	
tert-Butyl alcohol (TBA)	**0.161**	0.020	mg/kg	0.20		80.3	70-130		30	
sec-Butylbenzene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130		30	
tert-Butylbenzene	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130		30	
n-Butylbenzene	**0.0390**	0.0050	mg/kg	0.040		97.4	70-130		30	
Carbon Disulfide	**0.0813**	0.0050	mg/kg	0.10		81.3	70-130		30	
Carbon Tetrachloride	**0.0395**	0.0050	mg/kg	0.040		98.7	70-130		30	
Chlorobenzene	**0.0381**	0.0050	mg/kg	0.040		95.3	70-130		30	
Chloroethane	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130		30	
Chloroform	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130		30	
Chloromethane	**0.0384**	0.0050	mg/kg	0.040		95.9	70-130		30	
2-Chlorotoluene	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130		30	
4-Chlorotoluene	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0324**	0.010	mg/kg	0.040		81.1	70-130		30	
Dibromochloromethane	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
1,2-Dibromoethane (EDB)	**0.0393**	0.0050	mg/kg	0.040		98.4	70-130		30	
Dibromomethane	**0.0379**	0.0050	mg/kg	0.040		94.7	70-130		30	
1,4-Dichlorobenzene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130		30	
1,3-Dichlorobenzene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130		30	
1,2-Dichlorobenzene	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130		30	
Dichlorodifluoromethane (R12)	**0.0334**	0.0050	mg/kg	0.040		83.4	70-130		30	
1,1-Dichloroethane	**0.0365**	0.0050	mg/kg	0.040		91.2	70-130		30	
1,2-Dichloroethane (EDC)	**0.0355**	0.0050	mg/kg	0.040		88.8	70-130		30	
trans-1,2-Dichloroethylene	**0.0377**	0.0050	mg/kg	0.040		94.3	70-130		30	
cis-1,2-Dichloroethylene	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
1,1-Dichloroethylene	**0.0358**	0.0050	mg/kg	0.040		89.5	70-130		30	
2,2-Dichloropropane	**0.0389**	0.0050	mg/kg	0.040		97.3	70-130		30	
1,3-Dichloropropane	**0.0410**	0.0050	mg/kg	0.040		102	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2509 - EPA 5035										
LCS (B6B2509-BS1) Continued				Prepared & Analyzed: 02/25/16						
1,2-Dichloropropane	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130		30	
trans-1,3-Dichloropropylene	**0.0376**	0.0050	mg/kg	0.040		94.1	70-130		30	
1,1-Dichloropropylene	**0.0366**	0.0050	mg/kg	0.040		91.4	70-130		30	
cis-1,3-Dichloropropylene	**0.0378**	0.0050	mg/kg	0.040		94.6	70-130		30	
Diisopropyl ether (DIPE)	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130		30	
Ethylbenzene	**0.0393**	0.0020	mg/kg	0.040		98.3	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130		30	
Gasoline Range Organics (GRO)	**0.882**	0.50	mg/kg	1.0		88.2	70-130		30	
Hexachlorobutadiene	**0.0409**	0.010	mg/kg	0.040		102	70-130		30	
2-Hexanone (MBK)	**0.0881**	0.050	mg/kg	0.10		88.1	70-130		30	
Isopropylbenzene	**0.0369**	0.0050	mg/kg	0.040		92.2	70-130		30	
4-Isopropyltoluene	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0535**	0.0050	mg/kg	0.080		66.9	70-130		30	***
Methylene Chloride	**0.0436**	0.050	mg/kg	0.040		109	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.0929**	0.050	mg/kg	0.10		92.9	70-130		30	
Naphthalene	**0.0359**	0.010	mg/kg	0.040		89.8	70-130		30	
n-Propylbenzene	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130		30	
Styrene	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0398**	0.0050	mg/kg	0.040		99.5	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0381**	0.0050	mg/kg	0.040		95.4	70-135		30	
Tetrachloroethylene (PCE)	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
Toluene	**0.0391**	0.0020	mg/kg	0.040		97.8	70-130		30	
1,2,4-Trichlorobenzene	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130		30	
1,2,3-Trichlorobenzene	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130		30	
1,1,2-Trichloroethane	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
1,1,1-Trichloroethane	**0.0380**	0.0050	mg/kg	0.040		94.9	70-130		30	
Trichloroethylene (TCE)	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
Trichlorofluoromethane (R11)	**0.0374**	0.0050	mg/kg	0.040		93.5	70-130		30	
1,2,3-Trichloropropane	**0.0307**	0.0050	mg/kg	0.040		76.8	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0720**	0.0050	mg/kg	0.080		90.0	70-130		30	
1,3,5-Trimethylbenzene	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2509 - EPA 5035										
LCS (B6B2509-BS1) Continued				Prepared & Analyzed: 02/25/16						
1,2,4-Trimethylbenzene	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130		30	
Vinyl chloride	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130		30	
o-Xylene	**0.0382**	0.0020	mg/kg	0.040		95.6	70-130		30	
m,p-Xylenes	**0.0791**	0.0020	mg/kg	0.080		98.9	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.100*		*mg/kg*	*0.10*		*100*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0961*		*mg/kg*	*0.10*		*96.1*	*70-140*			
Surrogate: Toluene-d8	*0.105*		*mg/kg*	*0.10*		*105*	*70-140*			
LCS Dup (B6B2509-BSD1)				Prepared & Analyzed: 02/25/16						
Acetone	**0.0787**	0.050	mg/kg	0.10		78.7	70-130	3.62	30	
tert-Amyl Methyl Ether (TAME)	**0.0353**	0.0050	mg/kg	0.040		88.3	70-130	1.01	30	
Benzene	**0.0374**	0.010	mg/kg	0.040		93.6	70-130	2.87	30	
Bromobenzene	**0.0402**	0.0050	mg/kg	0.040		100	70-130	7.81	30	
Bromochloromethane	**0.0397**	0.0050	mg/kg	0.040		99.2	70-130	3.59	30	
Bromodichloromethane	**0.0373**	0.0050	mg/kg	0.040		93.4	70-130	2.99	30	
Bromoform	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130	3.69	30	
Bromomethane	**0.0403**	0.0050	mg/kg	0.040		101	70-130	10.3	30	
2-Butanone (MEK)	**0.0758**	0.050	mg/kg	0.10		75.8	70-130	5.54	30	
tert-Butyl alcohol (TBA)	**0.160**	0.020	mg/kg	0.20		80.0	70-130	0.337	30	
sec-Butylbenzene	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130	0.692	30	
tert-Butylbenzene	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130	1.03	30	
n-Butylbenzene	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130	1.08	30	
Carbon Disulfide	**0.0808**	0.0050	mg/kg	0.10		80.8	70-130	0.592	30	
Carbon Tetrachloride	**0.0390**	0.0050	mg/kg	0.040		97.5	70-130	1.22	30	
Chlorobenzene	**0.0387**	0.0050	mg/kg	0.040		96.6	70-130	1.41	30	
Chloroethane	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130	8.33	30	
Chloroform	**0.0387**	0.0050	mg/kg	0.040		96.7	70-130	3.31	30	
Chloromethane	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130	0.312	30	
2-Chlorotoluene	**0.0395**	0.0050	mg/kg	0.040		98.7	70-130	2.77	30	
4-Chlorotoluene	**0.0406**	0.0050	mg/kg	0.040		101	70-130	3.56	30	
1,2-Dibromo-3-chloropropane	**0.0301**	0.010	mg/kg	0.040		75.2	70-130	7.48	30	
Dibromochloromethane	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	0.770	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2509 - EPA 5035										
LCS Dup (B6B2509-BSD1) Continued				Prepared & Analyzed: 02/25/16						
1,2-Dibromoethane (EDB)	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	1.43	30	
Dibromomethane	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	4.19	30	
1,4-Dichlorobenzene	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130	2.31	30	
1,3-Dichlorobenzene	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130	2.10	30	
1,2-Dichlorobenzene	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130	3.36	30	
Dichlorodifluoromethane (R12)	**0.0340**	0.0050	mg/kg	0.040		85.0	70-130	1.96	30	
1,1-Dichloroethane	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130	4.92	30	
1,2-Dichloroethane (EDC)	**0.0361**	0.0050	mg/kg	0.040		90.4	70-130	1.73	30	
trans-1,2-Dichloroethylene	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130	3.44	30	
cis-1,2-Dichloroethylene	**0.0410**	0.0050	mg/kg	0.040		103	70-130	6.02	30	
1,1-Dichloroethylene	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130	3.68	30	
2,2-Dichloropropane	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130	4.57	30	
1,3-Dichloropropane	**0.0400**	0.0050	mg/kg	0.040		100	70-130	2.37	30	
1,2-Dichloropropane	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130	4.05	30	
trans-1,3-Dichloropropylene	**0.0356**	0.0050	mg/kg	0.040		89.0	70-130	5.57	30	
1,1-Dichloropropylene	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130	0.713	30	
cis-1,3-Dichloropropylene	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130	0.850	30	
Diisopropyl ether (DIPE)	**0.0389**	0.0050	mg/kg	0.040		97.3	70-130	1.40	30	
Ethylbenzene	**0.0389**	0.0020	mg/kg	0.040		97.2	70-130	1.18	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0369**	0.0050	mg/kg	0.040		92.2	70-130	0.757	30	
Gasoline Range Organics (GRO)	**0.851**	0.50	mg/kg	1.0		85.1	70-130	3.55	30	
Hexachlorobutadiene	**0.0389**	0.010	mg/kg	0.040		97.2	70-130	5.02	30	
2-Hexanone (MBK)	**0.0820**	0.050	mg/kg	0.10		82.0	70-130	7.13	30	
Isopropylbenzene	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130	2.41	30	
4-Isopropyltoluene	**0.0390**	0.0050	mg/kg	0.040		97.5	70-130	0.979	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0553**	0.0050	mg/kg	0.080		69.1	70-130	3.20	30	***
Methylene Chloride	**0.0437**	0.050	mg/kg	0.040		109	70-130	0.366	30	
4-Methyl-2-pentanone (MIBK)	**0.0897**	0.050	mg/kg	0.10		89.7	70-130	3.57	30	
Naphthalene	**0.0356**	0.010	mg/kg	0.040		89.0	70-130	0.839	30	
n-Propylbenzene	**0.0372**	0.0050	mg/kg	0.040		92.9	70-130	1.19	30	
Styrene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130	4.16	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2509 - EPA 5035										
LCS Dup (B6B2509-BSD1) Continued				Prepared & Analyzed: 02/25/16						
1,1,1,2-Tetrachloroethane	**0.0401**	0.0050	mg/kg	0.040		100	70-130	0.651	30	
1,1,2,2-Tetrachloroethane	**0.0361**	0.0050	mg/kg	0.040		90.2	70-135	5.55	30	
Tetrachloroethylene (PCE)	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130	1.94	30	
Toluene	**0.0392**	0.0020	mg/kg	0.040		97.9	70-130	0.102	30	
1,2,4-Trichlorobenzene	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130	3.85	30	
1,2,3-Trichlorobenzene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130	3.44	30	
1,1,2-Trichloroethane	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130	3.13	30	
1,1,1-Trichloroethane	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130	0.0527	30	
Trichloroethylene (TCE)	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130	2.73	30	
Trichlorofluoromethane (R11)	**0.0376**	0.0050	mg/kg	0.040		93.9	70-130	0.427	30	
1,2,3-Trichloropropane	**0.0305**	0.0050	mg/kg	0.040		76.4	70-130	0.523	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0706**	0.0050	mg/kg	0.080		88.3	70-130	1.99	30	
1,3,5-Trimethylbenzene	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130	0.409	30	
1,2,4-Trimethylbenzene	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130	0.804	30	
Vinyl chloride	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130	6.91	30	
o-Xylene	**0.0374**	0.0020	mg/kg	0.040		93.4	70-130	2.22	30	
m,p-Xylenes	**0.0775**	0.0020	mg/kg	0.080		96.8	70-130	2.10	30	
Surrogate: 4-Bromofluorobenzene	*0.103*		*mg/kg*	*0.10*		*103*	*70-140*			
Surrogate: Dibromofluoromethane	*0.101*		*mg/kg*	*0.10*		*101*	*70-140*			
Surrogate: Toluene-d8	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Batch B6B2903 - EPA 5035										
Blank (B6B2903-BLK1)				Prepared & Analyzed: 02/29/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
Blank (B6B2903-BLK1) Continued				Prepared & Analyzed: 02/29/16						
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
Blank (B6B2903-BLK1) Continued				Prepared & Analyzed: 02/29/16						
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
Blank (B6B2903-BLK1) Continued				Prepared & Analyzed: 02/29/16						
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.0992*		*mg/kg*	*0.10*		*99.2*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0974*		*mg/kg*	*0.10*		*97.4*	*70-140*			
Surrogate: Toluene-d8	*0.0959*		*mg/kg*	*0.10*		*95.9*	*70-140*			
LCS (B6B2903-BS1)				Prepared & Analyzed: 02/29/16						
Acetone	**0.0744**	0.050	mg/kg	0.10		74.4	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0365**	0.0050	mg/kg	0.040		91.3	70-130		30	
Benzene	**0.0353**	0.010	mg/kg	0.040		88.2	70-130		30	
Bromobenzene	**0.0354**	0.0050	mg/kg	0.040		88.5	70-130		30	
Bromochloromethane	**0.0333**	0.0050	mg/kg	0.040		83.2	70-130		30	
Bromodichloromethane	**0.0341**	0.0050	mg/kg	0.040		85.4	70-130		30	
Bromoform	**0.0365**	0.0050	mg/kg	0.040		91.3	70-130		30	
Bromomethane	**0.0322**	0.0050	mg/kg	0.040		80.4	70-130		30	
2-Butanone (MEK)	**0.0847**	0.050	mg/kg	0.10		84.7	70-130		30	
tert-Butyl alcohol (TBA)	**0.194**	0.020	mg/kg	0.20		97.2	70-130		30	
sec-Butylbenzene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
tert-Butylbenzene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
n-Butylbenzene	**0.0470**	0.0050	mg/kg	0.040		117	70-130		30	
Carbon Disulfide	**0.0682**	0.0050	mg/kg	0.10		68.2	70-130		30	**a
Carbon Tetrachloride	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130		30	
Chlorobenzene	**0.0364**	0.0050	mg/kg	0.040		91.0	70-130		30	
Chloroethane	**0.0374**	0.0050	mg/kg	0.040		93.4	70-130		30	
Chloroform	**0.0336**	0.0050	mg/kg	0.040		84.0	70-130		30	
Chloromethane	**0.0310**	0.0050	mg/kg	0.040		77.4	70-130		30	
2-Chlorotoluene	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130		30	
4-Chlorotoluene	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0365**	0.010	mg/kg	0.040		91.3	70-130		30	
Dibromochloromethane	**0.0339**	0.0050	mg/kg	0.040		84.8	70-130		30	
1,2-Dibromoethane (EDB)	**0.0347**	0.0050	mg/kg	0.040		86.7	70-130		30	
Dibromomethane	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130		30	
1,4-Dichlorobenzene	**0.0388**	0.0050	mg/kg	0.040		97.1	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
LCS (B6B2903-BS1) Continued				Prepared & Analyzed: 02/29/16						
1,3-Dichlorobenzene	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130		30	
1,2-Dichlorobenzene	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
Dichlorodifluoromethane (R12)	**0.0181**	0.0050	mg/kg	0.040		45.2	70-130		30	**a
1,1-Dichloroethane	**0.0339**	0.0050	mg/kg	0.040		84.7	70-130		30	
1,2-Dichloroethane (EDC)	**0.0347**	0.0050	mg/kg	0.040		86.8	70-130		30	
trans-1,2-Dichloroethylene	**0.0322**	0.0050	mg/kg	0.040		80.4	70-130		30	
cis-1,2-Dichloroethylene	**0.0340**	0.0050	mg/kg	0.040		85.0	70-130		30	
1,1-Dichloroethylene	**0.0314**	0.0050	mg/kg	0.040		78.4	70-130		30	
2,2-Dichloropropane	**0.0360**	0.0050	mg/kg	0.040		90.0	70-130		30	
1,3-Dichloropropane	**0.0336**	0.0050	mg/kg	0.040		84.1	70-130		30	
1,2-Dichloropropane	**0.0369**	0.0050	mg/kg	0.040		92.3	70-130		30	
trans-1,3-Dichloropropylene	**0.0377**	0.0050	mg/kg	0.040		94.3	70-130		30	
1,1-Dichloropropylene	**0.0359**	0.0050	mg/kg	0.040		89.8	70-130		30	
cis-1,3-Dichloropropylene	**0.0324**	0.0050	mg/kg	0.040		81.0	70-130		30	
Diisopropyl ether (DIPE)	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
Ethylbenzene	**0.0373**	0.0020	mg/kg	0.040		93.2	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0364**	0.0050	mg/kg	0.040		91.0	70-130		30	
Gasoline Range Organics (GRO)	**1.08**	0.50	mg/kg	1.0		108	70-130		30	
Hexachlorobutadiene	**0.0489**	0.010	mg/kg	0.040		122	70-130		30	
2-Hexanone (MBK)	**0.0820**	0.050	mg/kg	0.10		82.0	70-130		30	
Isopropylbenzene	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
4-Isopropyltoluene	**0.0444**	0.0050	mg/kg	0.040		111	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0520**	0.0050	mg/kg	0.080		65.0	70-130		30	**a
Methylene Chloride	**0.0361**	0.050	mg/kg	0.040		90.4	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.106**	0.050	mg/kg	0.10		106	70-130		30	
Naphthalene	**0.0472**	0.010	mg/kg	0.040		118	70-130		30	
n-Propylbenzene	**0.0352**	0.0050	mg/kg	0.040		88.1	70-130		30	
Styrene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0339**	0.0050	mg/kg	0.040		84.8	70-135		30	
Tetrachloroethylene (PCE)	**0.0347**	0.0050	mg/kg	0.040		86.6	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
LCS (B6B2903-BS1) Continued				Prepared & Analyzed: 02/29/16						
Toluene	**0.0342**	0.0020	mg/kg	0.040		85.6	70-130		30	
1,2,4-Trichlorobenzene	**0.0490**	0.0050	mg/kg	0.040		123	70-130		30	
1,2,3-Trichlorobenzene	**0.0488**	0.0050	mg/kg	0.040		122	70-130		30	
1,1,2-Trichloroethane	**0.0324**	0.0050	mg/kg	0.040		81.0	70-130		30	
1,1,1-Trichloroethane	**0.0360**	0.0050	mg/kg	0.040		90.0	70-130		30	
Trichloroethylene (TCE)	**0.0366**	0.0050	mg/kg	0.040		91.4	70-130		30	
Trichlorofluoromethane (R11)	**0.0336**	0.0050	mg/kg	0.040		84.0	70-130		30	
1,2,3-Trichloropropane	**0.0343**	0.0050	mg/kg	0.040		85.6	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0628**	0.0050	mg/kg	0.080		78.5	70-130		30	
1,3,5-Trimethylbenzene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
1,2,4-Trimethylbenzene	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
Vinyl chloride	**0.0316**	0.0050	mg/kg	0.040		79.1	70-130		30	
o-Xylene	**0.0361**	0.0020	mg/kg	0.040		90.3	70-130		30	
m,p-Xylenes	**0.0751**	0.0020	mg/kg	0.080		93.8	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.0901*		*mg/kg*	*0.10*		*90.1*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0928*		*mg/kg*	*0.10*		*92.8*	*70-140*			
Surrogate: Toluene-d8	*0.0942*		*mg/kg*	*0.10*		*94.2*	*70-140*			
LCS Dup (B6B2903-BSD1)				Prepared & Analyzed: 02/29/16						
Acetone	**0.0574**	0.050	mg/kg	0.10		57.4	70-130	25.9	30	**a
tert-Amyl Methyl Ether (TAME)	**0.0349**	0.0050	mg/kg	0.040		87.2	70-130	4.59	30	
Benzene	**0.0368**	0.010	mg/kg	0.040		92.1	70-130	4.38	30	
Bromobenzene	**0.0400**	0.0050	mg/kg	0.040		100	70-130	12.2	30	
Bromochloromethane	**0.0329**	0.0050	mg/kg	0.040		82.2	70-130	1.21	30	
Bromodichloromethane	**0.0353**	0.0050	mg/kg	0.040		88.3	70-130	3.40	30	
Bromoform	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	7.94	30	
Bromomethane	**0.0300**	0.0050	mg/kg	0.040		75.0	70-130	6.95	30	
2-Butanone (MEK)	**0.0859**	0.050	mg/kg	0.10		85.9	70-130	1.38	30	
tert-Butyl alcohol (TBA)	**0.172**	0.020	mg/kg	0.20		86.1	70-130	12.1	30	
sec-Butylbenzene	**0.0414**	0.0050	mg/kg	0.040		104	70-130	7.77	30	
tert-Butylbenzene	**0.0421**	0.0050	mg/kg	0.040		105	70-130	9.41	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
LCS Dup (B6B2903-BSD1) Continued				Prepared & Analyzed: 02/29/16						
n-Butylbenzene	**0.0477**	0.0050	mg/kg	0.040		119	70-130	1.60	30	
Carbon Disulfide	**0.0587**	0.0050	mg/kg	0.10		58.7	70-130	15.0	30	**a
Carbon Tetrachloride	**0.0390**	0.0050	mg/kg	0.040		97.6	70-130	7.17	30	
Chlorobenzene	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130	2.34	30	
Chloroethane	**0.0300**	0.0050	mg/kg	0.040		75.0	70-130	21.9	30	
Chloroform	**0.0337**	0.0050	mg/kg	0.040		84.2	70-130	0.119	30	
Chloromethane	**0.0305**	0.0050	mg/kg	0.040		76.2	70-130	1.69	30	
2-Chlorotoluene	**0.0392**	0.0050	mg/kg	0.040		97.9	70-130	4.54	30	
4-Chlorotoluene	**0.0402**	0.0050	mg/kg	0.040		101	70-130	4.21	30	
1,2-Dibromo-3-chloropropane	**0.0333**	0.010	mg/kg	0.040		83.4	70-130	9.10	30	
Dibromochloromethane	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130	12.3	30	
1,2-Dibromoethane (EDB)	**0.0372**	0.0050	mg/kg	0.040		93.0	70-130	7.01	30	
Dibromomethane	**0.0349**	0.0050	mg/kg	0.040		87.4	70-130	0.685	30	
1,4-Dichlorobenzene	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	1.79	30	
1,3-Dichlorobenzene	**0.0389**	0.0050	mg/kg	0.040		97.4	70-130	3.45	30	
1,2-Dichlorobenzene	**0.0411**	0.0050	mg/kg	0.040		103	70-130	3.57	30	
Dichlorodifluoromethane (R12)	**0.0127**	0.0050	mg/kg	0.040		31.8	70-130	34.7	30	**a
1,1-Dichloroethane	**0.0332**	0.0050	mg/kg	0.040		82.9	70-130	2.09	30	
1,2-Dichloroethane (EDC)	**0.0352**	0.0050	mg/kg	0.040		88.1	70-130	1.54	30	
trans-1,2-Dichloroethylene	**0.0340**	0.0050	mg/kg	0.040		84.9	70-130	5.44	30	
cis-1,2-Dichloroethylene	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130	4.04	30	
1,1-Dichloroethylene	**0.0318**	0.0050	mg/kg	0.040		79.6	70-130	1.52	30	
2,2-Dichloropropane	**0.0338**	0.0050	mg/kg	0.040		84.6	70-130	6.19	30	
1,3-Dichloropropane	**0.0359**	0.0050	mg/kg	0.040		89.8	70-130	6.61	30	
1,2-Dichloropropane	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130	4.14	30	
trans-1,3-Dichloropropylene	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130	2.25	30	
1,1-Dichloropropylene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130	4.73	30	
cis-1,3-Dichloropropylene	**0.0334**	0.0050	mg/kg	0.040		83.5	70-130	3.04	30	
Diisopropyl ether (DIPE)	**0.0397**	0.0050	mg/kg	0.040		99.4	70-130	1.57	30	
Ethylbenzene	**0.0359**	0.0020	mg/kg	0.040		89.8	70-130	3.72	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130	4.36	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
LCS Dup (B6B2903-BSD1) Continued				Prepared & Analyzed: 02/29/16						
Gasoline Range Organics (GRO)	**1.09**	0.50	mg/kg	1.0		109	70-130	0.422	30	
Hexachlorobutadiene	**0.0495**	0.010	mg/kg	0.040		124	70-130	1.26	30	
2-Hexanone (MBK)	**0.0815**	0.050	mg/kg	0.10		81.5	70-130	0.611	30	
Isopropylbenzene	**0.0436**	0.0050	mg/kg	0.040		109	70-130	9.52	30	
4-Isopropyltoluene	**0.0478**	0.0050	mg/kg	0.040		119	70-130	7.34	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0525**	0.0050	mg/kg	0.080		65.7	70-130	1.03	30	**a
Methylene Chloride	**0.0343**	0.050	mg/kg	0.040		85.6	70-130	5.34	30	
4-Methyl-2-pentanone (MIBK)	**0.109**	0.050	mg/kg	0.10		109	70-130	2.72	30	
Naphthalene	**0.0395**	0.010	mg/kg	0.040		98.6	70-130	17.9	30	
n-Propylbenzene	**0.0371**	0.0050	mg/kg	0.040		92.7	70-130	5.09	30	
Styrene	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130	7.93	30	
1,1,1,2-Tetrachloroethane	**0.0410**	0.0050	mg/kg	0.040		103	70-130	12.2	30	
1,1,2,2-Tetrachloroethane	**0.0325**	0.0050	mg/kg	0.040		81.2	70-135	4.34	30	
Tetrachloroethylene (PCE)	**0.0387**	0.0050	mg/kg	0.040		96.8	70-130	11.1	30	
Toluene	**0.0361**	0.0020	mg/kg	0.040		90.2	70-130	5.23	30	
1,2,4-Trichlorobenzene	**0.0453**	0.0050	mg/kg	0.040		113	70-130	7.93	30	
1,2,3-Trichlorobenzene	**0.0482**	0.0050	mg/kg	0.040		121	70-130	1.11	30	
1,1,2-Trichloroethane	**0.0362**	0.0050	mg/kg	0.040		90.4	70-130	10.9	30	
1,1,1-Trichloroethane	**0.0379**	0.0050	mg/kg	0.040		94.7	70-130	5.14	30	
Trichloroethylene (TCE)	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130	5.07	30	
Trichlorofluoromethane (R11)	**0.0280**	0.0050	mg/kg	0.040		70.0	70-130	18.1	30	
1,2,3-Trichloropropane	**0.0330**	0.0050	mg/kg	0.040		82.4	70-130	3.81	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0662**	0.0050	mg/kg	0.080		82.8	70-130	5.40	30	
1,3,5-Trimethylbenzene	**0.0408**	0.0050	mg/kg	0.040		102	70-130	6.22	30	
1,2,4-Trimethylbenzene	**0.0430**	0.0050	mg/kg	0.040		107	70-130	6.24	30	
Vinyl chloride	**0.0234**	0.0050	mg/kg	0.040		58.6	70-130	29.8	30	**a
o-Xylene	**0.0343**	0.0020	mg/kg	0.040		85.8	70-130	5.17	30	
m,p-Xylenes	**0.0708**	0.0020	mg/kg	0.080		88.5	70-130	5.81	30	
Surrogate: 4-Bromofluorobenzene	*0.0941*		*mg/kg*	*0.10*		*94.1*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0944*		*mg/kg*	*0.10*		*94.4*	*70-140*			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2903 - EPA 5035										
LCS Dup (B6B2903-BSD1) Continued				Prepared & Analyzed: 02/29/16						
Surrogate: Toluene-d8	*0.0950*		*mg/kg*	*0.10*		*95.0*	*70-140*			
Batch B6B2906 - EPA 5035										
Blank (B6B2906-BLK1)				Prepared & Analyzed: 02/29/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2906 - EPA 5035										
Blank (B6B2906-BLK1) Continued				Prepared & Analyzed: 02/29/16						
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2906 - EPA 5035										
Blank (B6B2906-BLK1) Continued				Prepared & Analyzed: 02/29/16						
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.102*		*mg/kg*	*0.10*		*102*	*70-140*			
Surrogate: Dibromofluoromethane	*0.108*		*mg/kg*	*0.10*		*108*	*70-140*			
Surrogate: Toluene-d8	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			
LCS (B6B2906-BS1)				Prepared & Analyzed: 02/29/16						
Acetone	**0.0872**	0.050	mg/kg	0.10		87.2	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0362**	0.0050	mg/kg	0.040		90.6	70-130		30	
Benzene	**0.0377**	0.010	mg/kg	0.040		94.2	70-130		30	
Bromobenzene	**0.0382**	0.0050	mg/kg	0.040		95.5	70-130		30	
Bromochloromethane	**0.0356**	0.0050	mg/kg	0.040		89.0	70-130		30	
Bromodichloromethane	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130		30	
Bromoform	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
Bromomethane	**0.0365**	0.0050	mg/kg	0.040		91.3	70-130		30	
2-Butanone (MEK)	**0.0841**	0.050	mg/kg	0.10		84.1	70-130		30	
tert-Butyl alcohol (TBA)	**0.174**	0.020	mg/kg	0.20		86.8	70-130		30	
sec-Butylbenzene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130		30	
tert-Butylbenzene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130		30	
n-Butylbenzene	**0.0405**	0.0050	mg/kg	0.040		101	70-130		30	
Carbon Disulfide	**0.0741**	0.0050	mg/kg	0.10		74.1	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2906 - EPA 5035										
LCS (B6B2906-BS1) Continued				Prepared & Analyzed: 02/29/16						
Carbon Tetrachloride	**0.0422**	0.0050	mg/kg	0.040		106	70-130		30	
Chlorobenzene	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130		30	
Chloroethane	**0.0326**	0.0050	mg/kg	0.040		81.6	70-130		30	
Chloroform	**0.0406**	0.0050	mg/kg	0.040		101	70-130		30	
Chloromethane	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130		30	
2-Chlorotoluene	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
4-Chlorotoluene	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0361**	0.010	mg/kg	0.040		90.2	70-130		30	
Dibromochloromethane	**0.0400**	0.0050	mg/kg	0.040		99.9	70-130		30	
1,2-Dibromoethane (EDB)	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130		30	
Dibromomethane	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
1,4-Dichlorobenzene	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130		30	
1,3-Dichlorobenzene	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130		30	
1,2-Dichlorobenzene	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130		30	
Dichlorodifluoromethane (R12)	**0.0299**	0.0050	mg/kg	0.040		74.8	70-130		30	
1,1-Dichloroethane	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130		30	
1,2-Dichloroethane (EDC)	**0.0396**	0.0050	mg/kg	0.040		99.1	70-130		30	
trans-1,2-Dichloroethylene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130		30	
cis-1,2-Dichloroethylene	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130		30	
1,1-Dichloroethylene	**0.0341**	0.0050	mg/kg	0.040		85.2	70-130		30	
2,2-Dichloropropane	**0.0429**	0.0050	mg/kg	0.040		107	70-130		30	
1,3-Dichloropropane	**0.0431**	0.0050	mg/kg	0.040		108	70-130		30	
1,2-Dichloropropane	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
trans-1,3-Dichloropropylene	**0.0397**	0.0050	mg/kg	0.040		99.2	70-130		30	
1,1-Dichloropropylene	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130		30	
cis-1,3-Dichloropropylene	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130		30	
Diisopropyl ether (DIPE)	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
Ethylbenzene	**0.0403**	0.0020	mg/kg	0.040		101	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
Gasoline Range Organics (GRO)	**0.716**	0.50	mg/kg	1.0		71.6	70-130		30	
Hexachlorobutadiene	**0.0411**	0.010	mg/kg	0.040		103	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2906 - EPA 5035										
LCS (B6B2906-BS1) Continued				Prepared & Analyzed: 02/29/16						
2-Hexanone (MBK)	**0.0964**	0.050	mg/kg	0.10		96.4	70-130		30	
Isopropylbenzene	**0.0382**	0.0050	mg/kg	0.040		95.5	70-130		30	
4-Isopropyltoluene	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0565**	0.0050	mg/kg	0.080		70.6	70-130		30	**
Methylene Chloride	**0.0357**	0.050	mg/kg	0.040		89.4	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.0946**	0.050	mg/kg	0.10		94.6	70-130		30	
Naphthalene	**0.0368**	0.010	mg/kg	0.040		92.0	70-130		30	
n-Propylbenzene	**0.0384**	0.0050	mg/kg	0.040		95.9	70-130		30	
Styrene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0386**	0.0050	mg/kg	0.040		96.5	70-135		30	
Tetrachloroethylene (PCE)	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
Toluene	**0.0404**	0.0020	mg/kg	0.040		101	70-130		30	
1,2,4-Trichlorobenzene	**0.0397**	0.0050	mg/kg	0.040		99.3	70-130		30	
1,2,3-Trichlorobenzene	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130		30	
1,1,2-Trichloroethane	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
1,1,1-Trichloroethane	**0.0421**	0.0050	mg/kg	0.040		105	70-130		30	
Trichloroethylene (TCE)	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130		30	
Trichlorofluoromethane (R11)	**0.0354**	0.0050	mg/kg	0.040		88.5	70-130		30	
1,2,3-Trichloropropane	**0.0322**	0.0050	mg/kg	0.040		80.4	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0741**	0.0050	mg/kg	0.080		92.7	70-130		30	
1,3,5-Trimethylbenzene	**0.0396**	0.0050	mg/kg	0.040		99.1	70-130		30	
1,2,4-Trimethylbenzene	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130		30	
Vinyl chloride	**0.0327**	0.0050	mg/kg	0.040		81.7	70-130		30	
o-Xylene	**0.0377**	0.0020	mg/kg	0.040		94.3	70-130		30	
m,p-Xylenes	**0.0797**	0.0020	mg/kg	0.080		99.6	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0997*		*mg/kg*	*0.10*		*99.7*	*70-140*			
Surrogate: Toluene-d8	*0.108*		*mg/kg*	*0.10*		*108*	*70-140*			
LCS Dup (B6B2906-BSD1)				Prepared & Analyzed: 02/29/16						

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2906 - EPA 5035										
LCS Dup (B6B2906-BSD1) Continued				Prepared & Analyzed: 02/29/16						
Acetone	**0.0818**	0.050	mg/kg	0.10		81.8	70-130	6.39	30	
tert-Amyl Methyl Ether (TAME)	**0.0405**	0.0050	mg/kg	0.040		101	70-130	11.2	30	
Benzene	**0.0394**	0.010	mg/kg	0.040		98.4	70-130	4.41	30	
Bromobenzene	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130	1.09	30	
Bromochloromethane	**0.0406**	0.0050	mg/kg	0.040		101	70-130	13.0	30	
Bromodichloromethane	**0.0409**	0.0050	mg/kg	0.040		102	70-130	4.19	30	
Bromoform	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130	2.08	30	
Bromomethane	**0.0413**	0.0050	mg/kg	0.040		103	70-130	12.3	30	
2-Butanone (MEK)	**0.0851**	0.050	mg/kg	0.10		85.1	70-130	1.16	30	
tert-Butyl alcohol (TBA)	**0.181**	0.020	mg/kg	0.20		90.7	70-130	4.33	30	
sec-Butylbenzene	**0.0378**	0.0050	mg/kg	0.040		94.6	70-130	2.45	30	
tert-Butylbenzene	**0.0385**	0.0050	mg/kg	0.040		96.4	70-130	0.672	30	
n-Butylbenzene	**0.0388**	0.0050	mg/kg	0.040		97.0	70-130	4.39	30	
Carbon Disulfide	**0.0831**	0.0050	mg/kg	0.10		83.1	70-130	11.5	30	
Carbon Tetrachloride	**0.0411**	0.0050	mg/kg	0.040		103	70-130	2.74	30	
Chlorobenzene	**0.0387**	0.0050	mg/kg	0.040		96.6	70-130	0.259	30	
Chloroethane	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130	16.0	30	
Chloroform	**0.0416**	0.0050	mg/kg	0.040		104	70-130	2.44	30	
Chloromethane	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130	1.23	30	
2-Chlorotoluene	**0.0400**	0.0050	mg/kg	0.040		100	70-130	1.06	30	
4-Chlorotoluene	**0.0413**	0.0050	mg/kg	0.040		103	70-130	1.02	30	
1,2-Dibromo-3-chloropropane	**0.0348**	0.010	mg/kg	0.040		87.0	70-130	3.56	30	
Dibromochloromethane	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130	1.46	30	
1,2-Dibromoethane (EDB)	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130	0.656	30	
Dibromomethane	**0.0428**	0.0050	mg/kg	0.040		107	70-130	6.61	30	
1,4-Dichlorobenzene	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130	0.370	30	
1,3-Dichlorobenzene	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130	0.160	30	
1,2-Dichlorobenzene	**0.0383**	0.0050	mg/kg	0.040		95.8	70-130	1.79	30	
Dichlorodifluoromethane (R12)	**0.0342**	0.0050	mg/kg	0.040		85.6	70-130	13.5	30	
1,1-Dichloroethane	**0.0411**	0.0050	mg/kg	0.040		103	70-130	5.50	30	
1,2-Dichloroethane (EDC)	**0.0415**	0.0050	mg/kg	0.040		104	70-130	4.63	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2906 - EPA 5035										
LCS Dup (B6B2906-BSD1) Continued				Prepared & Analyzed: 02/29/16						
trans-1,2-Dichloroethylene	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130	2.42	30	
cis-1,2-Dichloroethylene	**0.0419**	0.0050	mg/kg	0.040		105	70-130	4.79	30	
1,1-Dichloroethylene	**0.0373**	0.0050	mg/kg	0.040		93.2	70-130	8.97	30	
2,2-Dichloropropane	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130	8.00	30	
1,3-Dichloropropane	**0.0432**	0.0050	mg/kg	0.040		108	70-130	0.371	30	
1,2-Dichloropropane	**0.0422**	0.0050	mg/kg	0.040		106	70-130	5.00	30	
trans-1,3-Dichloropropylene	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130	5.17	30	
1,1-Dichloropropylene	**0.0390**	0.0050	mg/kg	0.040		97.4	70-130	1.33	30	
cis-1,3-Dichloropropylene	**0.0407**	0.0050	mg/kg	0.040		102	70-130	2.03	30	
Diisopropyl ether (DIPE)	**0.0448**	0.0050	mg/kg	0.040		112	70-130	8.28	30	
Ethylbenzene	**0.0404**	0.0020	mg/kg	0.040		101	70-130	0.297	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0436**	0.0050	mg/kg	0.040		109	70-130	12.0	30	
Gasoline Range Organics (GRO)	**0.721**	0.50	mg/kg	1.0		72.1	70-130	0.587	30	
Hexachlorobutadiene	**0.0379**	0.010	mg/kg	0.040		94.8	70-130	8.05	30	
2-Hexanone (MBK)	**0.0951**	0.050	mg/kg	0.10		95.1	70-130	1.36	30	
Isopropylbenzene	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130	0.788	30	
4-Isopropyltoluene	**0.0384**	0.0050	mg/kg	0.040		96.0	70-130	2.88	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0609**	0.0050	mg/kg	0.080		76.1	70-130	7.53	30	
Methylene Chloride	**0.0453**	0.050	mg/kg	0.040		113	70-130	23.5	30	
4-Methyl-2-pentanone (MIBK)	**0.104**	0.050	mg/kg	0.10		104	70-130	9.83	30	
Naphthalene	**0.0376**	0.010	mg/kg	0.040		94.1	70-130	2.20	30	
n-Propylbenzene	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130	1.21	30	
Styrene	**0.0402**	0.0050	mg/kg	0.040		101	70-130	3.64	30	
1,1,1,2-Tetrachloroethane	**0.0398**	0.0050	mg/kg	0.040		99.6	70-130	2.09	30	
1,1,2,2-Tetrachloroethane	**0.0404**	0.0050	mg/kg	0.040		101	70-135	4.46	30	
Tetrachloroethylene (PCE)	**0.0387**	0.0050	mg/kg	0.040		96.8	70-130	7.08	30	
Toluene	**0.0394**	0.0020	mg/kg	0.040		98.5	70-130	2.56	30	
1,2,4-Trichlorobenzene	**0.0373**	0.0050	mg/kg	0.040		93.4	70-130	6.13	30	
1,2,3-Trichlorobenzene	**0.0384**	0.0050	mg/kg	0.040		96.1	70-130	1.96	30	
1,1,2-Trichloroethane	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130	0.153	30	
1,1,1-Trichloroethane	**0.0406**	0.0050	mg/kg	0.040		102	70-130	3.48	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2906 - EPA 5035										
LCS Dup (B6B2906-BSD1) Continued				Prepared & Analyzed: 02/29/16						
Trichloroethylene (TCE)	**0.0406**	0.0050	mg/kg	0.040		102	70-130	2.04	30	
Trichlorofluoromethane (R11)	**0.0409**	0.0050	mg/kg	0.040		102	70-130	14.4	30	
1,2,3-Trichloropropane	**0.0328**	0.0050	mg/kg	0.040		82.0	70-130	2.03	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0741**	0.0050	mg/kg	0.080		92.6	70-130	0.0270	30	
1,3,5-Trimethylbenzene	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	0.354	30	
1,2,4-Trimethylbenzene	**0.0377**	0.0050	mg/kg	0.040		94.3	70-130	0.478	30	
Vinyl chloride	**0.0373**	0.0050	mg/kg	0.040		93.3	70-130	13.2	30	
o-Xylene	**0.0390**	0.0020	mg/kg	0.040		97.6	70-130	3.39	30	
m,p-Xylenes	**0.0797**	0.0020	mg/kg	0.080		99.6	70-130	0.0502	30	
Surrogate: 4-Bromofluorobenzene	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			
Surrogate: Dibromofluoromethane	*0.105*		*mg/kg*	*0.10*		*105*	*70-140*			
Surrogate: Toluene-d8	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			
Batch B6B2907 - EPA 5035										
Blank (B6B2907-BLK1)				Prepared: 02/29/16 Analyzed: 03/03/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2907 - EPA 5035										
Blank (B6B2907-BLK1) Continued				Prepared: 02/29/16 Analyzed: 03/03/16						
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2907 - EPA 5035										
Blank (B6B2907-BLK1) Continued				Prepared: 02/29/16 Analyzed: 03/03/16						
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.100*		*mg/kg*	*0.10*		*100*	*70-140*			
Surrogate: Dibromofluoromethane	*0.108*		*mg/kg*	*0.10*		*108*	*70-140*			
Surrogate: Toluene-d8	*0.0870*		*mg/kg*	*0.10*		*87.0*	*70-140*			
LCS (B6B2907-BS1)				Prepared & Analyzed: 02/29/16						
Acetone	**0.0696**	0.050	mg/kg	0.10		69.6	70-130		30	**a
tert-Amyl Methyl Ether (TAME)	**0.0474**	0.0050	mg/kg	0.040		118	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2907 - EPA 5035										
LCS (B6B2907-BS1) Continued				Prepared & Analyzed: 02/29/16						
Benzene	**0.0461**	0.010	mg/kg	0.040		115	70-130		30	
Bromobenzene	**0.0456**	0.0050	mg/kg	0.040		114	70-130		30	
Bromochloromethane	**0.0482**	0.0050	mg/kg	0.040		120	70-130		30	
Bromodichloromethane	**0.0462**	0.0050	mg/kg	0.040		115	70-130		30	
Bromoform	**0.0370**	0.0050	mg/kg	0.040		92.4	70-130		30	
Bromomethane	**0.0582**	0.0050	mg/kg	0.040		146	70-130		30	**a
2-Butanone (MEK)	**0.0876**	0.050	mg/kg	0.10		87.6	70-130		30	
tert-Butyl alcohol (TBA)	**0.198**	0.020	mg/kg	0.20		99.0	70-130		30	
sec-Butylbenzene	**0.0462**	0.0050	mg/kg	0.040		115	70-130		30	
tert-Butylbenzene	**0.0463**	0.0050	mg/kg	0.040		116	70-130		30	
n-Butylbenzene	**0.0456**	0.0050	mg/kg	0.040		114	70-130		30	
Carbon Disulfide	**0.100**	0.0050	mg/kg	0.10		100	70-130		30	
Carbon Tetrachloride	**0.0468**	0.0050	mg/kg	0.040		117	70-130		30	
Chlorobenzene	**0.0364**	0.0050	mg/kg	0.040		91.0	70-130		30	
Chloroethane	**0.0458**	0.0050	mg/kg	0.040		115	70-130		30	
Chloroform	**0.0482**	0.0050	mg/kg	0.040		120	70-130		30	
Chloromethane	**0.0467**	0.0050	mg/kg	0.040		117	70-130		30	
2-Chlorotoluene	**0.0457**	0.0050	mg/kg	0.040		114	70-130		30	
4-Chlorotoluene	**0.0434**	0.0050	mg/kg	0.040		108	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0417**	0.010	mg/kg	0.040		104	70-130		30	
Dibromochloromethane	**0.0351**	0.0050	mg/kg	0.040		87.8	70-130		30	
1,2-Dibromoethane (EDB)	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130		30	
Dibromomethane	**0.0499**	0.0050	mg/kg	0.040		125	70-130		30	
1,4-Dichlorobenzene	**0.0442**	0.0050	mg/kg	0.040		111	70-130		30	
1,3-Dichlorobenzene	**0.0441**	0.0050	mg/kg	0.040		110	70-130		30	
1,2-Dichlorobenzene	**0.0433**	0.0050	mg/kg	0.040		108	70-130		30	
Dichlorodifluoromethane (R12)	**0.0438**	0.0050	mg/kg	0.040		109	70-130		30	
1,1-Dichloroethane	**0.0480**	0.0050	mg/kg	0.040		120	70-130		30	
1,2-Dichloroethane (EDC)	**0.0473**	0.0050	mg/kg	0.040		118	70-130		30	
trans-1,2-Dichloroethylene	**0.0500**	0.0050	mg/kg	0.040		125	70-130		30	
cis-1,2-Dichloroethylene	**0.0477**	0.0050	mg/kg	0.040		119	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2907 - EPA 5035										
LCS (B6B2907-BS1) Continued				Prepared & Analyzed: 02/29/16						
1,1-Dichloroethylene	**0.0518**	0.0050	mg/kg	0.040		130	70-130		30	
2,2-Dichloropropane	**0.0490**	0.0050	mg/kg	0.040		123	70-130		30	
1,3-Dichloropropane	**0.0382**	0.0050	mg/kg	0.040		95.5	70-130		30	
1,2-Dichloropropane	**0.0484**	0.0050	mg/kg	0.040		121	70-130		30	
trans-1,3-Dichloropropylene	**0.0355**	0.0050	mg/kg	0.040		88.7	70-130		30	
1,1-Dichloropropylene	**0.0474**	0.0050	mg/kg	0.040		118	70-130		30	
cis-1,3-Dichloropropylene	**0.0480**	0.0050	mg/kg	0.040		120	70-130		30	
Diisopropyl ether (DIPE)	**0.0509**	0.0050	mg/kg	0.040		127	70-130		30	
Ethylbenzene	**0.0399**	0.0020	mg/kg	0.040		99.7	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0501**	0.0050	mg/kg	0.040		125	70-130		30	
Gasoline Range Organics (GRO)	**1.05**	0.50	mg/kg	1.0		105	70-130		30	
Hexachlorobutadiene	**0.0458**	0.010	mg/kg	0.040		114	70-130		30	
2-Hexanone (MBK)	**0.0783**	0.050	mg/kg	0.10		78.3	70-130		30	
Isopropylbenzene	**0.0482**	0.0050	mg/kg	0.040		121	70-130		30	
4-Isopropyltoluene	**0.0461**	0.0050	mg/kg	0.040		115	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0695**	0.0050	mg/kg	0.080		86.8	70-130		30	
Methylene Chloride	**0.0368**	0.050	mg/kg	0.040		92.0	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.123**	0.050	mg/kg	0.10		123	70-130		30	
Naphthalene	**0.0395**	0.010	mg/kg	0.040		98.8	70-130		30	
n-Propylbenzene	**0.0456**	0.0050	mg/kg	0.040		114	70-130		30	
Styrene	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0368**	0.0050	mg/kg	0.040		92.1	70-135		30	
Tetrachloroethylene (PCE)	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
Toluene	**0.0380**	0.0020	mg/kg	0.040		95.0	70-130		30	
1,2,4-Trichlorobenzene	**0.0431**	0.0050	mg/kg	0.040		108	70-130		30	
1,2,3-Trichlorobenzene	**0.0432**	0.0050	mg/kg	0.040		108	70-130		30	
1,1,2-Trichloroethane	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130		30	
1,1,1-Trichloroethane	**0.0500**	0.0050	mg/kg	0.040		125	70-130		30	
Trichloroethylene (TCE)	**0.0477**	0.0050	mg/kg	0.040		119	70-130		30	
Trichlorofluoromethane (R11)	**0.0477**	0.0050	mg/kg	0.040		119	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2907 - EPA 5035										
LCS (B6B2907-BS1) Continued				Prepared & Analyzed: 02/29/16						
1,2,3-Trichloropropane	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.102**	0.0050	mg/kg	0.080		127	70-130		30	
1,3,5-Trimethylbenzene	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130		30	
1,2,4-Trimethylbenzene	**0.0442**	0.0050	mg/kg	0.040		110	70-130		30	
Vinyl chloride	**0.0441**	0.0050	mg/kg	0.040		110	70-130		30	
o-Xylene	**0.0391**	0.0020	mg/kg	0.040		97.7	70-130		30	
m,p-Xylenes	**0.0752**	0.0020	mg/kg	0.080		94.0	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.105*		*mg/kg*	*0.10*		*105*	*70-140*			
Surrogate: Dibromofluoromethane	*0.104*		*mg/kg*	*0.10*		*104*	*70-140*			
Surrogate: Toluene-d8	*0.0829*		*mg/kg*	*0.10*		*82.9*	*70-140*			
LCS Dup (B6B2907-BSD1)				Prepared & Analyzed: 02/29/16						
Acetone	**0.0571**	0.050	mg/kg	0.10		57.1	70-130	19.7	30	**a
tert-Amyl Methyl Ether (TAME)	**0.0469**	0.0050	mg/kg	0.040		117	70-130	0.976	30	
Benzene	**0.0438**	0.010	mg/kg	0.040		110	70-130	5.11	30	
Bromobenzene	**0.0412**	0.0050	mg/kg	0.040		103	70-130	9.95	30	
Bromochloromethane	**0.0454**	0.0050	mg/kg	0.040		114	70-130	5.81	30	
Bromodichloromethane	**0.0454**	0.0050	mg/kg	0.040		113	70-130	1.70	30	
Bromoform	**0.0375**	0.0050	mg/kg	0.040		93.8	70-130	1.50	30	
Bromomethane	**0.0545**	0.0050	mg/kg	0.040		136	70-130	6.63	30	***a
2-Butanone (MEK)	**0.0814**	0.050	mg/kg	0.10		81.4	70-130	7.29	30	
tert-Butyl alcohol (TBA)	**0.212**	0.020	mg/kg	0.20		106	70-130	6.95	30	
sec-Butylbenzene	**0.0452**	0.0050	mg/kg	0.040		113	70-130	2.19	30	
tert-Butylbenzene	**0.0447**	0.0050	mg/kg	0.040		112	70-130	3.43	30	
n-Butylbenzene	**0.0481**	0.0050	mg/kg	0.040		120	70-130	5.21	30	
Carbon Disulfide	**0.137**	0.0050	mg/kg	0.10		137	70-130	30.9	30	***a
Carbon Tetrachloride	**0.0433**	0.0050	mg/kg	0.040		108	70-130	7.78	30	
Chlorobenzene	**0.0351**	0.0050	mg/kg	0.040		87.6	70-130	3.75	30	
Chloroethane	**0.0438**	0.0050	mg/kg	0.040		109	70-130	4.55	30	
Chloroform	**0.0453**	0.0050	mg/kg	0.040		113	70-130	6.16	30	
Chloromethane	**0.0449**	0.0050	mg/kg	0.040		112	70-130	3.76	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2907 - EPA 5035										
LCS Dup (B6B2907-BSD1) Continued				Prepared & Analyzed: 02/29/16						
2-Chlorotoluene	**0.0440**	0.0050	mg/kg	0.040		110	70-130	3.93	30	
4-Chlorotoluene	**0.0423**	0.0050	mg/kg	0.040		106	70-130	2.62	30	
1,2-Dibromo-3-chloropropane	**0.0399**	0.010	mg/kg	0.040		99.8	70-130	4.36	30	
Dibromochloromethane	**0.0364**	0.0050	mg/kg	0.040		91.1	70-130	3.75	30	
1,2-Dibromoethane (EDB)	**0.0363**	0.0050	mg/kg	0.040		90.7	70-130	3.79	30	
Dibromomethane	**0.0466**	0.0050	mg/kg	0.040		117	70-130	6.76	30	
1,4-Dichlorobenzene	**0.0428**	0.0050	mg/kg	0.040		107	70-130	3.31	30	
1,3-Dichlorobenzene	**0.0419**	0.0050	mg/kg	0.040		105	70-130	5.03	30	
1,2-Dichlorobenzene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	0.510	30	
Dichlorodifluoromethane (R12)	**0.0431**	0.0050	mg/kg	0.040		108	70-130	1.47	30	
1,1-Dichloroethane	**0.0442**	0.0050	mg/kg	0.040		110	70-130	8.42	30	
1,2-Dichloroethane (EDC)	**0.0442**	0.0050	mg/kg	0.040		111	70-130	6.65	30	
trans-1,2-Dichloroethylene	**0.0476**	0.0050	mg/kg	0.040		119	70-130	4.92	30	
cis-1,2-Dichloroethylene	**0.0454**	0.0050	mg/kg	0.040		113	70-130	5.11	30	
1,1-Dichloroethylene	**0.0494**	0.0050	mg/kg	0.040		123	70-130	4.82	30	
2,2-Dichloropropane	**0.0423**	0.0050	mg/kg	0.040		106	70-130	14.8	30	
1,3-Dichloropropane	**0.0374**	0.0050	mg/kg	0.040		93.6	70-130	2.01	30	
1,2-Dichloropropane	**0.0449**	0.0050	mg/kg	0.040		112	70-130	7.55	30	
trans-1,3-Dichloropropylene	**0.0337**	0.0050	mg/kg	0.040		84.2	70-130	5.15	30	
1,1-Dichloropropylene	**0.0435**	0.0050	mg/kg	0.040		109	70-130	8.40	30	
cis-1,3-Dichloropropylene	**0.0448**	0.0050	mg/kg	0.040		112	70-130	6.89	30	
Diisopropyl ether (DIPE)	**0.0480**	0.0050	mg/kg	0.040		120	70-130	5.94	30	
Ethylbenzene	**0.0411**	0.0020	mg/kg	0.040		103	70-130	3.01	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0494**	0.0050	mg/kg	0.040		123	70-130	1.45	30	
Gasoline Range Organics (GRO)	**0.808**	0.50	mg/kg	1.0		80.8	70-130	26.4	30	
Hexachlorobutadiene	**0.0432**	0.010	mg/kg	0.040		108	70-130	5.80	30	
2-Hexanone (MBK)	**0.0804**	0.050	mg/kg	0.10		80.4	70-130	2.70	30	
Isopropylbenzene	**0.0436**	0.0050	mg/kg	0.040		109	70-130	10.1	30	
4-Isopropyltoluene	**0.0474**	0.0050	mg/kg	0.040		118	70-130	2.61	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0694**	0.0050	mg/kg	0.080		86.7	70-130	0.144	30	
Methylene Chloride	**0.0385**	0.050	mg/kg	0.040		96.4	70-130	4.62	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6B2907 - EPA 5035										
LCS Dup (B6B2907-BSD1) Continued				Prepared & Analyzed: 02/29/16						
4-Methyl-2-pentanone (MIBK)	**0.124**	0.050	mg/kg	0.10		124	70-130	1.22	30	
Naphthalene	**0.0430**	0.010	mg/kg	0.040		107	70-130	8.34	30	
n-Propylbenzene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	5.68	30	
Styrene	**0.0429**	0.0050	mg/kg	0.040		107	70-130	5.27	30	
1,1,1,2-Tetrachloroethane	**0.0360**	0.0050	mg/kg	0.040		90.0	70-130	3.07	30	
1,1,2,2-Tetrachloroethane	**0.0368**	0.0050	mg/kg	0.040		91.9	70-135	0.217	30	
Tetrachloroethylene (PCE)	**0.0376**	0.0050	mg/kg	0.040		93.9	70-130	2.78	30	
Toluene	**0.0367**	0.0020	mg/kg	0.040		91.6	70-130	3.64	30	
1,2,4-Trichlorobenzene	**0.0434**	0.0050	mg/kg	0.040		108	70-130	0.740	30	
1,2,3-Trichlorobenzene	**0.0439**	0.0050	mg/kg	0.040		110	70-130	1.61	30	
1,1,2-Trichloroethane	**0.0367**	0.0050	mg/kg	0.040		91.6	70-130	1.30	30	
1,1,1-Trichloroethane	**0.0470**	0.0050	mg/kg	0.040		118	70-130	6.15	30	
Trichloroethylene (TCE)	**0.0457**	0.0050	mg/kg	0.040		114	70-130	4.33	30	
Trichlorofluoromethane (R11)	**0.0455**	0.0050	mg/kg	0.040		114	70-130	4.64	30	
1,2,3-Trichloropropane	**0.0413**	0.0050	mg/kg	0.040		103	70-130	4.20	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0954**	0.0050	mg/kg	0.080		119	70-130	6.47	30	
1,3,5-Trimethylbenzene	**0.0444**	0.0050	mg/kg	0.040		111	70-130	17.1	30	
1,2,4-Trimethylbenzene	**0.0474**	0.0050	mg/kg	0.040		118	70-130	7.08	30	
Vinyl chloride	**0.0419**	0.0050	mg/kg	0.040		105	70-130	4.98	30	
o-Xylene	**0.0431**	0.0020	mg/kg	0.040		108	70-130	9.74	30	
m,p-Xylenes	**0.0752**	0.0020	mg/kg	0.080		94.0	70-130	0.0798	30	
Surrogate: 4-Bromofluorobenzene	*0.0965*		*mg/kg*	*0.10*		*96.5*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0985*		*mg/kg*	*0.10*		*98.5*	*70-140*			
Surrogate: Toluene-d8	*0.0845*		*mg/kg*	*0.10*		*84.5*	*70-140*			
Batch B6C0118 - EPA 5035										
Blank (B6C0118-BLK1)				Prepared & Analyzed: 03/01/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
Blank (B6C0118-BLK1) Continued				Prepared & Analyzed: 03/01/16						
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
Blank (B6C0118-BLK1) Continued				Prepared & Analyzed: 03/01/16						
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
Blank (B6C0118-BLK1) Continued				Prepared & Analyzed: 03/01/16						
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.0974*		*mg/kg*	*0.10*		*97.4*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0997*		*mg/kg*	*0.10*		*99.7*	*70-140*			
Surrogate: Toluene-d8	*0.0910*		*mg/kg*	*0.10*		*91.0*	*70-140*			
LCS (B6C0118-BS1)				Prepared & Analyzed: 03/01/16						
Acetone	**0.0600**	0.050	mg/kg	0.10		60.0	70-130		30	**a
tert-Amyl Methyl Ether (TAME)	**0.0459**	0.0050	mg/kg	0.040		115	70-130		30	
Benzene	**0.0435**	0.010	mg/kg	0.040		109	70-130		30	
Bromobenzene	**0.0469**	0.0050	mg/kg	0.040		117	70-130		30	
Bromochloromethane	**0.0439**	0.0050	mg/kg	0.040		110	70-130		30	
Bromodichloromethane	**0.0432**	0.0050	mg/kg	0.040		108	70-130		30	
Bromoform	**0.0398**	0.0050	mg/kg	0.040		99.6	70-130		30	
Bromomethane	**0.0521**	0.0050	mg/kg	0.040		130	70-130		30	***a
2-Butanone (MEK)	**0.0794**	0.050	mg/kg	0.10		79.4	70-130		30	
tert-Butyl alcohol (TBA)	**0.191**	0.020	mg/kg	0.20		95.7	70-130		30	
sec-Butylbenzene	**0.0478**	0.0050	mg/kg	0.040		119	70-130		30	
tert-Butylbenzene	**0.0470**	0.0050	mg/kg	0.040		118	70-130		30	
n-Butylbenzene	**0.0433**	0.0050	mg/kg	0.040		108	70-130		30	
Carbon Disulfide	**0.135**	0.0050	mg/kg	0.10		135	70-130		30	***a
Carbon Tetrachloride	**0.0435**	0.0050	mg/kg	0.040		109	70-130		30	
Chlorobenzene	**0.0363**	0.0050	mg/kg	0.040		90.7	70-130		30	
Chloroethane	**0.0430**	0.0050	mg/kg	0.040		108	70-130		30	
Chloroform	**0.0456**	0.0050	mg/kg	0.040		114	70-130		30	
Chloromethane	**0.0434**	0.0050	mg/kg	0.040		109	70-130		30	
2-Chlorotoluene	**0.0454**	0.0050	mg/kg	0.040		113	70-130		30	
4-Chlorotoluene	**0.0459**	0.0050	mg/kg	0.040		115	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0443**	0.010	mg/kg	0.040		111	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
LCS (B6C0118-BS1) Continued				Prepared & Analyzed: 03/01/16						
Dibromochloromethane	**0.0375**	0.0050	mg/kg	0.040		93.6	70-130		30	
1,2-Dibromoethane (EDB)	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130		30	
Dibromomethane	**0.0459**	0.0050	mg/kg	0.040		115	70-130		30	
1,4-Dichlorobenzene	**0.0444**	0.0050	mg/kg	0.040		111	70-130		30	
1,3-Dichlorobenzene	**0.0438**	0.0050	mg/kg	0.040		110	70-130		30	
1,2-Dichlorobenzene	**0.0437**	0.0050	mg/kg	0.040		109	70-130		30	
Dichlorodifluoromethane (R12)	**0.0405**	0.0050	mg/kg	0.040		101	70-130		30	
1,1-Dichloroethane	**0.0444**	0.0050	mg/kg	0.040		111	70-130		30	
1,2-Dichloroethane (EDC)	**0.0444**	0.0050	mg/kg	0.040		111	70-130		30	
trans-1,2-Dichloroethylene	**0.0465**	0.0050	mg/kg	0.040		116	70-130		30	
cis-1,2-Dichloroethylene	**0.0447**	0.0050	mg/kg	0.040		112	70-130		30	
1,1-Dichloroethylene	**0.0511**	0.0050	mg/kg	0.040		128	70-130		30	
2,2-Dichloropropane	**0.0461**	0.0050	mg/kg	0.040		115	70-130		30	
1,3-Dichloropropane	**0.0389**	0.0050	mg/kg	0.040		97.4	70-130		30	
1,2-Dichloropropane	**0.0437**	0.0050	mg/kg	0.040		109	70-130		30	
trans-1,3-Dichloropropylene	**0.0358**	0.0050	mg/kg	0.040		89.6	70-130		30	
1,1-Dichloropropylene	**0.0443**	0.0050	mg/kg	0.040		111	70-130		30	
cis-1,3-Dichloropropylene	**0.0462**	0.0050	mg/kg	0.040		116	70-130		30	
Diisopropyl ether (DIPE)	**0.0482**	0.0050	mg/kg	0.040		121	70-130		30	
Ethylbenzene	**0.0374**	0.0020	mg/kg	0.040		93.6	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0484**	0.0050	mg/kg	0.040		121	70-130		30	
Gasoline Range Organics (GRO)	**1.03**	0.50	mg/kg	1.0		103	70-130		30	
Hexachlorobutadiene	**0.0478**	0.010	mg/kg	0.040		119	70-130		30	
2-Hexanone (MBK)	**0.0780**	0.050	mg/kg	0.10		78.0	70-130		30	
Isopropylbenzene	**0.0497**	0.0050	mg/kg	0.040		124	70-130		30	
4-Isopropyltoluene	**0.0456**	0.0050	mg/kg	0.040		114	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0661**	0.0050	mg/kg	0.080		82.6	70-130		30	
Methylene Chloride	**0.0336**	0.050	mg/kg	0.040		84.1	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.123**	0.050	mg/kg	0.10		123	70-130		30	
Naphthalene	**0.0390**	0.010	mg/kg	0.040		97.5	70-130		30	
n-Propylbenzene	**0.0458**	0.0050	mg/kg	0.040		114	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
LCS (B6C0118-BS1) Continued				Prepared & Analyzed: 03/01/16						
Styrene	**0.0356**	0.0050	mg/kg	0.040		89.0	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0370**	0.0050	mg/kg	0.040		92.6	70-135		30	
Tetrachloroethylene (PCE)	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130		30	
Toluene	**0.0365**	0.0020	mg/kg	0.040		91.2	70-130		30	
1,2,4-Trichlorobenzene	**0.0400**	0.0050	mg/kg	0.040		100	70-130		30	
1,2,3-Trichlorobenzene	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
1,1,2-Trichloroethane	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130		30	
1,1,1-Trichloroethane	**0.0474**	0.0050	mg/kg	0.040		118	70-130		30	
Trichloroethylene (TCE)	**0.0464**	0.0050	mg/kg	0.040		116	70-130		30	
Trichlorofluoromethane (R11)	**0.0446**	0.0050	mg/kg	0.040		111	70-130		30	
1,2,3-Trichloropropane	**0.0405**	0.0050	mg/kg	0.040		101	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0966**	0.0050	mg/kg	0.080		121	70-130		30	
1,3,5-Trimethylbenzene	**0.0435**	0.0050	mg/kg	0.040		109	70-130		30	
1,2,4-Trimethylbenzene	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
Vinyl chloride	**0.0410**	0.0050	mg/kg	0.040		103	70-130		30	
o-Xylene	**0.0380**	0.0020	mg/kg	0.040		95.0	70-130		30	
m,p-Xylenes	**0.0737**	0.0020	mg/kg	0.080		92.1	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0983*		*mg/kg*	*0.10*		*98.3*	*70-140*			
Surrogate: Toluene-d8	*0.0842*		*mg/kg*	*0.10*		*84.2*	*70-140*			
LCS Dup (B6C0118-BSD1)				Prepared & Analyzed: 03/01/16						
Acetone	**0.0624**	0.050	mg/kg	0.10		62.4	70-130	3.99	30	**a
tert-Amyl Methyl Ether (TAME)	**0.0455**	0.0050	mg/kg	0.040		114	70-130	0.876	30	
Benzene	**0.0390**	0.010	mg/kg	0.040		97.4	70-130	11.0	30	
Bromobenzene	**0.0432**	0.0050	mg/kg	0.040		108	70-130	8.21	30	
Bromochloromethane	**0.0437**	0.0050	mg/kg	0.040		109	70-130	0.548	30	
Bromodichloromethane	**0.0410**	0.0050	mg/kg	0.040		102	70-130	5.28	30	
Bromoform	**0.0437**	0.0050	mg/kg	0.040		109	70-130	9.24	30	
Bromomethane	**0.0436**	0.0050	mg/kg	0.040		109	70-130	17.7	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
LCS Dup (B6C0118-BSD1) Continued				Prepared & Analyzed: 03/01/16						
2-Butanone (MEK)	**0.0963**	0.050	mg/kg	0.10		96.3	70-130	19.2	30	
tert-Butyl alcohol (TBA)	**0.247**	0.020	mg/kg	0.20		124	70-130	25.4	30	
sec-Butylbenzene	**0.0449**	0.0050	mg/kg	0.040		112	70-130	6.22	30	
tert-Butylbenzene	**0.0448**	0.0050	mg/kg	0.040		112	70-130	4.84	30	
n-Butylbenzene	**0.0464**	0.0050	mg/kg	0.040		116	70-130	6.78	30	
Carbon Disulfide	**0.123**	0.0050	mg/kg	0.10		123	70-130	9.67	30	
Carbon Tetrachloride	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130	10.7	30	
Chlorobenzene	**0.0351**	0.0050	mg/kg	0.040		87.6	70-130	3.42	30	
Chloroethane	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130	12.4	30	
Chloroform	**0.0411**	0.0050	mg/kg	0.040		103	70-130	10.3	30	
Chloromethane	**0.0402**	0.0050	mg/kg	0.040		101	70-130	7.60	30	
2-Chlorotoluene	**0.0436**	0.0050	mg/kg	0.040		109	70-130	3.96	30	
4-Chlorotoluene	**0.0419**	0.0050	mg/kg	0.040		105	70-130	9.06	30	
1,2-Dibromo-3-chloropropane	**0.0478**	0.010	mg/kg	0.040		119	70-130	7.65	30	
Dibromochloromethane	**0.0394**	0.0050	mg/kg	0.040		98.6	70-130	5.10	30	
1,2-Dibromoethane (EDB)	**0.0416**	0.0050	mg/kg	0.040		104	70-130	5.73	30	
Dibromomethane	**0.0473**	0.0050	mg/kg	0.040		118	70-130	3.01	30	
1,4-Dichlorobenzene	**0.0436**	0.0050	mg/kg	0.040		109	70-130	1.91	30	
1,3-Dichlorobenzene	**0.0423**	0.0050	mg/kg	0.040		106	70-130	3.58	30	
1,2-Dichlorobenzene	**0.0435**	0.0050	mg/kg	0.040		109	70-130	0.321	30	
Dichlorodifluoromethane (R12)	**0.0380**	0.0050	mg/kg	0.040		95.1	70-130	6.26	30	
1,1-Dichloroethane	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130	10.7	30	
1,2-Dichloroethane (EDC)	**0.0435**	0.0050	mg/kg	0.040		109	70-130	2.05	30	
trans-1,2-Dichloroethylene	**0.0425**	0.0050	mg/kg	0.040		106	70-130	9.03	30	
cis-1,2-Dichloroethylene	**0.0422**	0.0050	mg/kg	0.040		105	70-130	5.89	30	
1,1-Dichloroethylene	**0.0448**	0.0050	mg/kg	0.040		112	70-130	13.1	30	
2,2-Dichloropropane	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130	15.9	30	
1,3-Dichloropropane	**0.0415**	0.0050	mg/kg	0.040		104	70-130	6.41	30	
1,2-Dichloropropane	**0.0423**	0.0050	mg/kg	0.040		106	70-130	3.40	30	
trans-1,3-Dichloropropylene	**0.0362**	0.0050	mg/kg	0.040		90.6	70-130	1.05	30	
1,1-Dichloropropylene	**0.0397**	0.0050	mg/kg	0.040		99.3	70-130	11.0	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
LCS Dup (B6C0118-BSD1) Continued				Prepared & Analyzed: 03/01/16						
cis-1,3-Dichloropropylene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	6.89	30	
Diisopropyl ether (DIPE)	**0.0444**	0.0050	mg/kg	0.040		111	70-130	8.34	30	
Ethylbenzene	**0.0399**	0.0020	mg/kg	0.040		99.6	70-130	6.26	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0467**	0.0050	mg/kg	0.040		117	70-130	3.70	30	
Gasoline Range Organics (GRO)	**1.15**	0.50	mg/kg	1.0		115	70-130	11.2	30	
Hexachlorobutadiene	**0.0423**	0.010	mg/kg	0.040		106	70-130	12.3	30	
2-Hexanone (MBK)	**0.0997**	0.050	mg/kg	0.10		99.7	70-130	24.4	30	
Isopropylbenzene	**0.0443**	0.0050	mg/kg	0.040		111	70-130	11.6	30	
4-Isopropyltoluene	**0.0467**	0.0050	mg/kg	0.040		117	70-130	2.43	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0689**	0.0050	mg/kg	0.080		86.2	70-130	4.18	30	
Methylene Chloride	**0.0374**	0.050	mg/kg	0.040		93.6	70-130	10.7	30	
4-Methyl-2-pentanone (MIBK)	**0.132**	0.050	mg/kg	0.10		132	70-130	7.27	30	***a
Naphthalene	**0.0480**	0.010	mg/kg	0.040		120	70-130	20.8	30	
n-Propylbenzene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	6.12	30	
Styrene	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130	9.73	30	
1,1,1,2-Tetrachloroethane	**0.0376**	0.0050	mg/kg	0.040		94.0	70-130	3.96	30	
1,1,2,2-Tetrachloroethane	**0.0420**	0.0050	mg/kg	0.040		105	70-135	12.6	30	
Tetrachloroethylene (PCE)	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130	2.69	30	
Toluene	**0.0306**	0.0020	mg/kg	0.040		76.6	70-130	17.4	30	
1,2,4-Trichlorobenzene	**0.0434**	0.0050	mg/kg	0.040		108	70-130	8.10	30	
1,2,3-Trichlorobenzene	**0.0439**	0.0050	mg/kg	0.040		110	70-130	8.95	30	
1,1,2-Trichloroethane	**0.0412**	0.0050	mg/kg	0.040		103	70-130	9.18	30	
1,1,1-Trichloroethane	**0.0425**	0.0050	mg/kg	0.040		106	70-130	10.9	30	
Trichloroethylene (TCE)	**0.0422**	0.0050	mg/kg	0.040		106	70-130	9.52	30	
Trichlorofluoromethane (R11)	**0.0387**	0.0050	mg/kg	0.040		96.8	70-130	14.1	30	
1,2,3-Trichloropropane	**0.0461**	0.0050	mg/kg	0.040		115	70-130	12.9	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0862**	0.0050	mg/kg	0.080		108	70-130	11.4	30	
1,3,5-Trimethylbenzene	**0.0621**	0.0050	mg/kg	0.040		155	70-130	35.2	30	***a
1,2,4-Trimethylbenzene	**0.0451**	0.0050	mg/kg	0.040		113	70-130	8.02	30	
Vinyl chloride	**0.0366**	0.0050	mg/kg	0.040		91.6	70-130	11.4	30	
o-Xylene	**0.0399**	0.0020	mg/kg	0.040		99.7	70-130	4.88	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0118 - EPA 5035										
LCS Dup (B6C0118-BSD1) Continued				Prepared & Analyzed: 03/01/16						
m,p-Xylenes	**0.0739**	0.0020	mg/kg	0.080		92.4	70-130	0.244	30	
Surrogate: 4-Bromofluorobenzene	*0.0979*		*mg/kg*	*0.10*		*97.9*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0938*		*mg/kg*	*0.10*		*93.8*	*70-140*			
Surrogate: Toluene-d8	*0.0867*		*mg/kg*	*0.10*		*86.7*	*70-140*			
Batch B6C0122 - EPA 5035										
Blank (B6C0122-BLK1)				Prepared & Analyzed: 03/01/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0122 - EPA 5035										
Blank (B6C0122-BLK1) Continued				Prepared & Analyzed: 03/01/16						
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0122 - EPA 5035										
Blank (B6C0122-BLK1) Continued				Prepared & Analyzed: 03/01/16						
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.103*		*mg/kg*	*0.10*		*103*	*70-140*			
Surrogate: Dibromofluoromethane	*0.101*		*mg/kg*	*0.10*		*101*	*70-140*			
Surrogate: Toluene-d8	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			
LCS (B6C0122-BS1)				Prepared & Analyzed: 03/01/16						
Acetone	**0.0875**	0.050	mg/kg	0.10		87.5	70-130		30	
tert-Amyl Methyl Ether (TAME)	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130		30	
Benzene	**0.0395**	0.010	mg/kg	0.040		98.8	70-130		30	
Bromobenzene	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130		30	
Bromochloromethane	**0.0395**	0.0050	mg/kg	0.040		98.6	70-130		30	
Bromodichloromethane	**0.0400**	0.0050	mg/kg	0.040		100	70-130		30	
Bromoform	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
Bromomethane	**0.0421**	0.0050	mg/kg	0.040		105	70-130		30	
2-Butanone (MEK)	**0.0810**	0.050	mg/kg	0.10		81.0	70-130		30	
tert-Butyl alcohol (TBA)	**0.179**	0.020	mg/kg	0.20		89.3	70-130		30	
sec-Butylbenzene	**0.0397**	0.0050	mg/kg	0.040		99.4	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0122 - EPA 5035										
LCS (B6C0122-BS1) Continued				Prepared & Analyzed: 03/01/16						
tert-Butylbenzene	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130		30	
n-Butylbenzene	**0.0421**	0.0050	mg/kg	0.040		105	70-130		30	
Carbon Disulfide	**0.0824**	0.0050	mg/kg	0.10		82.4	70-130		30	
Carbon Tetrachloride	**0.0422**	0.0050	mg/kg	0.040		106	70-130		30	
Chlorobenzene	**0.0398**	0.0050	mg/kg	0.040		99.6	70-130		30	
Chloroethane	**0.0389**	0.0050	mg/kg	0.040		97.2	70-130		30	
Chloroform	**0.0411**	0.0050	mg/kg	0.040		103	70-130		30	
Chloromethane	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
2-Chlorotoluene	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
4-Chlorotoluene	**0.0421**	0.0050	mg/kg	0.040		105	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0346**	0.010	mg/kg	0.040		86.4	70-130		30	
Dibromochloromethane	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130		30	
1,2-Dibromoethane (EDB)	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
Dibromomethane	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
1,4-Dichlorobenzene	**0.0392**	0.0050	mg/kg	0.040		98.1	70-130		30	
1,3-Dichlorobenzene	**0.0386**	0.0050	mg/kg	0.040		96.4	70-130		30	
1,2-Dichlorobenzene	**0.0390**	0.0050	mg/kg	0.040		97.4	70-130		30	
Dichlorodifluoromethane (R12)	**0.0368**	0.0050	mg/kg	0.040		91.9	70-130		30	
1,1-Dichloroethane	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
1,2-Dichloroethane (EDC)	**0.0398**	0.0050	mg/kg	0.040		99.6	70-130		30	
trans-1,2-Dichloroethylene	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130		30	
cis-1,2-Dichloroethylene	**0.0418**	0.0050	mg/kg	0.040		104	70-130		30	
1,1-Dichloroethylene	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130		30	
2,2-Dichloropropane	**0.0426**	0.0050	mg/kg	0.040		107	70-130		30	
1,3-Dichloropropane	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
1,2-Dichloropropane	**0.0411**	0.0050	mg/kg	0.040		103	70-130		30	
trans-1,3-Dichloropropylene	**0.0384**	0.0050	mg/kg	0.040		96.1	70-130		30	
1,1-Dichloropropylene	**0.0404**	0.0050	mg/kg	0.040		101	70-130		30	
cis-1,3-Dichloropropylene	**0.0408**	0.0050	mg/kg	0.040		102	70-130		30	
Diisopropyl ether (DIPE)	**0.0435**	0.0050	mg/kg	0.040		109	70-130		30	
Ethylbenzene	**0.0417**	0.0020	mg/kg	0.040		104	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0122 - EPA 5035										
LCS (B6C0122-BS1) Continued				Prepared & Analyzed: 03/01/16						
Ethyl-tert-Butyl Ether (ETBE)	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
Gasoline Range Organics (GRO)	**0.803**	0.50	mg/kg	1.0		80.3	70-130		30	
Hexachlorobutadiene	**0.0425**	0.010	mg/kg	0.040		106	70-130		30	
2-Hexanone (MBK)	**0.0910**	0.050	mg/kg	0.10		91.0	70-130		30	
Isopropylbenzene	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130		30	
4-Isopropyltoluene	**0.0406**	0.0050	mg/kg	0.040		101	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0600**	0.0050	mg/kg	0.080		75.0	70-130		30	
Methylene Chloride	**0.0425**	0.050	mg/kg	0.040		106	70-130		30	
4-Methyl-2-pentanone (MIBK)	**0.0969**	0.050	mg/kg	0.10		96.9	70-130		30	
Naphthalene	**0.0372**	0.010	mg/kg	0.040		93.1	70-130		30	
n-Propylbenzene	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
Styrene	**0.0406**	0.0050	mg/kg	0.040		102	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0405**	0.0050	mg/kg	0.040		101	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0400**	0.0050	mg/kg	0.040		99.9	70-135		30	
Tetrachloroethylene (PCE)	**0.0411**	0.0050	mg/kg	0.040		103	70-130		30	
Toluene	**0.0403**	0.0020	mg/kg	0.040		101	70-130		30	
1,2,4-Trichlorobenzene	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
1,2,3-Trichlorobenzene	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
1,1,2-Trichloroethane	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
1,1,1-Trichloroethane	**0.0419**	0.0050	mg/kg	0.040		105	70-130		30	
Trichloroethylene (TCE)	**0.0410**	0.0050	mg/kg	0.040		103	70-130		30	
Trichlorofluoromethane (R11)	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
1,2,3-Trichloropropane	**0.0326**	0.0050	mg/kg	0.040		81.6	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0749**	0.0050	mg/kg	0.080		93.6	70-130		30	
1,3,5-Trimethylbenzene	**0.0410**	0.0050	mg/kg	0.040		102	70-130		30	
1,2,4-Trimethylbenzene	**0.0384**	0.0050	mg/kg	0.040		96.1	70-130		30	
Vinyl chloride	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
o-Xylene	**0.0397**	0.0020	mg/kg	0.040		99.2	70-130		30	
m,p-Xylenes	**0.0829**	0.0020	mg/kg	0.080		104	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C0122 - EPA 5035										
LCS (B6C0122-BS1) Continued				Prepared & Analyzed: 03/01/16						
Surrogate: Dibromofluoromethane	*0.101*		*mg/kg*	*0.10*		*101*	*70-140*			
Surrogate: Toluene-d8	*0.106*		*mg/kg*	*0.10*		*106*	*70-140*			
Carbon Chain by GC/FID - Quality Control										
Batch B6B2430 - EPA 3550B										
LCS (B6B2430-BS1)				Prepared & Analyzed: 02/24/16						
Diesel Range Organics as Diesel	**213**	10	mg/kg	200		106	70-130			
Surrogate: o-Terphenyl	*11.2*		*mg/kg*	*10*		*112*	*50-150*			
LCS Dup (B6B2430-BSD1)				Prepared & Analyzed: 02/24/16						
Diesel Range Organics as Diesel	**214**	10	mg/kg	200		107	70-130	0.753	40	
Surrogate: o-Terphenyl	*11.4*		*mg/kg*	*10*		*114*	*50-150*			
Matrix Spike (B6B2430-MS1)			**Source: 6B23010-02**	Prepared & Analyzed: 02/24/16						
Diesel Range Organics as Diesel	**217**	10	mg/kg	200		109	60-140			
Surrogate: o-Terphenyl	*11.8*		*mg/kg*	*10*		*118*	*50-150*			
Matrix Spike Dup (B6B2430-MSD1)			**Source: 6B23010-02**	Prepared & Analyzed: 02/24/16						
Diesel Range Organics as Diesel	**216**	10	mg/kg	200		108	60-140	0.444	40	
Surrogate: o-Terphenyl	*11.5*		*mg/kg*	*10*		*115*	*50-150*			
Batch B6B2431 - EPA 3550B										
Blank (B6B2431-BLK1)				Prepared & Analyzed: 02/24/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*9.53*		*mg/kg*	*10*		*95.3*	*50-150*			
LCS (B6B2431-BS1)				Prepared & Analyzed: 02/24/16						
Diesel Range Organics as Diesel	**190**	10	mg/kg	200		95.0	70-130			
Surrogate: o-Terphenyl	*10.1*		*mg/kg*	*10*		*101*	*50-150*			
LCS Dup (B6B2431-BSD1)				Prepared & Analyzed: 02/24/16						
Diesel Range Organics as Diesel	**193**	10	mg/kg	200		96.3	70-130	1.28	40	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Carbon Chain by GC/FID - Quality Control										
Batch B6B2431 - EPA 3550B										
LCS Dup (B6B2431-BSD1) Continued				Prepared & Analyzed: 02/24/16						
Surrogate: o-Terphenyl	*10.1*		*mg/kg*	*10*		*101*	*50-150*			
Matrix Spike (B6B2431-MS1)			**Source: 6B23010-21**	Prepared: 02/24/16 Analyzed: 02/25/16						
Diesel Range Organics as Diesel	**212**	10	mg/kg	200		106	60-140			
Surrogate: o-Terphenyl	*10.9*		*mg/kg*	*10*		*109*	*50-150*			
Matrix Spike Dup (B6B2431-MSD1)			**Source: 6B23010-21**	Prepared: 02/24/16 Analyzed: 02/25/16						
Diesel Range Organics as Diesel	**205**	10	mg/kg	200		102	60-140	3.55	40	
Surrogate: o-Terphenyl	*11.0*		*mg/kg*	*10*		*110*	*50-150*			
Batch B6B2508 - EPA 3550B										
Blank (B6B2508-BLK1)				Prepared & Analyzed: 02/25/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*9.79*		*mg/kg*	*10*		*97.9*	*50-150*			
LCS (B6B2508-BS1)				Prepared & Analyzed: 02/25/16						
Diesel Range Organics as Diesel	**212**	10	mg/kg	200		106	70-130			
Surrogate: o-Terphenyl	*10.7*		*mg/kg*	*10*		*107*	*50-150*			
LCS Dup (B6B2508-BSD1)				Prepared & Analyzed: 02/25/16						
Diesel Range Organics as Diesel	**207**	10	mg/kg	200		104	70-130	2.12	40	
Surrogate: o-Terphenyl	*10.7*		*mg/kg*	*10*		*107*	*50-150*			
Matrix Spike (B6B2508-MS1)			**Source: 6B23010-58**	Prepared & Analyzed: 02/25/16						
Diesel Range Organics as Diesel	**252**	10	mg/kg	200	48.2	102	60-140			
Surrogate: o-Terphenyl	*10.5*		*mg/kg*	*10*		*105*	*50-150*			
Matrix Spike Dup (B6B2508-MSD1)			**Source: 6B23010-58**	Prepared & Analyzed: 02/25/16						
Diesel Range Organics as Diesel	**239**	10	mg/kg	200	48.2	95.5	60-140	5.39	40	
Surrogate: o-Terphenyl	*10.5*		*mg/kg*	*10*		*105*	*50-150*			
Batch B6B2510 - EPA 3550B										
Blank (B6B2510-BLK1)				Prepared & Analyzed: 02/25/16						
C13-C22	<10	10	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331655
Date Received: 02/22/16
Date Reported: 03/07/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Carbon Chain by GC/FID - Quality Control										
Batch B6B2510 - EPA 3550B										
Blank (B6B2510-BLK1) Continued				Prepared & Analyzed: 02/25/16						
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*8.97*		*mg/kg*	*10*		*89.7*	*50-150*			
LCS (B6B2510-BS1)				Prepared & Analyzed: 02/25/16						
Diesel Range Organics as Diesel	**199**	10	mg/kg	200		99.5	70-130			
Surrogate: o-Terphenyl	*10.2*		*mg/kg*	*10*		*102*	*50-150*			
LCS Dup (B6B2510-BSD1)				Prepared: 02/25/16 Analyzed: 02/26/16						
Diesel Range Organics as Diesel	**198**	10	mg/kg	200		98.8	70-130	0.747	40	
Surrogate: o-Terphenyl	*10.2*		*mg/kg*	*10*		*102*	*50-150*			
Matrix Spike (B6B2510-MS1)		**Source: 6B23010-61**		Prepared: 02/25/16 Analyzed: 02/26/16						
Diesel Range Organics as Diesel	**202**	10	mg/kg	200		101	60-140			
Surrogate: o-Terphenyl	*10.7*		*mg/kg*	*10*		*107*	*50-150*			
Matrix Spike Dup (B6B2510-MSD1)		**Source: 6B23010-61**		Prepared: 02/25/16 Analyzed: 02/26/16						
Diesel Range Organics as Diesel	**187**	10	mg/kg	200		93.3	60-140	8.00	40	
Surrogate: o-Terphenyl	*9.75*		*mg/kg*	*10*		*97.5*	*50-150*			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331655
Project No:	04-NDLA-007	**Date Received:**	02/22/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/07/16

Special Notes

[1] = ****** : Analyte recovery exceeds the lower control limit.

[2] = ******* : Exceeds lower control limit

[3] = *****a** : Exceeds upper control limit.

[4] = ****a** : Exceeds lower control limit.

Gasoline Range Organics (GRO) concentration represents the C4-C12 carbon range.

Viorel Vasile
Operations Manager

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124495

70044883

Client: SGI / Bulldog Env	Project Name / No.: 04-BGR-001	Sampler's Name: Deryck Roberts	
Project Manager: Neil Irish / Kent Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

① = Same Day Rush ④ = 72 Hour Rush
② = 24 Hour Rush ⑤ = 5 Day Rush
③ = 48 Hour Rush X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

TPH Lab test (Mod 8015 w/ carbon chain, only report by C33 w/ MRL of 1)

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont			Special Instructions
P00379	6B23010 - 01	2-22-16		SOIL	4	X	X	Please bill
P00380	2							Bulldog
P00381	3							Environmental
P00382	4							
P00383	5							
P00384	6							
P00385	7							
P00386	8							
P00387	9							
P00388	10							
P00389	11							
P00390	12							
P00391	13							
P00392	14							
P00393	15							

For Laboratory Use

REVIEWED

Date 2/23/16 Time 1500

TAT N Days Sign:

A.A. Project No.: A533/655 / 6B23010

	Date	Time	
Relinquished by	2-23-16	1000	Received by
Relinquished by	2/23/16	1131	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124496
7004884

Client: SGI / Bulldog ENV | Project Name / No.: 04-BGR-001 | Sampler's Name: D. Roberts
Project Manager: Neil Irish / Kent Reynolds | Site Address: 15306 Norwalk Blvd | Sampler's Signature:
Phone: 562-597-1055 | City: Norwalk | P.O. No.: 04-BGR-001
Fax: 562-597-1070 | State & Zip: CA 90650 | Quote No.:

TAT Turnaround Codes **

(1) = Same Day Rush
(2) = 24 Hour Rush
(3) = 48 Hour Rush
(4) = 72 Hour Rush
(5) = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

TPH Carbon Chain ROLS w/ o-Terphenyl surr. 8015 Modified

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont			Special Instructions
P00394	16	2-22-16		SOIL	4	X	X	Bill to Bulldog ENV
P00395	17							
P00396	18							
P00397	19							
P00398	20							
P00399	21							
P00400	22							
P00401	23							
P00402	24							
P00403	25							
P00404	26							
P00405	27							
P00406	28							
P00407	29							
P00408	30							

For Laboratory Use

REVIEWED
Date 2/23/16 Time 1500
TAT N Days Sign:

A.A. Project No.: A533655 / 6B23010

	Date	Time	
Relinquished by	2-23-16	10:00	Received by
Relinquished by	2-23-16	1131	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124497
70044885

Client: SGI / Bulldog ENV	Project Name / No.: 04-BGR-001	Sampler's Name: D. Roberts	
Project Manager: N. Irish / K. Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

(1) = Same Day Rush
(2) = 24 Hour Rush
(3) = 48 Hour Rush
(4) = 72 Hour Rush
(5) = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

TPH Carbon Chain 5015 Gasoline by 8015 Modified

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont			Special Instructions
P00409	31	2-22-16		SOIL	4	X	X	Bill To Bulldog ENV
P00410	32							
P00411	33							
P00412	34							
P00413	35							
P00414	36							
P00415	37							
P00416	38							
P00417	39							
P00418	40							
P00419	41							
P00420	42							
P00421	43							
P00422	44							
P00423	45							

For Laboratory Use

REVIEWED
Date 2/23/16 Time 1500
TAT N Days Sign:

A.A. Project No.: A5331655 / 6B23010

	Date	Time	
Relinquished by	2-23-16	10:00	Received by
Relinquished by	2/23/16	1131	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124498
70044886
Page 4 of 6

Client: SGI / Bulldog ENV	Project Name / No.: 04-BGR-001	Sampler's Name: D. Roberts
Project Manager: M. Irish / K. Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:

TAT Turnaround Codes **

① = Same Day Rush
② = 24 Hour Rush
③ = 48 Hour Rush
④ = 72 Hour Rush
⑤ = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

Please enter the TAT Turnaround Codes ** below

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont	TPH carbon chain 8015 w/ silica gel cleanup using EPA 3630		Special Instructions
P00424	46	2-22-16		SOIL	4	X	X	Bill to
P00425	47							
P00426	48							Bulldog ENV
P00427	49							
P00428	50							
P00429	51							
P00430	52							
P00431	53							
P00432	54							
P00433	55							
P00434	56							
P00435	57							
P00436	58							
P00437	59							
P00438	60							

For Laboratory Use
REVIEWED
Date 2/23/16 Time 1500
TAT N Days Sign:
A.A. Project No.: A533655 / GB23010

	Date	Time	
Relinquished by	2-23-16	10:00	Received by
Relinquished by	2/23/16	1131	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 124499
70044887
Page 5 of 5

Client: SGL/Bulldog ENV	Project Name / No.: 04-BGR-001	Sampler's Name: Daryde Roberts	
Project Manager: N. Frosh / Kent Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

(1) = Same Day Rush
(2) = 24 Hour Rush
(3) = 48 Hour Rush
(4) = 72 Hour Rush
(5) = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont	TPH Carbons (C6-C44) by GC/FID, 8015M	Please enter the TAT Turnaround Codes ** below	Special Instructions
P00439	61	2-22-16		SOIL	4	X	X	Bill Bulldog ENV
P00440	62	↓		↓	↓	↓	↓	
P00441	63							
P00442	64							

For Laboratory Use

REVIEWED
Date 2/23/16 Time 1500
TAT N Days Sign:

A.A. Project No.: A533655/6B230

Relinquished by	Date	Time	Received by
	2-23-16	1000	
Relinquished by	2/23/16	1131	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS

9765 Eton Avenue
Chatsworth
California 91311
Tel: (818) 998-5547
Fax: (818) 998-7258

March 30, 2016

Neil Irish

The Source Group, Inc. (SH)

1962 Freeman Ave.

Signal Hill, CA 90755

Re : DFSP Norwalk Soil Remediation / 04-NDLA-007

A5331682 / 6C16009

Enclosed is an analytical report for the above-referenced project. The samples included in this report were received on 03/16/16 14:00 and analyzed in accordance with the attached chain-of-custody.

Unless otherwise noted, all analytical testing was accomplished in accordance with the guidelines established in our Quality Assurance Program Manual, applicable standard operating procedures, and other related documentation. The results in this analytical report are limited to the samples tested and any reproduction thereof must be made in its entirety.

If you have any questions regarding this report or require additional information please call me at American Analytics.

Sincerely,

Viorel Vasile

Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
8260B/5035 +OXY+TPHG					
P00443	6C16009-01	Soil	5	03/15/16 00:00	03/16/16 14:00
P00444	6C16009-02	Soil	5	03/15/16 00:00	03/16/16 14:00
P00445	6C16009-03	Soil	5	03/15/16 00:00	03/16/16 14:00
P00446	6C16009-04	Soil	5	03/15/16 00:00	03/16/16 14:00
P00447	6C16009-05	Soil	5	03/15/16 00:00	03/16/16 14:00
P00448	6C16009-06	Soil	5	03/15/16 00:00	03/16/16 14:00
P00449	6C16009-07	Soil	5	03/15/16 00:00	03/16/16 14:00
P00450	6C16009-08	Soil	5	03/15/16 00:00	03/16/16 14:00
P00451	6C16009-09	Soil	5	03/15/16 00:00	03/16/16 14:00
P00452	6C16009-10	Soil	5	03/15/16 00:00	03/16/16 14:00
P00453	6C16009-11	Soil	5	03/15/16 00:00	03/16/16 14:00
P00454	6C16009-12	Soil	5	03/15/16 00:00	03/16/16 14:00
P00455	6C16009-13	Soil	5	03/15/16 00:00	03/16/16 14:00
P00456	6C16009-14	Soil	5	03/15/16 00:00	03/16/16 14:00
P00457	6C16009-15	Soil	5	03/15/16 00:00	03/16/16 14:00
P00458	6C16009-16	Soil	5	03/15/16 00:00	03/16/16 14:00
P00459	6C16009-17	Soil	5	03/15/16 00:00	03/16/16 14:00
P00460	6C16009-18	Soil	5	03/15/16 00:00	03/16/16 14:00
P00461	6C16009-19	Soil	5	03/15/16 00:00	03/16/16 14:00

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00462	6C16009-20	Soil	5	03/15/16 00:00	03/16/16 14:00
P00463	6C16009-21	Soil	5	03/15/16 00:00	03/16/16 14:00
P00464	6C16009-22	Soil	5	03/15/16 00:00	03/16/16 14:00
P00465	6C16009-23	Soil	5	03/15/16 00:00	03/16/16 14:00
P00466	6C16009-24	Soil	5	03/15/16 00:00	03/16/16 14:00
P00467	6C16009-25	Soil	5	03/15/16 00:00	03/16/16 14:00
P00468	6C16009-26	Soil	5	03/15/16 00:00	03/16/16 14:00
P00469	6C16009-27	Soil	5	03/15/16 00:00	03/16/16 14:00
P00470	6C16009-28	Soil	5	03/15/16 00:00	03/16/16 14:00
P00471	6C16009-29	Soil	5	03/15/16 00:00	03/16/16 14:00
P00472	6C16009-30	Soil	5	03/15/16 00:00	03/16/16 14:00

Carbon Chain Custom

P00443	6C16009-01	Soil	5	03/15/16 00:00	03/16/16 14:00
P00444	6C16009-02	Soil	5	03/15/16 00:00	03/16/16 14:00
P00445	6C16009-03	Soil	5	03/15/16 00:00	03/16/16 14:00
P00446	6C16009-04	Soil	5	03/15/16 00:00	03/16/16 14:00
P00447	6C16009-05	Soil	5	03/15/16 00:00	03/16/16 14:00
P00448	6C16009-06	Soil	5	03/15/16 00:00	03/16/16 14:00
P00449	6C16009-07	Soil	5	03/15/16 00:00	03/16/16 14:00
P00450	6C16009-08	Soil	5	03/15/16 00:00	03/16/16 14:00

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00451	6C16009-09	Soil	5	03/15/16 00:00	03/16/16 14:00
P00452	6C16009-10	Soil	5	03/15/16 00:00	03/16/16 14:00
P00453	6C16009-11	Soil	5	03/15/16 00:00	03/16/16 14:00
P00454	6C16009-12	Soil	5	03/15/16 00:00	03/16/16 14:00
P00455	6C16009-13	Soil	5	03/15/16 00:00	03/16/16 14:00
P00456	6C16009-14	Soil	5	03/15/16 00:00	03/16/16 14:00
P00457	6C16009-15	Soil	5	03/15/16 00:00	03/16/16 14:00
P00458	6C16009-16	Soil	5	03/15/16 00:00	03/16/16 14:00
P00459	6C16009-17	Soil	5	03/15/16 00:00	03/16/16 14:00
P00460	6C16009-18	Soil	5	03/15/16 00:00	03/16/16 14:00
P00461	6C16009-19	Soil	5	03/15/16 00:00	03/16/16 14:00
P00462	6C16009-20	Soil	5	03/15/16 00:00	03/16/16 14:00
P00463	6C16009-21	Soil	5	03/15/16 00:00	03/16/16 14:00
P00464	6C16009-22	Soil	5	03/15/16 00:00	03/16/16 14:00
P00465	6C16009-23	Soil	5	03/15/16 00:00	03/16/16 14:00
P00466	6C16009-24	Soil	5	03/15/16 00:00	03/16/16 14:00
P00467	6C16009-25	Soil	5	03/15/16 00:00	03/16/16 14:00
P00468	6C16009-26	Soil	5	03/15/16 00:00	03/16/16 14:00
P00469	6C16009-27	Soil	5	03/15/16 00:00	03/16/16 14:00
P00470	6C16009-28	Soil	5	03/15/16 00:00	03/16/16 14:00

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Sample ID	Laboratory ID	Matrix	TAT	Date Sampled	Date Received
P00471	6C16009-29	Soil	5	03/15/16 00:00	03/16/16 14:00
P00472	6C16009-30	Soil	5	03/15/16 00:00	03/16/16 14:00

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/19/16	03/18/16	03/18/16	
AA ID No:	6C16009-01	6C16009-02	6C16009-03	6C16009-04	
Client ID No:	P00443	P00444	P00445	P00446	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<5.0	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Benzene	<0.010	<1.0	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<5.0	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<2.0	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<1.0	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331682
Project No:	04-NDLA-007	**Date Received:**	03/16/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/30/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/19/16	03/18/16	03/18/16	
AA ID No:	6C16009-01	6C16009-02	6C16009-03	6C16009-04	
Client ID No:	P00443	P00444	P00445	P00446	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.20	<0.0020	**0.0043**	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**2200**	<0.50	**12**	0.50
Hexachlorobutadiene	<0.010	<1.0	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<5.0	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<5.0	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<5.0	<0.050	<0.050	0.050
Naphthalene	<0.010	<1.0	<0.010	**0.011**	0.010
n-Propylbenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331682
Project No:	04-NDLA-007	**Date Received:**	03/16/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/30/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/19/16	03/18/16	03/18/16	
AA ID No:	6C16009-01	6C16009-02	6C16009-03	6C16009-04	
Client ID No:	P00443	P00444	P00445	P00446	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	100	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.50	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.50	<0.0050	**0.011**	0.0050
1,2,4-Trimethylbenzene	<0.0050	**0.57**	<0.0050	**0.017**	0.0050
Vinyl chloride	<0.0050	<0.50	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.20	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.20	<0.0020	**0.0028**	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	113%	85%	111%	99%	70-140
Dibromofluoromethane	116%	101%	109%	113%	70-140
Toluene-d8	93%	105%	91%	97%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-05	6C16009-06	6C16009-07	6C16009-08	
Client ID No:	P00447	P00448	P00449	P00450	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-05	6C16009-06	6C16009-07	6C16009-08	
Client ID No:	P00447	P00448	P00449	P00450	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**0.92**	**2.6**	**5.4**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-05	6C16009-06	6C16009-07	6C16009-08	
Client ID No:	P00447	P00448	P00449	P00450	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	**0.0024**	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	119%	121%	104%	113%	70-140
Dibromofluoromethane	116%	104%	109%	123%	70-140
Toluene-d8	86%	99%	97%	86%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/19/16	03/19/16	03/18/16	03/18/16	
AA ID No:	6C16009-09	6C16009-10	6C16009-11	6C16009-12	
Client ID No:	P00451	P00452	P00453	P00454	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<5.0	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<1.0	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<5.0	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<2.0	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<1.0	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/19/16	03/19/16	03/18/16	03/18/16	
AA ID No:	6C16009-09	6C16009-10	6C16009-11	6C16009-12	
Client ID No:	P00451	P00452	P00453	P00454	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.20	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**90**	**3.0**	<0.50	**4.3**	0.50
Hexachlorobutadiene	<1.0	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<5.0	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<5.0	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<5.0	<0.050	<0.050	<0.050	0.050
Naphthalene	<1.0	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/19/16	03/19/16	03/18/16	03/18/16	
AA ID No:	6C16009-09	6C16009-10	6C16009-11	6C16009-12	
Client ID No:	P00451	P00452	P00453	P00454	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	100	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.20	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.50	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.50	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.20	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.20	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	112%	88%	121%	83%	70-140
Dibromofluoromethane	92%	92%	115%	122%	70-140
Toluene-d8	99%	107%	89%	97%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-13	6C16009-14	6C16009-15	6C16009-16	
Client ID No:	P00455	P00456	P00457	P00458	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-13	6C16009-14	6C16009-15	6C16009-16	
Client ID No:	P00455	P00456	P00457	P00458	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**0.95**	**7.0**	**1.3**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-13	6C16009-14	6C16009-15	6C16009-16	
Client ID No:	P00455	P00456	P00457	P00458	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	112%	114%	123%	140%	70-140
Dibromofluoromethane	118%	126%	121%	121%	70-140
Toluene-d8	89%	100%	100%	99%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-17	6C16009-18	6C16009-19	6C16009-20	
Client ID No:	P00459	P00460	P00461	P00462	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-17	6C16009-18	6C16009-19	6C16009-20	
Client ID No:	P00459	P00460	P00461	P00462	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**1.6**	**1.1**	**3.3**	**2.0**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-17	6C16009-18	6C16009-19	6C16009-20	
Client ID No:	P00459	P00460	P00461	P00462	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	137%	140%	127%	127%	70-140
Dibromofluoromethane	120%	120%	118%	124%	70-140
Toluene-d8	94%	99%	95%	95%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	03/22/16	03/21/16	
AA ID No:	6C16009-21	6C16009-22	6C16009-23	6C16009-24	
Client ID No:	P00463	P00464	P00465	P00466	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	03/22/16	03/21/16	
AA ID No:	6C16009-21	6C16009-22	6C16009-23	6C16009-24	
Client ID No:	P00463	P00464	P00465	P00466	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	<0.50	**11**	**1.9**	**4.2**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	03/22/16	03/21/16	
AA ID No:	6C16009-21	6C16009-22	6C16009-23	6C16009-24	
Client ID No:	P00463	P00464	P00465	P00466	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	**0.012**	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	**0.013**	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	108%	99%	140%	89%	70-140
Dibromofluoromethane	100%	102%	113%	97%	70-140
Toluene-d8	91%	91%	136%	94%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	03/21/16	03/21/16	
AA ID No:	6C16009-25	6C16009-26	6C16009-27	6C16009-28	
Client ID No:	P00467	P00468	P00469	P00470	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035)					
Acetone	<0.050	<0.050	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331682
Project No:	04-NDLA-007	**Date Received:**	03/16/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/30/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	03/21/16	03/21/16	
AA ID No:	6C16009-25	6C16009-26	6C16009-27	6C16009-28	
Client ID No:	P00467	P00468	P00469	P00470	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
1,2-Dichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**0.82**	<0.50	<0.50	**1.4**	0.50
Hexachlorobutadiene	<0.010	<0.010	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331682
Project No:	04-NDLA-007	**Date Received:**	03/16/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/30/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	03/21/16	03/21/16	
AA ID No:	6C16009-25	6C16009-26	6C16009-27	6C16009-28	
Client ID No:	P00467	P00468	P00469	P00470	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)					
Styrene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	<0.0020	<0.0020	0.0020
Surrogates					**%REC Limits**
4-Bromofluorobenzene	91%	105%	103%	99%	70-140
Dibromofluoromethane	99%	101%	103%	97%	70-140
Toluene-d8	113%	94%	93%	101%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	
AA ID No:	6C16009-29	6C16009-30	
Client ID No:	P00471	P00472	
Matrix:	Soil	Soil	
Dilution Factor:	1	1	MRL

8260B/5035 +OXY+TPHG (EPA 8260B/5035)

Acetone	<0.050	<0.050	0.050
tert-Amyl Methyl Ether (TAME)	<0.0050	<0.0050	0.0050
Benzene	<0.010	<0.010	0.010
Bromobenzene	<0.0050	<0.0050	0.0050
Bromochloromethane	<0.0050	<0.0050	0.0050
Bromodichloromethane	<0.0050	<0.0050	0.0050
Bromoform	<0.0050	<0.0050	0.0050
Bromomethane	<0.0050	<0.0050	0.0050
2-Butanone (MEK)	<0.050	<0.050	0.050
tert-Butyl alcohol (TBA)	<0.020	<0.020	0.020
sec-Butylbenzene	<0.0050	<0.0050	0.0050
tert-Butylbenzene	<0.0050	<0.0050	0.0050
n-Butylbenzene	<0.0050	<0.0050	0.0050
Carbon Disulfide	<0.0050	<0.0050	0.0050
Carbon Tetrachloride	<0.0050	<0.0050	0.0050
Chlorobenzene	<0.0050	<0.0050	0.0050
Chloroethane	<0.0050	<0.0050	0.0050
Chloroform	<0.0050	<0.0050	0.0050
Chloromethane	<0.0050	<0.0050	0.0050
2-Chlorotoluene	<0.0050	<0.0050	0.0050
4-Chlorotoluene	<0.0050	<0.0050	0.0050
1,2-Dibromo-3-chloropropane	<0.010	<0.010	0.010
Dibromochloromethane	<0.0050	<0.0050	0.0050
1,2-Dibromoethane (EDB)	<0.0050	<0.0050	0.0050
Dibromomethane	<0.0050	<0.0050	0.0050
1,4-Dichlorobenzene	<0.0050	<0.0050	0.0050
1,3-Dichlorobenzene	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331682
Project No:	04-NDLA-007	**Date Received:**	03/16/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/30/16
Method:	VOCs, OXY & TPHG by GC/MS EPA 5035	**Units:**	mg/kg

Date Sampled:	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	
AA ID No:	6C16009-29	6C16009-30	
Client ID No:	P00471	P00472	
Matrix:	Soil	Soil	
Dilution Factor:	1	1	MRL

8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)

1,2-Dichlorobenzene	<0.0050	<0.0050	0.0050
Dichlorodifluoromethane (R12)	<0.0050	<0.0050	0.0050
1,1-Dichloroethane	<0.0050	<0.0050	0.0050
1,2-Dichloroethane (EDC)	<0.0050	<0.0050	0.0050
trans-1,2-Dichloroethylene	<0.0050	<0.0050	0.0050
cis-1,2-Dichloroethylene	<0.0050	<0.0050	0.0050
1,1-Dichloroethylene	<0.0050	<0.0050	0.0050
2,2-Dichloropropane	<0.0050	<0.0050	0.0050
1,3-Dichloropropane	<0.0050	<0.0050	0.0050
1,2-Dichloropropane	<0.0050	<0.0050	0.0050
trans-1,3-Dichloropropylene	<0.0050	<0.0050	0.0050
1,1-Dichloropropylene	<0.0050	<0.0050	0.0050
cis-1,3-Dichloropropylene	<0.0050	<0.0050	0.0050
Diisopropyl ether (DIPE)	<0.0050	<0.0050	0.0050
Ethylbenzene	<0.0020	<0.0020	0.0020
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	<0.0050	0.0050
Gasoline Range Organics (GRO)	**8.6**	<0.50	0.50
Hexachlorobutadiene	<0.010	<0.010	0.010
2-Hexanone (MBK)	<0.050	<0.050	0.050
Isopropylbenzene	<0.0050	<0.0050	0.0050
4-Isopropyltoluene	<0.0050	<0.0050	0.0050
Methyl-tert-Butyl Ether (MTBE)	<0.0050	<0.0050	0.0050
Methylene Chloride	<0.050	<0.050	0.050
4-Methyl-2-pentanone (MIBK)	<0.050	<0.050	0.050
Naphthalene	<0.010	<0.010	0.010
n-Propylbenzene	<0.0050	<0.0050	0.0050

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: VOCs, OXY & TPHG by GC/MS EPA 5035

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	
Date Prepared:	03/21/16	03/21/16	
Date Analyzed:	03/21/16	03/21/16	
AA ID No:	6C16009-29	6C16009-30	
Client ID No:	P00471	P00472	
Matrix:	Soil	Soil	
Dilution Factor:	1	1	MRL
8260B/5035 +OXY+TPHG (EPA 8260B/5035) (continued)			
Styrene	<0.0050	<0.0050	0.0050
1,1,1,2-Tetrachloroethane	<0.0050	<0.0050	0.0050
1,1,2,2-Tetrachloroethane	<0.0050	<0.0050	0.0050
Tetrachloroethylene (PCE)	<0.0050	<0.0050	0.0050
Toluene	<0.0020	<0.0020	0.0020
1,2,4-Trichlorobenzene	<0.0050	<0.0050	0.0050
1,2,3-Trichlorobenzene	<0.0050	<0.0050	0.0050
1,1,2-Trichloroethane	<0.0050	<0.0050	0.0050
1,1,1-Trichloroethane	<0.0050	<0.0050	0.0050
Trichloroethylene (TCE)	<0.0050	<0.0050	0.0050
Trichlorofluoromethane (R11)	<0.0050	<0.0050	0.0050
1,2,3-Trichloropropane	<0.0050	<0.0050	0.0050
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	<0.0050	0.0050
1,3,5-Trimethylbenzene	<0.0050	<0.0050	0.0050
1,2,4-Trimethylbenzene	<0.0050	<0.0050	0.0050
Vinyl chloride	<0.0050	<0.0050	0.0050
o-Xylene	<0.0020	<0.0020	0.0020
m,p-Xylenes	<0.0020	<0.0020	0.0020

Surrogates			**%REC Limits**
4-Bromofluorobenzene	88%	111%	70-140
Dibromofluoromethane	99%	105%	70-140
Toluene-d8	96%	101%	70-140

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/21/16	03/18/16	03/19/16	03/21/16	
AA ID No:	6C16009-01	6C16009-02	6C16009-03	6C16009-04	
Client ID No:	P00443	P00444	P00445	P00446	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	10	1	1	10	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**650**	**23**	**420**	**2400**	10
C23-C32	**1000**	<10	**980**	**2400**	10
C33-C44	**490**	<10	**520**	**1400**	10
Surrogates					**%REC Limits**
o-Terphenyl	90%	113%	79%	100%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/21/16	03/21/16	03/18/16	03/18/16	
AA ID No:	6C16009-05	6C16009-06	6C16009-07	6C16009-08	
Client ID No:	P00447	P00448	P00449	P00450	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	10	10	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**880**	**1700**	**920**	**59**	10
C23-C32	**1300**	**2300**	**510**	**110**	10
C33-C44	**700**	**1400**	**190**	**88**	10
Surrogates					**%REC Limits**
o-Terphenyl	88%	94%	86%	124%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-09	6C16009-10	6C16009-11	6C16009-12	
Client ID No:	P00451	P00452	P00453	P00454	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**73**	**130**	**12**	**680**	10
C23-C32	**16**	**43**	<10	**160**	10
C33-C44	<10	**11**	<10	**84**	10
Surrogates					**%REC Limits**
o-Terphenyl	119%	127%	112%	101%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/18/16	03/18/16	03/18/16	03/18/16	
AA ID No:	6C16009-13	6C16009-14	6C16009-15	6C16009-16	
Client ID No:	P00455	P00456	P00457	P00458	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**35**	**290**	**310**	**23**	10
C23-C32	**59**	**78**	**380**	**60**	10
C33-C44	**38**	**56**	**160**	**35**	10
Surrogates					**%REC Limits**
o-Terphenyl	126%	135%	93%	128%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/21/16	03/18/16	03/18/16	03/21/16	
AA ID No:	6C16009-17	6C16009-18	6C16009-19	6C16009-20	
Client ID No:	P00459	P00460	P00461	P00462	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	10	1	1	10	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**1800**	<10	**18**	**820**	10
C23-C32	**2500**	<10	**13**	**1300**	10
C33-C44	**1500**	<10	<10	**780**	10
Surrogates					**%REC Limits**
o-Terphenyl	86%	112%	111%	85%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/19/16	03/19/16	03/19/16	03/19/16	
AA ID No:	6C16009-21	6C16009-22	6C16009-23	6C16009-24	
Client ID No:	P00463	P00464	P00465	P00466	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**210**	**210**	**74**	**11**	10
C23-C32	**360**	**300**	**45**	<10	10
C33-C44	**71**	**61**	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	130%	130%	130%	131%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation
Method: Carbon Chain by GC/FID

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16
Units: mg/kg

Date Sampled:	03/15/16	03/15/16	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	03/18/16	03/18/16	
Date Analyzed:	03/19/16	03/19/16	03/19/16	03/19/16	
AA ID No:	6C16009-25	6C16009-26	6C16009-27	6C16009-28	
Client ID No:	P00467	P00468	P00469	P00470	
Matrix:	Soil	Soil	Soil	Soil	
Dilution Factor:	1	1	1	1	MRL
Carbon Chain Custom (EPA 8015M)					
C13-C22	**78**	**21**	<10	**58**	10
C23-C32	<10	**47**	<10	**42**	10
C33-C44	<10	**14**	<10	<10	10
Surrogates					**%REC Limits**
o-Terphenyl	128%	124%	120%	142%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331682
Project No:	04-NDLA-007	**Date Received:**	03/16/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/30/16
Method:	Carbon Chain by GC/FID	**Units:**	mg/kg

Date Sampled:	03/15/16	03/15/16	
Date Prepared:	03/18/16	03/18/16	
Date Analyzed:	03/19/16	03/19/16	
AA ID No:	6C16009-29	6C16009-30	
Client ID No:	P00471	P00472	
Matrix:	Soil	Soil	
Dilution Factor:	1	1	MRL
Carbon Chain Custom (EPA 8015M)			
C13-C22	**96**	<10	10
C23-C32	**10**	<10	10
C33-C44	<10	<10	10
Surrogates			**%REC Limits**
o-Terphenyl	141%	130%	50-150

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes

VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control

Batch B6C1804 - EPA 5035

Blank (B6C1804-BLK1) Prepared & Analyzed: 03/18/16

Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes

VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control

Batch B6C1804 - EPA 5035

Blank (B6C1804-BLK1) Continued — Prepared & Analyzed: 03/18/16

trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C1804 - EPA 5035										
Blank (B6C1804-BLK1) Continued				Prepared & Analyzed: 03/18/16						
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.0983*		*mg/kg*	*0.10*		*98.3*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0909*		*mg/kg*	*0.10*		*90.9*	*70-140*			
Surrogate: Toluene-d8	*0.0947*		*mg/kg*	*0.10*		*94.7*	*70-140*			
LCS (B6C1804-BS1)				Prepared & Analyzed: 03/18/16						
Acetone	**0.0492**	0.050	mg/kg	0.10		49.2	70-130		30	***
tert-Amyl Methyl Ether (TAME)	**0.0419**	0.0050	mg/kg	0.040		105	70-130		30	
Benzene	**0.0396**	0.010	mg/kg	0.040		99.0	70-130		30	
Bromobenzene	**0.0421**	0.0050	mg/kg	0.040		105	70-130		30	
Bromochloromethane	**0.0366**	0.0050	mg/kg	0.040		91.6	70-130		30	
Bromodichloromethane	**0.0378**	0.0050	mg/kg	0.040		94.4	70-130		30	
Bromoform	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130		30	
Bromomethane	**0.0408**	0.0050	mg/kg	0.040		102	70-130		30	
2-Butanone (MEK)	**0.0726**	0.050	mg/kg	0.10		72.6	70-130		30	
tert-Butyl alcohol (TBA)	**0.164**	0.020	mg/kg	0.20		82.2	70-130		30	
sec-Butylbenzene	**0.0454**	0.0050	mg/kg	0.040		114	70-130		30	
tert-Butylbenzene	**0.0436**	0.0050	mg/kg	0.040		109	70-130		30	
n-Butylbenzene	**0.0458**	0.0050	mg/kg	0.040		114	70-130		30	
Carbon Disulfide	**0.107**	0.0050	mg/kg	0.10		107	70-130		30	
Carbon Tetrachloride	**0.0393**	0.0050	mg/kg	0.040		98.4	70-130		30	
Chlorobenzene	**0.0351**	0.0050	mg/kg	0.040		87.8	70-130		30	
Chloroethane	**0.0371**	0.0050	mg/kg	0.040		92.8	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C1804 - EPA 5035										
LCS (B6C1804-BS1) Continued				Prepared & Analyzed: 03/18/16						
Chloroform	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130		30	
Chloromethane	**0.0359**	0.0050	mg/kg	0.040		89.6	70-130		30	
2-Chlorotoluene	**0.0431**	0.0050	mg/kg	0.040		108	70-130		30	
4-Chlorotoluene	**0.0402**	0.0050	mg/kg	0.040		100	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0403**	0.010	mg/kg	0.040		101	70-130		30	
Dibromochloromethane	**0.0359**	0.0050	mg/kg	0.040		89.7	70-130		30	
1,2-Dibromoethane (EDB)	**0.0355**	0.0050	mg/kg	0.040		88.8	70-130		30	
Dibromomethane	**0.0386**	0.0050	mg/kg	0.040		96.6	70-130		30	
1,4-Dichlorobenzene	**0.0408**	0.0050	mg/kg	0.040		102	70-130		30	
1,3-Dichlorobenzene	**0.0416**	0.0050	mg/kg	0.040		104	70-130		30	
1,2-Dichlorobenzene	**0.0407**	0.0050	mg/kg	0.040		102	70-130		30	
Dichlorodifluoromethane (R12)	**0.0333**	0.0050	mg/kg	0.040		83.2	70-130		30	
1,1-Dichloroethane	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130		30	
1,2-Dichloroethane (EDC)	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130		30	
trans-1,2-Dichloroethylene	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130		30	
cis-1,2-Dichloroethylene	**0.0377**	0.0050	mg/kg	0.040		94.3	70-130		30	
1,1-Dichloroethylene	**0.0408**	0.0050	mg/kg	0.040		102	70-130		30	
2,2-Dichloropropane	**0.0385**	0.0050	mg/kg	0.040		96.3	70-130		30	
1,3-Dichloropropane	**0.0352**	0.0050	mg/kg	0.040		88.1	70-130		30	
1,2-Dichloropropane	**0.0398**	0.0050	mg/kg	0.040		99.4	70-130		30	
trans-1,3-Dichloropropylene	**0.0339**	0.0050	mg/kg	0.040		84.8	70-130		30	
1,1-Dichloropropylene	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130		30	
cis-1,3-Dichloropropylene	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	
Diisopropyl ether (DIPE)	**0.0415**	0.0050	mg/kg	0.040		104	70-130		30	
Ethylbenzene	**0.0403**	0.0020	mg/kg	0.040		101	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
Gasoline Range Organics (GRO)	**1.19**	0.50	mg/kg	1.0		119	70-130		30	
Hexachlorobutadiene	**0.0495**	0.010	mg/kg	0.040		124	70-130		30	
2-Hexanone (MBK)	**0.0797**	0.050	mg/kg	0.10		79.7	70-130		30	
Isopropylbenzene	**0.0459**	0.0050	mg/kg	0.040		115	70-130		30	
4-Isopropyltoluene	**0.0461**	0.0050	mg/kg	0.040		115	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C1804 - EPA 5035										
LCS (B6C1804-BS1) Continued				Prepared & Analyzed: 03/18/16						
Methyl-tert-Butyl Ether (MTBE)	**0.0600**	0.0050	mg/kg	0.080		75.0	70-130		30	
Methylene Chloride	**0.0634**	0.050	mg/kg	0.040		158	70-130		30	**
4-Methyl-2-pentanone (MIBK)	**0.101**	0.050	mg/kg	0.10		101	70-130		30	
Naphthalene	**0.0558**	0.010	mg/kg	0.040		139	70-130		30	**
n-Propylbenzene	**0.0433**	0.0050	mg/kg	0.040		108	70-130		30	
Styrene	**0.0383**	0.0050	mg/kg	0.040		95.7	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0367**	0.0050	mg/kg	0.040		91.9	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0344**	0.0050	mg/kg	0.040		86.0	70-135		30	
Tetrachloroethylene (PCE)	**0.0413**	0.0050	mg/kg	0.040		103	70-130		30	
Toluene	**0.0384**	0.0020	mg/kg	0.040		96.0	70-130		30	
1,2,4-Trichlorobenzene	**0.0500**	0.0050	mg/kg	0.040		125	70-130		30	
1,2,3-Trichlorobenzene	**0.0466**	0.0050	mg/kg	0.040		117	70-130		30	
1,1,2-Trichloroethane	**0.0343**	0.0050	mg/kg	0.040		85.7	70-130		30	
1,1,1-Trichloroethane	**0.0425**	0.0050	mg/kg	0.040		106	70-130		30	
Trichloroethylene (TCE)	**0.0418**	0.0050	mg/kg	0.040		104	70-130		30	
Trichlorofluoromethane (R11)	**0.0361**	0.0050	mg/kg	0.040		90.4	70-130		30	
1,2,3-Trichloropropane	**0.0368**	0.0050	mg/kg	0.040		92.1	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0774**	0.0050	mg/kg	0.080		96.8	70-130		30	
1,3,5-Trimethylbenzene	**0.0469**	0.0050	mg/kg	0.040		117	70-130		30	
1,2,4-Trimethylbenzene	**0.0430**	0.0050	mg/kg	0.040		108	70-130		30	
Vinyl chloride	**0.0405**	0.0050	mg/kg	0.040		101	70-130		30	
o-Xylene	**0.0413**	0.0020	mg/kg	0.040		103	70-130		30	
m,p-Xylenes	**0.0713**	0.0020	mg/kg	0.080		89.1	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.0953*		*mg/kg*	*0.10*		*95.3*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0898*		*mg/kg*	*0.10*		*89.8*	*70-140*			
Surrogate: Toluene-d8	*0.0857*		*mg/kg*	*0.10*		*85.7*	*70-140*			
LCS Dup (B6C1804-BSD1)				Prepared & Analyzed: 03/18/16						
Acetone	**0.0465**	0.050	mg/kg	0.10		46.5	70-130	5.72	30	***
tert-Amyl Methyl Ether (TAME)	**0.0482**	0.0050	mg/kg	0.040		120	70-130	13.9	30	
Benzene	**0.0454**	0.010	mg/kg	0.040		113	70-130	13.6	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C1804 - EPA 5035										
LCS Dup (B6C1804-BSD1) Continued				Prepared & Analyzed: 03/18/16						
Bromobenzene	**0.0469**	0.0050	mg/kg	0.040		117	70-130	10.8	30	
Bromochloromethane	**0.0420**	0.0050	mg/kg	0.040		105	70-130	13.6	30	
Bromodichloromethane	**0.0437**	0.0050	mg/kg	0.040		109	70-130	14.7	30	
Bromoform	**0.0395**	0.0050	mg/kg	0.040		98.7	70-130	3.77	30	
Bromomethane	**0.0448**	0.0050	mg/kg	0.040		112	70-130	9.40	30	
2-Butanone (MEK)	**0.0760**	0.050	mg/kg	0.10		76.0	70-130	4.60	30	
tert-Butyl alcohol (TBA)	**0.178**	0.020	mg/kg	0.20		89.0	70-130	7.85	30	
sec-Butylbenzene	**0.0482**	0.0050	mg/kg	0.040		120	70-130	5.85	30	
tert-Butylbenzene	**0.0479**	0.0050	mg/kg	0.040		120	70-130	9.53	30	
n-Butylbenzene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	5.89	30	
Carbon Disulfide	**0.120**	0.0050	mg/kg	0.10		120	70-130	11.4	30	
Carbon Tetrachloride	**0.0444**	0.0050	mg/kg	0.040		111	70-130	12.0	30	
Chlorobenzene	**0.0348**	0.0050	mg/kg	0.040		87.0	70-130	0.915	30	
Chloroethane	**0.0407**	0.0050	mg/kg	0.040		102	70-130	9.15	30	
Chloroform	**0.0434**	0.0050	mg/kg	0.040		109	70-130	12.6	30	
Chloromethane	**0.0400**	0.0050	mg/kg	0.040		100	70-130	11.0	30	
2-Chlorotoluene	**0.0456**	0.0050	mg/kg	0.040		114	70-130	5.64	30	
4-Chlorotoluene	**0.0438**	0.0050	mg/kg	0.040		110	70-130	8.67	30	
1,2-Dibromo-3-chloropropane	**0.0417**	0.010	mg/kg	0.040		104	70-130	3.46	30	
Dibromochloromethane	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130	5.16	30	
1,2-Dibromoethane (EDB)	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130	7.22	30	
Dibromomethane	**0.0453**	0.0050	mg/kg	0.040		113	70-130	16.0	30	
1,4-Dichlorobenzene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	5.48	30	
1,3-Dichlorobenzene	**0.0432**	0.0050	mg/kg	0.040		108	70-130	3.68	30	
1,2-Dichlorobenzene	**0.0419**	0.0050	mg/kg	0.040		105	70-130	2.95	30	
Dichlorodifluoromethane (R12)	**0.0377**	0.0050	mg/kg	0.040		94.2	70-130	12.4	30	
1,1-Dichloroethane	**0.0419**	0.0050	mg/kg	0.040		105	70-130	9.18	30	
1,2-Dichloroethane (EDC)	**0.0441**	0.0050	mg/kg	0.040		110	70-130	15.4	30	
trans-1,2-Dichloroethylene	**0.0430**	0.0050	mg/kg	0.040		108	70-130	7.53	30	
cis-1,2-Dichloroethylene	**0.0434**	0.0050	mg/kg	0.040		109	70-130	14.0	30	
1,1-Dichloroethylene	**0.0455**	0.0050	mg/kg	0.040		114	70-130	11.0	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C1804 - EPA 5035										
LCS Dup (B6C1804-BSD1) Continued				Prepared & Analyzed: 03/18/16						
2,2-Dichloropropane	**0.0402**	0.0050	mg/kg	0.040		100	70-130	4.17	30	
1,3-Dichloropropane	**0.0382**	0.0050	mg/kg	0.040		95.6	70-130	8.11	30	
1,2-Dichloropropane	**0.0458**	0.0050	mg/kg	0.040		114	70-130	14.1	30	
trans-1,3-Dichloropropylene	**0.0330**	0.0050	mg/kg	0.040		82.5	70-130	2.69	30	
1,1-Dichloropropylene	**0.0458**	0.0050	mg/kg	0.040		115	70-130	14.6	30	
cis-1,3-Dichloropropylene	**0.0449**	0.0050	mg/kg	0.040		112	70-130	11.3	30	
Diisopropyl ether (DIPE)	**0.0485**	0.0050	mg/kg	0.040		121	70-130	15.5	30	
Ethylbenzene	**0.0391**	0.0020	mg/kg	0.040		97.8	70-130	2.82	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0482**	0.0050	mg/kg	0.040		121	70-130	14.5	30	
Gasoline Range Organics (GRO)	**1.17**	0.50	mg/kg	1.0		117	70-130	1.69	30	
Hexachlorobutadiene	**0.0510**	0.010	mg/kg	0.040		127	70-130	2.87	30	
2-Hexanone (MBK)	**0.0772**	0.050	mg/kg	0.10		77.2	70-130	3.08	30	
Isopropylbenzene	**0.0501**	0.0050	mg/kg	0.040		125	70-130	8.70	30	
4-Isopropyltoluene	**0.0451**	0.0050	mg/kg	0.040		113	70-130	2.24	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0626**	0.0050	mg/kg	0.080		78.2	70-130	4.21	30	
Methylene Chloride	**0.0364**	0.050	mg/kg	0.040		90.9	70-130	54.2	30	
4-Methyl-2-pentanone (MIBK)	**0.121**	0.050	mg/kg	0.10		121	70-130	18.0	30	
Naphthalene	**0.0582**	0.010	mg/kg	0.040		146	70-130	4.32	30	**
n-Propylbenzene	**0.0470**	0.0050	mg/kg	0.040		118	70-130	8.19	30	
Styrene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	11.9	30	
1,1,1,2-Tetrachloroethane	**0.0389**	0.0050	mg/kg	0.040		97.4	70-130	5.81	30	
1,1,2,2-Tetrachloroethane	**0.0354**	0.0050	mg/kg	0.040		88.4	70-135	2.81	30	
Tetrachloroethylene (PCE)	**0.0419**	0.0050	mg/kg	0.040		105	70-130	1.44	30	
Toluene	**0.0344**	0.0020	mg/kg	0.040		86.0	70-130	11.0	30	
1,2,4-Trichlorobenzene	**0.0467**	0.0050	mg/kg	0.040		117	70-130	6.91	30	
1,2,3-Trichlorobenzene	**0.0502**	0.0050	mg/kg	0.040		125	70-130	7.36	30	
1,1,2-Trichloroethane	**0.0370**	0.0050	mg/kg	0.040		92.6	70-130	7.69	30	
1,1,1-Trichloroethane	**0.0489**	0.0050	mg/kg	0.040		122	70-130	14.0	30	
Trichloroethylene (TCE)	**0.0494**	0.0050	mg/kg	0.040		124	70-130	16.8	30	
Trichlorofluoromethane (R11)	**0.0393**	0.0050	mg/kg	0.040		98.2	70-130	8.28	30	
1,2,3-Trichloropropane	**0.0384**	0.0050	mg/kg	0.040		95.9	70-130	4.04	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C1804 - EPA 5035										
LCS Dup (B6C1804-BSD1) Continued				Prepared & Analyzed: 03/18/16						
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0884**	0.0050	mg/kg	0.080		110	70-130	13.2	30	
1,3,5-Trimethylbenzene	**0.0440**	0.0050	mg/kg	0.040		110	70-130	6.47	30	
1,2,4-Trimethylbenzene	**0.0418**	0.0050	mg/kg	0.040		104	70-130	2.97	30	
Vinyl chloride	**0.0447**	0.0050	mg/kg	0.040		112	70-130	9.96	30	
o-Xylene	**0.0331**	0.0020	mg/kg	0.040		82.8	70-130	21.8	30	
m,p-Xylenes	**0.0740**	0.0020	mg/kg	0.080		92.4	70-130	3.72	30	
Surrogate: 4-Bromofluorobenzene	*0.103*		*mg/kg*	*0.10*		*103*	*70-140*			
Surrogate: Dibromofluoromethane	*0.103*		*mg/kg*	*0.10*		*103*	*70-140*			
Surrogate: Toluene-d8	*0.0817*		*mg/kg*	*0.10*		*81.7*	*70-140*			
Batch B6C2117 - EPA 5035										
Blank (B6C2117-BLK1)				Prepared & Analyzed: 03/21/16						
Acetone	<0.050	0.050	mg/kg							
tert-Amyl Methyl Ether (TAME)	<0.0050	0.0050	mg/kg							
Benzene	<0.010	0.010	mg/kg							
Bromobenzene	<0.0050	0.0050	mg/kg							
Bromochloromethane	<0.0050	0.0050	mg/kg							
Bromodichloromethane	<0.0050	0.0050	mg/kg							
Bromoform	<0.0050	0.0050	mg/kg							
Bromomethane	<0.0050	0.0050	mg/kg							
2-Butanone (MEK)	<0.050	0.050	mg/kg							
tert-Butyl alcohol (TBA)	<0.020	0.020	mg/kg							
sec-Butylbenzene	<0.0050	0.0050	mg/kg							
tert-Butylbenzene	<0.0050	0.0050	mg/kg							
n-Butylbenzene	<0.0050	0.0050	mg/kg							
Carbon Disulfide	<0.0050	0.0050	mg/kg							
Carbon Tetrachloride	<0.0050	0.0050	mg/kg							
Chlorobenzene	<0.0050	0.0050	mg/kg							
Chloroethane	<0.0050	0.0050	mg/kg							
Chloroform	<0.0050	0.0050	mg/kg							
Chloromethane	<0.0050	0.0050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C2117 - EPA 5035										
Blank (B6C2117-BLK1) Continued				Prepared & Analyzed: 03/21/16						
2-Chlorotoluene	<0.0050	0.0050	mg/kg							
4-Chlorotoluene	<0.0050	0.0050	mg/kg							
1,2-Dibromo-3-chloropropane	<0.010	0.010	mg/kg							
Dibromochloromethane	<0.0050	0.0050	mg/kg							
1,2-Dibromoethane (EDB)	<0.0050	0.0050	mg/kg							
Dibromomethane	<0.0050	0.0050	mg/kg							
1,4-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,3-Dichlorobenzene	<0.0050	0.0050	mg/kg							
1,2-Dichlorobenzene	<0.0050	0.0050	mg/kg							
Dichlorodifluoromethane (R12)	<0.0050	0.0050	mg/kg							
1,1-Dichloroethane	<0.0050	0.0050	mg/kg							
1,2-Dichloroethane (EDC)	<0.0050	0.0050	mg/kg							
trans-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
cis-1,2-Dichloroethylene	<0.0050	0.0050	mg/kg							
1,1-Dichloroethylene	<0.0050	0.0050	mg/kg							
2,2-Dichloropropane	<0.0050	0.0050	mg/kg							
1,3-Dichloropropane	<0.0050	0.0050	mg/kg							
1,2-Dichloropropane	<0.0050	0.0050	mg/kg							
trans-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
1,1-Dichloropropylene	<0.0050	0.0050	mg/kg							
cis-1,3-Dichloropropylene	<0.0050	0.0050	mg/kg							
Diisopropyl ether (DIPE)	<0.0050	0.0050	mg/kg							
Ethylbenzene	<0.0020	0.0020	mg/kg							
Ethyl-tert-Butyl Ether (ETBE)	<0.0050	0.0050	mg/kg							
Gasoline Range Organics (GRO)	<0.50	0.50	mg/kg							
Hexachlorobutadiene	<0.010	0.010	mg/kg							
2-Hexanone (MBK)	<0.050	0.050	mg/kg							
Isopropylbenzene	<0.0050	0.0050	mg/kg							
4-Isopropyltoluene	<0.0050	0.0050	mg/kg							
Methyl-tert-Butyl Ether (MTBE)	<0.0050	0.0050	mg/kg							
Methylene Chloride	<0.050	0.050	mg/kg							

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C2117 - EPA 5035										
Blank (B6C2117-BLK1) Continued				Prepared & Analyzed: 03/21/16						
4-Methyl-2-pentanone (MIBK)	<0.050	0.050	mg/kg							
Naphthalene	<0.010	0.010	mg/kg							
n-Propylbenzene	<0.0050	0.0050	mg/kg							
Styrene	<0.0050	0.0050	mg/kg							
1,1,1,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
1,1,2,2-Tetrachloroethane	<0.0050	0.0050	mg/kg							
Tetrachloroethylene (PCE)	<0.0050	0.0050	mg/kg							
Toluene	<0.0020	0.0020	mg/kg							
1,2,4-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,2,3-Trichlorobenzene	<0.0050	0.0050	mg/kg							
1,1,2-Trichloroethane	<0.0050	0.0050	mg/kg							
1,1,1-Trichloroethane	<0.0050	0.0050	mg/kg							
Trichloroethylene (TCE)	<0.0050	0.0050	mg/kg							
Trichlorofluoromethane (R11)	<0.0050	0.0050	mg/kg							
1,2,3-Trichloropropane	<0.0050	0.0050	mg/kg							
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	<0.0050	0.0050	mg/kg							
1,3,5-Trimethylbenzene	<0.0050	0.0050	mg/kg							
1,2,4-Trimethylbenzene	<0.0050	0.0050	mg/kg							
Vinyl chloride	<0.0050	0.0050	mg/kg							
o-Xylene	<0.0020	0.0020	mg/kg							
m,p-Xylenes	<0.0020	0.0020	mg/kg							
Surrogate: 4-Bromofluorobenzene	*0.0943*		*mg/kg*	*0.10*		*94.3*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0917*		*mg/kg*	*0.10*		*91.7*	*70-140*			
Surrogate: Toluene-d8	*0.116*		*mg/kg*	*0.10*		*116*	*70-140*			
LCS (B6C2117-BS1)				Prepared & Analyzed: 03/21/16						
Acetone	**0.0565**	0.050	mg/kg	0.10		56.5	70-130		30	***
tert-Amyl Methyl Ether (TAME)	**0.0446**	0.0050	mg/kg	0.040		111	70-130		30	
Benzene	**0.0444**	0.010	mg/kg	0.040		111	70-130		30	
Bromobenzene	**0.0433**	0.0050	mg/kg	0.040		108	70-130		30	
Bromochloromethane	**0.0401**	0.0050	mg/kg	0.040		100	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C2117 - EPA 5035										
LCS (B6C2117-BS1) Continued				Prepared & Analyzed: 03/21/16						
Bromodichloromethane	**0.0414**	0.0050	mg/kg	0.040		103	70-130		30	
Bromoform	**0.0391**	0.0050	mg/kg	0.040		97.8	70-130		30	
Bromomethane	**0.0451**	0.0050	mg/kg	0.040		113	70-130		30	
2-Butanone (MEK)	**0.0765**	0.050	mg/kg	0.10		76.5	70-130		30	
tert-Butyl alcohol (TBA)	**0.181**	0.020	mg/kg	0.20		90.6	70-130		30	
sec-Butylbenzene	**0.0485**	0.0050	mg/kg	0.040		121	70-130		30	
tert-Butylbenzene	**0.0476**	0.0050	mg/kg	0.040		119	70-130		30	
n-Butylbenzene	**0.0472**	0.0050	mg/kg	0.040		118	70-130		30	
Carbon Disulfide	**0.119**	0.0050	mg/kg	0.10		119	70-130		30	
Carbon Tetrachloride	**0.0434**	0.0050	mg/kg	0.040		108	70-130		30	
Chlorobenzene	**0.0350**	0.0050	mg/kg	0.040		87.5	70-130		30	
Chloroethane	**0.0410**	0.0050	mg/kg	0.040		102	70-130		30	
Chloroform	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
Chloromethane	**0.0390**	0.0050	mg/kg	0.040		97.4	70-130		30	
2-Chlorotoluene	**0.0450**	0.0050	mg/kg	0.040		113	70-130		30	
4-Chlorotoluene	**0.0452**	0.0050	mg/kg	0.040		113	70-130		30	
1,2-Dibromo-3-chloropropane	**0.0378**	0.010	mg/kg	0.040		94.6	70-130		30	
Dibromochloromethane	**0.0357**	0.0050	mg/kg	0.040		89.2	70-130		30	
1,2-Dibromoethane (EDB)	**0.0380**	0.0050	mg/kg	0.040		95.0	70-130		30	
Dibromomethane	**0.0417**	0.0050	mg/kg	0.040		104	70-130		30	
1,4-Dichlorobenzene	**0.0420**	0.0050	mg/kg	0.040		105	70-130		30	
1,3-Dichlorobenzene	**0.0430**	0.0050	mg/kg	0.040		107	70-130		30	
1,2-Dichlorobenzene	**0.0412**	0.0050	mg/kg	0.040		103	70-130		30	
Dichlorodifluoromethane (R12)	**0.0350**	0.0050	mg/kg	0.040		87.6	70-130		30	
1,1-Dichloroethane	**0.0414**	0.0050	mg/kg	0.040		103	70-130		30	
1,2-Dichloroethane (EDC)	**0.0394**	0.0050	mg/kg	0.040		98.4	70-130		30	
trans-1,2-Dichloroethylene	**0.0441**	0.0050	mg/kg	0.040		110	70-130		30	
cis-1,2-Dichloroethylene	**0.0422**	0.0050	mg/kg	0.040		106	70-130		30	
1,1-Dichloroethylene	**0.0449**	0.0050	mg/kg	0.040		112	70-130		30	
2,2-Dichloropropane	**0.0447**	0.0050	mg/kg	0.040		112	70-130		30	
1,3-Dichloropropane	**0.0372**	0.0050	mg/kg	0.040		93.1	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C2117 - EPA 5035										
LCS (B6C2117-BS1) Continued				Prepared & Analyzed: 03/21/16						
1,2-Dichloropropane	**0.0429**	0.0050	mg/kg	0.040		107	70-130		30	
trans-1,3-Dichloropropylene	**0.0352**	0.0050	mg/kg	0.040		88.0	70-130		30	
1,1-Dichloropropylene	**0.0453**	0.0050	mg/kg	0.040		113	70-130		30	
cis-1,3-Dichloropropylene	**0.0448**	0.0050	mg/kg	0.040		112	70-130		30	
Diisopropyl ether (DIPE)	**0.0457**	0.0050	mg/kg	0.040		114	70-130		30	
Ethylbenzene	**0.0416**	0.0020	mg/kg	0.040		104	70-130		30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0444**	0.0050	mg/kg	0.040		111	70-130		30	
Gasoline Range Organics (GRO)	**0.928**	0.50	mg/kg	1.0		92.8	70-130		30	
Hexachlorobutadiene	**0.0500**	0.010	mg/kg	0.040		125	70-130		30	
2-Hexanone (MBK)	**0.0746**	0.050	mg/kg	0.10		74.6	70-130		30	
Isopropylbenzene	**0.0482**	0.0050	mg/kg	0.040		121	70-130		30	
4-Isopropyltoluene	**0.0487**	0.0050	mg/kg	0.040		122	70-130		30	
Methyl-tert-Butyl Ether (MTBE)	**0.0600**	0.0050	mg/kg	0.080		75.0	70-130		30	
Methylene Chloride	**0.0260**	0.050	mg/kg	0.040		65.0	70-130		30	***
4-Methyl-2-pentanone (MIBK)	**0.109**	0.050	mg/kg	0.10		109	70-130		30	
Naphthalene	**0.0500**	0.010	mg/kg	0.040		125	70-130		30	
n-Propylbenzene	**0.0460**	0.0050	mg/kg	0.040		115	70-130		30	
Styrene	**0.0367**	0.0050	mg/kg	0.040		91.8	70-130		30	
1,1,1,2-Tetrachloroethane	**0.0379**	0.0050	mg/kg	0.040		94.8	70-130		30	
1,1,2,2-Tetrachloroethane	**0.0348**	0.0050	mg/kg	0.040		86.9	70-135		30	
Tetrachloroethylene (PCE)	**0.0429**	0.0050	mg/kg	0.040		107	70-130		30	
Toluene	**0.0361**	0.0020	mg/kg	0.040		90.2	70-130		30	
1,2,4-Trichlorobenzene	**0.0520**	0.0050	mg/kg	0.040		130	70-130		30	
1,2,3-Trichlorobenzene	**0.0531**	0.0050	mg/kg	0.040		133	70-130		30	**
1,1,2-Trichloroethane	**0.0373**	0.0050	mg/kg	0.040		93.4	70-130		30	
1,1,1-Trichloroethane	**0.0460**	0.0050	mg/kg	0.040		115	70-130		30	
Trichloroethylene (TCE)	**0.0474**	0.0050	mg/kg	0.040		118	70-130		30	
Trichlorofluoromethane (R11)	**0.0409**	0.0050	mg/kg	0.040		102	70-130		30	
1,2,3-Trichloropropane	**0.0378**	0.0050	mg/kg	0.040		94.5	70-130		30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0881**	0.0050	mg/kg	0.080		110	70-130		30	
1,3,5-Trimethylbenzene	**0.0382**	0.0050	mg/kg	0.040		95.4	70-130		30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C2117 - EPA 5035										
LCS (B6C2117-BS1) Continued				Prepared & Analyzed: 03/21/16						
1,2,4-Trimethylbenzene	**0.0443**	0.0050	mg/kg	0.040		111	70-130		30	
Vinyl chloride	**0.0442**	0.0050	mg/kg	0.040		110	70-130		30	
o-Xylene	**0.0404**	0.0020	mg/kg	0.040		101	70-130		30	
m,p-Xylenes	**0.0754**	0.0020	mg/kg	0.080		94.2	70-130		30	
Surrogate: 4-Bromofluorobenzene	*0.0984*		*mg/kg*	*0.10*		*98.4*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0900*		*mg/kg*	*0.10*		*90.0*	*70-140*			
Surrogate: Toluene-d8	*0.108*		*mg/kg*	*0.10*		*108*	*70-140*			
LCS Dup (B6C2117-BSD1)				Prepared & Analyzed: 03/21/16						
Acetone	**0.0437**	0.050	mg/kg	0.10		43.7	70-130	25.4	30	***
tert-Amyl Methyl Ether (TAME)	**0.0429**	0.0050	mg/kg	0.040		107	70-130	3.84	30	
Benzene	**0.0412**	0.010	mg/kg	0.040		103	70-130	7.47	30	
Bromobenzene	**0.0451**	0.0050	mg/kg	0.040		113	70-130	4.07	30	
Bromochloromethane	**0.0401**	0.0050	mg/kg	0.040		100	70-130	0.200	30	
Bromodichloromethane	**0.0395**	0.0050	mg/kg	0.040		98.8	70-130	4.50	30	
Bromoform	**0.0380**	0.0050	mg/kg	0.040		95.1	70-130	2.75	30	
Bromomethane	**0.0424**	0.0050	mg/kg	0.040		106	70-130	6.08	30	
2-Butanone (MEK)	**0.0700**	0.050	mg/kg	0.10		70.0	70-130	8.87	30	
tert-Butyl alcohol (TBA)	**0.173**	0.020	mg/kg	0.20		86.4	70-130	4.79	30	
sec-Butylbenzene	**0.0488**	0.0050	mg/kg	0.040		122	70-130	0.658	30	
tert-Butylbenzene	**0.0479**	0.0050	mg/kg	0.040		120	70-130	0.712	30	
n-Butylbenzene	**0.0475**	0.0050	mg/kg	0.040		119	70-130	0.465	30	
Carbon Disulfide	**0.109**	0.0050	mg/kg	0.10		109	70-130	8.66	30	
Carbon Tetrachloride	**0.0414**	0.0050	mg/kg	0.040		103	70-130	4.67	30	
Chlorobenzene	**0.0354**	0.0050	mg/kg	0.040		88.4	70-130	1.02	30	
Chloroethane	**0.0382**	0.0050	mg/kg	0.040		95.6	70-130	6.97	30	
Chloroform	**0.0424**	0.0050	mg/kg	0.040		106	70-130	2.77	30	
Chloromethane	**0.0363**	0.0050	mg/kg	0.040		90.8	70-130	7.01	30	
2-Chlorotoluene	**0.0461**	0.0050	mg/kg	0.040		115	70-130	2.41	30	
4-Chlorotoluene	**0.0450**	0.0050	mg/kg	0.040		112	70-130	0.488	30	
1,2-Dibromo-3-chloropropane	**0.0366**	0.010	mg/kg	0.040		91.6	70-130	3.28	30	
Dibromochloromethane	**0.0358**	0.0050	mg/kg	0.040		89.4	70-130	0.224	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C2117 - EPA 5035										
LCS Dup (B6C2117-BSD1) Continued				Prepared & Analyzed: 03/21/16						
1,2-Dibromoethane (EDB)	**0.0373**	0.0050	mg/kg	0.040		93.3	70-130	1.75	30	
Dibromomethane	**0.0396**	0.0050	mg/kg	0.040		99.0	70-130	5.21	30	
1,4-Dichlorobenzene	**0.0431**	0.0050	mg/kg	0.040		108	70-130	2.68	30	
1,3-Dichlorobenzene	**0.0435**	0.0050	mg/kg	0.040		109	70-130	1.29	30	
1,2-Dichlorobenzene	**0.0420**	0.0050	mg/kg	0.040		105	70-130	2.02	30	
Dichlorodifluoromethane (R12)	**0.0327**	0.0050	mg/kg	0.040		81.8	70-130	6.79	30	
1,1-Dichloroethane	**0.0392**	0.0050	mg/kg	0.040		98.0	70-130	5.46	30	
1,2-Dichloroethane (EDC)	**0.0385**	0.0050	mg/kg	0.040		96.2	70-130	2.31	30	
trans-1,2-Dichloroethylene	**0.0398**	0.0050	mg/kg	0.040		99.5	70-130	10.3	30	
cis-1,2-Dichloroethylene	**0.0403**	0.0050	mg/kg	0.040		101	70-130	4.70	30	
1,1-Dichloroethylene	**0.0422**	0.0050	mg/kg	0.040		106	70-130	6.06	30	
2,2-Dichloropropane	**0.0403**	0.0050	mg/kg	0.040		101	70-130	10.3	30	
1,3-Dichloropropane	**0.0378**	0.0050	mg/kg	0.040		94.6	70-130	1.55	30	
1,2-Dichloropropane	**0.0399**	0.0050	mg/kg	0.040		99.8	70-130	7.29	30	
trans-1,3-Dichloropropylene	**0.0351**	0.0050	mg/kg	0.040		87.7	70-130	0.398	30	
1,1-Dichloropropylene	**0.0413**	0.0050	mg/kg	0.040		103	70-130	9.23	30	
cis-1,3-Dichloropropylene	**0.0410**	0.0050	mg/kg	0.040		103	70-130	8.90	30	
Diisopropyl ether (DIPE)	**0.0440**	0.0050	mg/kg	0.040		110	70-130	3.74	30	
Ethylbenzene	**0.0420**	0.0020	mg/kg	0.040		105	70-130	1.05	30	
Ethyl-tert-Butyl Ether (ETBE)	**0.0431**	0.0050	mg/kg	0.040		108	70-130	3.15	30	
Gasoline Range Organics (GRO)	**1.14**	0.50	mg/kg	1.0		114	70-130	20.5	30	
Hexachlorobutadiene	**0.0501**	0.010	mg/kg	0.040		125	70-130	0.0400	30	
2-Hexanone (MBK)	**0.0735**	0.050	mg/kg	0.10		73.5	70-130	1.46	30	
Isopropylbenzene	**0.0491**	0.0050	mg/kg	0.040		123	70-130	1.73	30	
4-Isopropyltoluene	**0.0488**	0.0050	mg/kg	0.040		122	70-130	0.164	30	
Methyl-tert-Butyl Ether (MTBE)	**0.0600**	0.0050	mg/kg	0.080		75.0	70-130	0.00	30	
Methylene Chloride	**0.0256**	0.050	mg/kg	0.040		63.9	70-130	1.63	30	***
4-Methyl-2-pentanone (MIBK)	**0.111**	0.050	mg/kg	0.10		111	70-130	2.18	30	
Naphthalene	**0.0500**	0.010	mg/kg	0.040		125	70-130	0.00	30	
n-Propylbenzene	**0.0461**	0.0050	mg/kg	0.040		115	70-130	0.261	30	
Styrene	**0.0414**	0.0050	mg/kg	0.040		103	70-130	11.9	30	

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
VOCs, OXY & TPHG by GC/MS EPA 5035 - Quality Control										
Batch B6C2117 - EPA 5035										
LCS Dup (B6C2117-BSD1) Continued				Prepared & Analyzed: 03/21/16						
1,1,1,2-Tetrachloroethane	**0.0394**	0.0050	mg/kg	0.040		98.6	70-130	3.98	30	
1,1,2,2-Tetrachloroethane	**0.0342**	0.0050	mg/kg	0.040		85.6	70-135	1.51	30	
Tetrachloroethylene (PCE)	**0.0428**	0.0050	mg/kg	0.040		107	70-130	0.0467	30	
Toluene	**0.0486**	0.0020	mg/kg	0.040		121	70-130	29.5	30	
1,2,4-Trichlorobenzene	**0.0499**	0.0050	mg/kg	0.040		125	70-130	4.04	30	
1,2,3-Trichlorobenzene	**0.0500**	0.0050	mg/kg	0.040		125	70-130	6.01	30	
1,1,2-Trichloroethane	**0.0362**	0.0050	mg/kg	0.040		90.6	70-130	2.99	30	
1,1,1-Trichloroethane	**0.0445**	0.0050	mg/kg	0.040		111	70-130	3.31	30	
Trichloroethylene (TCE)	**0.0441**	0.0050	mg/kg	0.040		110	70-130	7.13	30	
Trichlorofluoromethane (R11)	**0.0377**	0.0050	mg/kg	0.040		94.4	70-130	8.09	30	
1,2,3-Trichloropropane	**0.0373**	0.0050	mg/kg	0.040		93.2	70-130	1.33	30	
1,1,2-Trichloro-1,2,2-trifluoroethane (R113)	**0.0807**	0.0050	mg/kg	0.080		101	70-130	8.79	30	
1,3,5-Trimethylbenzene	**0.0459**	0.0050	mg/kg	0.040		115	70-130	18.4	30	
1,2,4-Trimethylbenzene	**0.0460**	0.0050	mg/kg	0.040		115	70-130	3.90	30	
Vinyl chloride	**0.0408**	0.0050	mg/kg	0.040		102	70-130	8.10	30	
o-Xylene	**0.0395**	0.0020	mg/kg	0.040		98.8	70-130	2.25	30	
m,p-Xylenes	**0.0759**	0.0020	mg/kg	0.080		94.8	70-130	0.688	30	
Surrogate: 4-Bromofluorobenzene	*0.0980*		*mg/kg*	*0.10*		*98.0*	*70-140*			
Surrogate: Dibromofluoromethane	*0.0897*		*mg/kg*	*0.10*		*89.7*	*70-140*			
Surrogate: Toluene-d8	*0.108*		*mg/kg*	*0.10*		*108*	*70-140*			
Carbon Chain by GC/FID - Quality Control										
Batch B6C1816 - EPA 3550B										
Blank (B6C1816-BLK1)				Prepared & Analyzed: 03/18/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*10.9*		*mg/kg*	*10*		*109*	*50-150*			
LCS (B6C1816-BS1)				Prepared & Analyzed: 03/18/16						
Diesel Range Organics as Diesel	**188**	10	mg/kg	200		94.0	70-130			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client: The Source Group, Inc. (SH)
Project No: 04-NDLA-007
Project Name: DFSP Norwalk Soil Remediation

AA Project No: A5331682
Date Received: 03/16/16
Date Reported: 03/30/16

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Carbon Chain by GC/FID - Quality Control										
Batch B6C1816 - EPA 3550B										
LCS (B6C1816-BS1) Continued				Prepared & Analyzed: 03/18/16						
Surrogate: o-Terphenyl	*12.7*		*mg/kg*	*10*		*127*	*50-150*			
LCS Dup (B6C1816-BSD1)				Prepared & Analyzed: 03/18/16						
Diesel Range Organics as Diesel	**190**	10	mg/kg	200		95.2	70-130	1.32	40	
Surrogate: o-Terphenyl	*12.6*		*mg/kg*	*10*		*126*	*50-150*			
Matrix Spike (B6C1816-MS1)		**Source: 6C16009-02**		Prepared & Analyzed: 03/18/16						
Diesel Range Organics as Diesel	**226**	10	mg/kg	200	38.1	93.8	60-140			
Surrogate: o-Terphenyl	*12.5*		*mg/kg*	*10*		*125*	*50-150*			
Matrix Spike Dup (B6C1816-MSD1)		**Source: 6C16009-02**		Prepared & Analyzed: 03/18/16						
Diesel Range Organics as Diesel	**268**	10	mg/kg	200	38.1	115	60-140	17.3	40	
Surrogate: o-Terphenyl	*12.5*		*mg/kg*	*10*		*125*	*50-150*			
Batch B6C1817 - EPA 3550B										
Blank (B6C1817-BLK1)				Prepared & Analyzed: 03/18/16						
C13-C22	<10	10	mg/kg							
C23-C32	<10	10	mg/kg							
C33-C44	<10	10	mg/kg							
Surrogate: o-Terphenyl	*13.0*		*mg/kg*	*10*		*130*	*50-150*			
LCS (B6C1817-BS1)				Prepared & Analyzed: 03/18/16						
Diesel Range Organics as Diesel	**174**	10	mg/kg	200		87.1	70-130			
Surrogate: o-Terphenyl	*13.5*		*mg/kg*	*10*		*135*	*50-150*			
LCS Dup (B6C1817-BSD1)				Prepared & Analyzed: 03/18/16						
Diesel Range Organics as Diesel	**180**	10	mg/kg	200		89.8	70-130	3.04	40	
Surrogate: o-Terphenyl	*13.6*		*mg/kg*	*10*		*136*	*50-150*			

Viorel Vasile
Operations Manager

LABORATORY ANALYSIS RESULTS

Client:	The Source Group, Inc. (SH)	**AA Project No:**	A5331682
Project No:	04-NDLA-007	**Date Received:**	03/16/16
Project Name:	DFSP Norwalk Soil Remediation	**Date Reported:**	03/30/16

Special Notes

[1] = ****** : Exceeds upper control limit

[2] = ******* : Exceeds lower control limit

Gasoline Range Organics (GRO) concentration represents the C4-C12 carbon range.

Viorel Vasile
Operations Manager

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 14655
70045461
Page 1 of 2

Client: SGI / BULLDOG ENV	Project Name / No.: 04-BGR-001	Sampler's Name: DEBRA ROBERTS	
Project Manager: Neil Irish / Kent Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

(1) = Same Day Rush
(2) = 24 Hour Rush
(3) = 48 Hour Rush
(4) = 72 Hour Rush
(5) = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont	TPH Carbon Chain 8015, oxygs, and by 8260 Wipes Naphthalene	Special Instructions
						Please enter the TAT Turnaround Codes ** below	
P00443	6C16009-01	3-15-16		SOIL	4	X X	Please Bill to Bulldog Environmental
P00444	-02						
P00445	-03						
P00446	-04						
P00447	-05						
P00448	-06						
P00449	-07						
P00450	-08						
P00451	-09						
P00452	-10						
P00453	-11						
P00454	-12						
P00455	-13						
P00456	-14						
P00457	-15						

For Laboratory Use
REVIEWED
Date 3/16/16 Time 1430
TAT N Days Sign:
A.A. Project No.: A533/682 / 6C16009

	Date	Time	
Relinquished by	3-16-16	10:44	Received by
Relinquished by	3/16/16	1400	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

AMERICAN ANALYTICS CHAIN-OF-CUSTODY RECORD

9765 ETON AVE., CHATSWORTH, CA 91311
Tel: 818-998-5547 FAX: 818-998-7258

A.A. COC No.: 12456
70045462
Page 2 of 2

Client: SGI/BULLDOG ENV	Project Name / No.: 04-BGR-001	Sampler's Name: D. Roberts	
Project Manager: Neil Irish / Kent Reynolds	Site Address: 15306 Norwalk Blvd	Sampler's Signature:	
Phone: 562-597-1055	City: Norwalk	P.O. No.: 04-BGR-001	
Fax: 562-597-1070	State & Zip: CA 90650	Quote No.:	

TAT Turnaround Codes **

(1) = Same Day Rush
(2) = 24 Hour Rush
(3) = 48 Hour Rush
(4) = 72 Hour Rush
(5) = 5 Day Rush
X = 10 Working Days (Standard TAT)

ANALYSIS REQUESTED (Test Name)

Client I.D.	A.A. I.D.	Date	Time	Sample Matrix	No. of Cont	TPH Carbon Chain 8015 (with silica gel cleanup)	VOCs 8260	Please enter the TAT Turnaround Codes ** below	Special Instructions
P00458	6C16009-16	3-15-15		SOIL	4	X	X		
P00459	-17								
P00460	-18								
P00461	-19								
P00462	-20								
P00463	-21								
P00464	-22								
P00465	-23								
P00466	-24								
P00467	-25								
P00468	-26								
P00469	-27								
P00470	-28								
P00471	-29								
P00472	-30								

For Laboratory Use
REVIEWED
Date 3/16/16 Time 1430
TAT N Days Sign:
A.A. Project No.: AS33682 / 6C16009

	Date	Time	
Relinquished by	3-16-16	1045	Received by
Relinquished by	3/16/16	1401	Received by
Relinquished by	Date	Time	Received by

Note: By relinquishing samples to American Analytics, client agrees to pay for the services requested on this chain of custody form and any additional client-requested analyses performed on this project. Payment for services is due within 30 days from the date of invoice. Sample(s) will be disposed of after 45 days following the submittal of the sample(s) to American Analytics.

APPENDIX C

STOCKPILE INSPECTION RECORDS



Date: 1/4/15

Inspected by: B. McVeigh

Repairs:

80003-E overlap loose - repaired

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: T:\NDLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1-8-16

Inspected by: R McVey

Repairs:

None

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

S:\Signal Hill\Projects\04-NDLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/11/16

Inspected by: B McVeigh

Repairs:

Top covers blown off Three rows - repaired

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/12/16

Inspected by: McVeigh

Repairs:

None

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd

Date: 1/13/16

Inspected by: MeVigil

Repairs:

None

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/14/16

Inspected by: McVeigh

Repairs:

Cover blown off
80006 - J
- repaired

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/18/16

Inspected by: McVeigh

Repairs:

None

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/19/16

Inspected by: McVeigh

Repairs:

None

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/20/16

Inspected by: McVay L

Repairs:

None

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/21/16

Inspected by: McVeigh

Repairs:

80002=5 rows partially off + repaired

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd

Date: 1/25/16

Inspected by: McVay L

Repairs:

No Issues

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd

Date: 1/26/15

Inspected by: McVeigh

Repairs:

No Issues

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 1/27/16

Inspected by: McDaniel

Repairs:

No Issues

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd

Date: 1/28/16

Inspected by: McVeigh

Repairs:

None - All cours reinforced with sandbags in anticipation of high winds

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 2/1/16

Inspected by: B. McVeigh

Repairs:

Heavy winds over the weekend & rapid havoc on covers 4+ hrs dedicated to repair today

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd

Date: 2/2/16

Inspected by: B. McVeigh

Repairs:

All covers intact

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd

Date: 2/3/16

Inspected by: B. McVeigh

Repairs:

All covers ok

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/4/16

Inspected by: B. McVeigh

Repairs:

All covers intact

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 2/9/16

Inspected by: B. McVeigh

Repairs:

80008E, cover apart at overlap all others intact

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental
THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/10/16

Inspected by: B. McVeigh

Repairs:

okay

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental
THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 697-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/11/16

Inspected by: B. McVeigh

Repairs:

All good

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 2/12/16

Inspected by: B. McVeigh

Repairs:

Covers are good

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/16/16

Inspected by: B. McVeigh

Repairs:

All covers intact

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/17/16

Inspected by: R. McVeigh

Repairs:

All good

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/18/16

Inspected by: B. McVeigh

Repairs:

All good

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/22/16

Inspected by: R. McVeigh

Repairs:

Powerline L

Cover - Slightly blown off. repaired

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/23/16

Inspected by: R. McVeigh

Repairs:

All good

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/24/16

Inspected by: B. McVeigh

Repairs:

All intact

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 2/25/16

Inspected by: B McVeigh

Repairs:

All intact

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment Stock Pile_Maps\Fig-1 DFSPN_Treatment Pile 2015-10-09.mxd



Date: 2/29/16

Inspected by: McVeigh

Repairs:

Several covers blown off over weekend during storms repaired first thing in am.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 3/1/16

Inspected by: McVeigh

Repairs:

All ok

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/8/16

Inspected by: Mdng L

Repairs:

OK

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/9/16

Inspected by: McVergh

Repairs:

80006-G - partially blown off - recommend

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/10/16

Inspected by: McVeigh

Repairs:

All Good!

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 3/14

Inspected by: MVeigl

Repairs:

Powerline M & 80013-C partial cover blown off. Repaired

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 3/15/16

Inspected by: McVeigh

Repairs:

All good.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 3/16/17

Inspected by: McCoy

Repairs:

All good.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/17/16

Inspected by: McVeigh

Repairs:

Okay.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/21/16

Inspected by: McVeigh

Repairs:

80013-L + Powerline

L - partially blowndt repaired.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/22/16

Inspected by: McVey L

Repairs:

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/23/16

Inspected by: Mickey L

Repairs:

All good

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/24/16

Inspected by: MWeigl

Repairs:

okay.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS_Maps\Treatment_Stock_Pile_Maps\Fig-1_DFSPN_Treatment_Pile_2015-10-09.mxd



Date: 3/28/16

Inspected by: MDaugh

Repairs:

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/29/16

Inspected by: McVeigh

Repairs:

All Good.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/30/16

Inspected by: Mdesjl

Repairs:

All good.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd



Date: 3/31/16

Inspected by: McVeigh

Repairs:

All good.

Legend

- Former Above Ground Storage Tanks
- DFSP Norwalk Border
- Completed Treatment Row
- Operation Stockpile

Notes:

Empty

N

DFSP Norwalk
15306 Norwalk Boulevard
Norwalk, California

Project Number:	Date:	Drawn By:	Approved By:
04-NDLA-007	10/09/2015	P. W	P. P

0 70 140 280 Feet

Treatment Row Daily Inspection Map

SGI environmental THE SOURCE GROUP, INC.
1962 Freeman Avenue
Signal Hill, CA 90755
(562) 597-1055

Figure 1

Document Path: Y:\DLA-Norwalk\GIS Maps\Treatment Stock Pile Maps\Fig-1 DFSPN Treatment Pile 2015-10-09.mxd